S
c24.2
H3b
1962

STATE DOCUMENTS

1962

LIST OF

MONTANA BRIDGES

COMPILED BY

MONTANA STATE HIGHWAY COMMISSION
PLANNING SURVEY DIVISION

IN COOPERATION WITH

U. S. DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS

DECEMBER 31, 1962

MONTANA STATE LIBRARY
930 East Lyndale Avenue
Helena, Montana 59601

093

FEB 9 1994

Montana State Library
3 0864 1006 6195 1

F O R E W O R D

This book lists all major structures greater than twenty feet in length of the following Federal Aid Highway Systems, Interstate (Constructed and Present Traveled Way), Primary, State Maintained Secondary and Secondary. On the constructed portions of the Interstate, minor structures twenty feet in length or less that serve as Junior Grade Separations or Interchanges are also listed.

EXPLANATION OF BRIDGE LIST COLUMN ITEMS

Bridge Number:



F. A. System: 1 = Primary; 2 = Secondary; 3 = Maintained Secondary; 8 = Interstate

F. A. Route Number:

Section Number: 0-499 = Route Section; 500-999 = Loops and Spurs

Miles: To tenths from beginning of section

Descriptive Letter: A = Adjacent opening of preceding structure; B = County line location; C = Coincident section length; L = Section length; P = Parallel or dual structure; R = Section direction traffic only; S = Opposite to section direction traffic only; T = Opposing traffic lane of preceding structure

Highway Route Number:

I = Interstate Route Marker
US = Unites States Route Marker
SR = State Route Marker
OR = Other Route Marker

Project Number: Self-explanatory

Station: Self-explanatory

Design Loading: Self-explanatory

Vertical Clearance: Minimum clearance in feet and inches for horizontal clearance shown

Horizontal Clearance: Curb to curb in feet and tenths

Total Length: Rounded off to even feet

Number of Spans: Self-explanatory

Maximum Span: Rounded off to even feet

Material and Type Maximum Span:

ABBREVIATION	EXPLANATION
Cant Conc Slab	Cantilever Concrete Slab
Cant St Girder	Cantilever Steel Girder
Comb T & I Beam	Combination T & I Beam
Conc & Steel	Concrete & Steel
Conc & Timber	Concrete & Timber
Conc Sl St I Bm	Concrete Slab & Steel I Beam
Cont Conc Gir	Continuous Concrete Girder
Cont Conc Slab	Continuous Concrete Slab
Cont Conc T Beam	Continuous Concrete T Beam
Cont D St Truss	Continuous Deck Steel Truss
Cont D Pl Gir	Continuous Deck Plate Girder
Cont Pl Girder	Continuous Plate Girder
Cont Roll St Bm	Continuous Rolled Steel Beam
Cont Steel Beam	Continuous Steel Beam
Cont St Girder	Continuous Steel Girder
Cont St I Beam	Continuous Steel I Beam
Cont St Plate	Continuous Steel Plate
Cont St Truss	Continuous Steel Truss
Double Conc Box	Double Concrete Box
Pre Conc Beam	Prestressed Concrete Beam
Pre Conc Girder	Prestressed Concrete Girder
Reinf Concrete	Reinforced Concrete
Reinf Conc Gir	Reinforced Concrete Girder
Reinf Conc Slab	Reinforced Concrete Slab
Riv Pl Girder	Riveted Plate Girder
Riv St Pl Girder	Riveted Steel Plate Girder
St Howe Truss	Steel Howe Truss
St Plate Girder	Steel Plate Girder
St Queen Truss	Steel Queen Truss
St Pony Truss	Steel Pony Truss
St Pratt Truss	Steel Pratt Truss
St Warren Truss	Steel Warren Truss
Thru St Truss	Thru Steel Truss
T King Truss	Timber King Truss
T Pony Truss	Timber Pony Truss
T Queen Truss	Timber Queen Truss
T & St Truss	Timber & Steel Truss
T T Arch	Treated Timber Arch
T T & Conc	Treated Timber & Concrete
T T Trestle	Treated Timber Trestle
Unt Log Trestle	Untreated Log Trestle
Unt Pile Tres	Untreated Pile Trestle
Unt T & Conc	Untreated Timber & Concrete
Unt T Howe Truss	Untreated Timber Howe Truss
Unt T King Truss	Untreated Timber King Truss
Unt T Pony Truss	Untreated Timber Pony Truss
Unt T Trestle	Untreated Timber Trestle

Year Built: Date; UC = Under Construction; UN = Unknown

Name of Feature Crossed:

ABBREVIATION	EXPLANATION	ABBREVIATION	EXPLANATION
CA	Canal	JR INT	Junior Interchange
CH	Channel	MID	Middle
COU	Coulee	N	North
CO RD	County Road	OF	Overflow
CR	Creek	RR	Railroad
DR	Drainage	RY	Railway
DRY CRS	Dry Course	RES	Reservoir
E	East	R	River
FK	Fork	SEP	Separation
INT	Interchange	SL	Slough
IRR CA	Irrigation Canal	S	South
IRR DT	Irrigation Ditch	STK	Stockpass
JR GR SEP	Junior Grade Separation	W	West

Remarks: Bridge number on other route; Bridge modifications; Posted load or speed limits; Maximum vertical clearance for minimum horizontal clearance; Different signing of drainage, etc.


BRITISH COLUMBIA
DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
LIBERTY
HILL
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
RICHLAND
McCONE
DAWSON
GARFIELD
PETROLEUM
FERGUS
JUDITH BASIN
CHOUTEAU
TOOLE
GLACIER
PONDERA
TETON
LINCOLN
FLATHEAD
SANDERS
LAKE
LEWIS & CLARK
CASCADE
MINERAL
MISSOULA
POWELL
GRANITE
RAVALLI
BEAVERHEAD
DEER LODGE
SILVER BOW
JEFFERSON
BROADWATER
GALLATIN
MADISON
MEAGHER
WHEATLAND
SWEET GRASS
GOLDEN VALLEY
MUSSELSHELL
STILLWATER
YELLOWSTONE
TREASURE
ROSEBUD
CUSTER
POWDER RIVER
CARTER
FALLON
PRAIRIE
WIBAUX
BIG HORN
CARBON
PARK
NO DAKOTA
SO DAKOTA
WYOMING
Libby
Kalispell
Thompson Falls
Polson
Missoula
Superior
Shelby
Cut Bank
Conrad
Chester
Havre
Chinook
Malta
Glasgow
Wolf Point
Scobey
Plentywood
Sidney
Circle
Glendive
Wibaux
Terry
Miles City
Baker
Ekalaka
Broadus
Forsyth
Hysham
Roundup
Harlowton
Ryegate
White Sulphur Springs
Townsend
Helena
Deer Lodge
Philipsburg
Hamilton
Anaconda
Butte
Boulder
Dillon
Virginia City
Great Falls
Choteau
Fort Benton
Big Timber
Bozeman
Livingston
Columbus
Stanford
Lewistown
Winnett
Jordan
Billings
Hardin
Red Lodge
Laurel
Absarokee
Absaroka
Crow Agency
Custer
Powder River
Carter
Fallon
Wibaux
Prairie
Rosebud
Treasure
Yellowstone
Stillwater
Sweet Grass
Golden Valley
Musselshell
Wheatland
Meagher
Broadwater
Gallatin
Madison
Beaverhead
Deer Lodge
Silver Bow
Jefferson
Granite
Powell
Ravalli
Lincoln
Flathead
Sanders
Lake
Mineral
Missoula
Lewis & Clark
Cascade
Judith Basin
Fergus
Petroleum
Garfield
McCone
Richland
Roosevelt
Sheridan
Daniels
Valley
Phillips
Blaine
Liberty
Toole
Glacier
Pondera
Teton
Chouteau
Hill
Big Horn
Park
Carbon
Great Falls
Butte
Helena
Billings
LEGEND
90-220
FEDERAL AID INTERSTATE ROUTE NUMBER AND SECTION NUMBER
24-020
FEDERAL AID PRIMARY ROUTE NUMBER AND SECTION NUMBER
MAP OF
MONTANA
SHOWING
BRIDGE INVENTORY
ON
FEDERAL AID INTERSTATE AND PRIMARY SYSTEMS
STATE HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
US DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS
12-31-62

BRITISH COLUMBIA

DOMINION OF CANADA

ALBERTA

SASKATCHEWAN

NORTH DAKOTA

SOUTH DAKOTA

WYOMING

LINCOLN
FLATHEAD
SANDERS
LAKE
MINERAL
MISSOULA
LEWIS & CLARK
POWELL
GRANITE
DEER LODGE
SILVER BOW
RAVALLI
BEAVERHEAD
GLACIER
TOOLE
PONDERA
TETON
CHOUTEAU
LIBERTY
HILL
BLAINE
FERGUS
JUDITH BASIN
MEAGHER
WHEATLAND
GOLDEN VALLEY
MUSSELSHELL
PETROLEUM
GARFIELD
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
McCONE
RICHLAND
ROSEBUD
PRAIRIE
WIBAUX
JEFFERSON
BROADWATER
GALLATIN
MADISON
PARK
SWEET GRASS
STILLWATER
YELLOWSTONE
TREASURE
CARBON
BIG HORN
POWDER RIVER
CARTER
CUSTER
FALLON
EKALAKA
GARFIELD

Libby
Kalispell
Thompson Falls
Polson
Superior
Missoula
Hamilton
Anaconda
Deer Lodge
Butte
Philipsburg
Helena
Boulder
Townsend
Bozeman
Livingston
Dillon
Virginia City
White Sulphur Springs
Cut Bank
Shelby
Conrad
Chester
Chateau
Fort Benton
Great Falls
Havre
Chinook
Harlem
Malta
Glasgow
Wolf Point
Scobey
Plentywood
Sidney
Circle
Jordan
Glendive
Terry
Miles City
Baker
Ekalaka
Broadus
Forsyth
Hysham
Billings
Hardin
Columbus
Roundup
Ryegate
Harlowton
Winnett
Lewistown
Stanford
Red Lodge

Missoula

Great Falls

LEGEND

FEDERAL AID INTERSTATE SYSTEM

FEDERAL AID PRIMARY SYSTEM

209 FEDERAL AID SECONDARY SYSTEM AND ROUTE NUMBERS

MAP OF
MONTANA
SHOWING
BRIDGE INVENTORY
ON
FEDERAL AID SECONDARY SYSTEM
STATE HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
US DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS

12-31-62

FEDERAL AID INTERSTATE ROUTES

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte.No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H - S	VERTICAL CLEARANCE (Minimum) FT - IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
8015 010 0005	US 91	I-255 12	3365+00	20-16	U	44.0	118	3	47	PRE CONC BEAMS	59	MDNIDA INT DR 509	2509 010 0001
8015 010 0015	US 91	I 255 12	3307+82	20-16	U	28.0	281	6	48	PRE CONC BEAMS	59	UP RR	
8015 010 0095	US 91	I 255 12	2888+20		U	44.0	17	1	17	SPPAC-CULVERT	59	JR INT-CD RD	
8015 010 0147	US 91	I-82-01 6	2714+65	20-16	U	28.0	450	8	79	ST PLATE GIRDER	59	UP RR	
8015 010 0151	US 91	I 82-01 6	2590+00	20-16	U	44.0	118	3	47	PRE CONC BEAMS	59	LIMA INT CD RD	
8015 010 0232	US 91	FAP 255-C	2165+50	15	U	22.0	22	1	22	CONCRETE SLAB	31	BIG SHEEP CR	
8015 010 0310	US 91	FAP 245-C	1753+07	15	U	22.0	22	1	22	CONCRETE SLAB	31	DR	
8015 010 0383	US 91	I 15-1 11 37	166+50	20-16	U	44.0	143	3	52	PRE CONC BEAMS	62	RED ROCK RIVER	
8015 010 0386	US 91	I 15-1 11 37	184+00	20-16	U	44.0	107	3	36	PRE CONC BEAMS	62	CD RD SEPARATION	
8015 010 0443	US 91	I 15-1 11 37	483+00		17-00	44.0				UNDERPASS	62	INT-OR 324	2324 010 0001
8015 010 0448	US 91	I 15-1 11 37	509+46	20-16	U	44.0	173	3	62	PRE CONC BEAMS	62	BEAVERHEAD RIVER	
8015 010 0536	US 91	FAP 255-A	558+50	15	U	20.0	31	1	31	CONCRETE T BEAM	29	GRASSHOPPER CR	
8015 010 0608	US 91	FAP 255 A 4	175+26	20-16	U	28.0	140	3	58	CONT ST I BM	45	BEAVERHEAD R	
8015 010 0613	US 91	FAP 255-A	151+09	15	U	24.0	143	3	50	CONCRETE T BEAM	36	UP RR	
8015 010 0614	US 91	FAP 255-A	145+28	15	U	24.0	77	3	25	CONCRETE T BEAM	36	PDINDEXTER SL	
8015 010 0651L	US 91												
8015 020 0011	US 91	FAP 241-D 3	429+63	20-16	U	28.0	150	3	58	CONT ST I BEAM	46	BEAVERHEAD R	
8015 020 0047	US 91	FAP 241-D	236+86	15	U	20.0	29	1	29	CONCRETE T BEAM	29	IRR CA	
8015 020 0056	US 91	FAP 241-D	192+54	15	U	20.0	66	3	25	CONCRETE T BEAM	29	FRY PAN CR	
8015 020 0229	US 91	FAP 241-B	715+49	15	16-02	20.0	238	3	148	STEEL TRUSS	28	BIG HOLE R	
8015 020 0229B	US 91	BHEAD-MADISON											
8015 020 0297B	US 91	MADISON-SBDW											
8015 020 0398L	US 91												
8015 030 0181	US 91	I 15-2 8 118	65+35		17-03	38.5				UNDERPASS	61	VICTOR INT-DR 423	2423 010 0001
8015 030 0181P	US 91	I 15-2 8 118	65+35		15-05	38.5				UNDERPASS	61	VICTOR INT-DR 423	
8015 030 0189	US 91	I 15-2 8 118	21+46	20-16	U	28.0	614	11	70	STEEL GIRDER	61	3 RY- CLARK FORK	BA&P-CMSTP&P-NP
8015 030 0189P	US 91	I 15-2 8 118	21+80	20-16	U	28.0	599	11	70	STEEL GIRDER	61	3 RY- CLARK FORK	BA&P-CMSTP&P-NP
8015 030 0195S	US 91	I 70 12	246+77		15-10	35.0				UNDERPASS	56	INT-I 90 US 10	8090 100 0090R
8015 030 0195L	US 91												
8015 040 0027	US 91	I 70 11	401+64	20-16	U	28.0	133	3	51	CONCRETE T BEAM	55	BA&P RY	
8015 040 0027P	US 91	I 70 11	401+64	20-16	U	28.0	133	3	51	CONCRETE T BEAM	55	BA&P RY	
8015 040 0035L	US 91												
8015 050 0001R	US 91	UG 279 3	445+88		15-04	28.0				UNDERPASS	55	INT-US 10A	1002 500 0001

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Droinage, Roilrood, Highway Interchonges ond Seporations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Lood or Speed Limits. Maximum Verticol for Minimum Horizontol Cleoronce. Different signing of Droinoge, Etc.
8015 050 0003	US 91	U1 70 14	456+21		U	36.0	12	1	12	CONCRETE BOX	55	JR GR SEP-TR RD	TRUCK ROAD
8015 050 0003P	US 91	U1 70 14	453+06		U	36.0	12	1	12	CONCRETE BOX	55	JR GR SEP-TR RD	TRUCK RDAD
8015 050 0007	US 91	U1 70 14	473+44	20-16	U	28.0	156	3	60	CONCRETE T BEAM	55	EXCELSIOR ST SEP	
8015 050 0007T	US 91	U1 70 14	473+44	20-16	U	28.0	156	3	60	CONCRETE T 8EAM	55	EXCELSIOR ST SEP	
8015 050 0011L	US 91												
8015 060 0009L	US 91	NO BRIDGES											
8015 070 0008	US 91	FAP 242-8	224+87	15	U	28.0	148	7	89	CONCRETE T 8EAM	29	TRUCK ROAD	
8015 070 0012	US 91	FAGH 242-B 2	12+20	15	U	30.0	157	5	45	STEEL BEAM	40	NP RY	
8015 070 0013	US 91	FAGH 242-8 2	18+40	15	U	30.0	158	6	39	T T TRESTLE	40	CLARK FK	SIGN - SILVER 80W CR
8015 070 0014	US 91	FAGH 242-8 2	22+59	15	U	30.0	145	5	45	CONT STEEL 8EAM	40	NP RY	
8015 070 0021	US 91	FI 242 12	120+13	15	U	30.0	126	3	45	STEEL GIRDER	53	GN RY	
8015 070 0022	US 91	FI 242 12	116+84	20-16	U	30.0	25	1	25	CONCRETE T 8EAM	49	DRY WASH	
8015 070 00448	US 91	S80W-JEFFERSON											
8015 070 0132	US 91	NRH 242-A	466+08	15	U	28.0	31	1	31	STEEL I 8EAM	27	8ISON CREEK	WIDENED 1934
8015 070 0167	US 91	FHP 26-A	122+56	15	U	22.0	81	3	35	CONCRETE T BEAM	31	BISON CR	
8015 070 0169	US 91	FHP 26-A	129+70	15	U	22.0	99	3	35	CONCRETE T 8EAM	31	8ISON CR	
8015 070 0188	US 91	FAP 242-C	234+84	15	U	22.0	31	1	31	CONCRETE T 8EAM	31	8ISON CR	
8015 070 0212	US 91	FAP 242-C	364+14		13-11	30.3				UNDERPASS	31	GN RY	
8015 070 0223	US 91	FAP 242-C	421+78	15	U	22.0	43	2	21	CONCRETE T 8EAM	31	8OULDER R	
8015 070 0232	US 91	FAP 242-C	470+49	15	U	22.0	22	1	22	CONCRETE SLA8	31	RED ROCK CR	
8015 070 0265	US 91	F 242 14	640+94	20-16	U	38.0	23	1	23	CONCRETE SLA8	57	8ASIN CR	
8015 070 0275	US 91	FAP 242-D	693+83	15	U	22.0	79	3	27	CONCRETE T 8EAM	33	CATARACT CR	
8015 070 0291	US 91	FAP 242-D	784+79		14-09	25.2				UNDERPASS	33	GN RY	
8015 070 0292	US 91	FAP 242-D	786+67	15	U	26.0	149	3	57	CONCRETE T 8EAM	33	8OULDER R	
8015 070 0310	US 91	FAP 242-D	882+43	15	U	22.0	138	3	45	CONCRETE T 8EAM	33	8OULDER R	
8015 070 0578	US 91	FAP 178-A	318+83	15	U	24.0	245	6	46	CONCRETE T 8EAM	29	GN RY & CR	PRICKLY PEAR CR
8015 070 06168	US 91	JEFFERSON-L&C											
8015 070 0636	US 91	I 15-4 4 182	134+91		17-00	46.5				UNDERPASS	61	CAPITOL INT-US 12	1008 040 0012
8015 070 0636A	US 91	I15-4 4 182	134+91		17-00	38.5				UNDERPASS	61	CAPITOL INT-US 12	
8015 070 0636L	US 91												
8015 080 0000	US 91	I 15-4 4 182	135+42		17-00	46.5				UNDERPASS	61	CAPITOL INT-US 12	1008 040 0012P
8015 080 0000A	US 91	I15-4 4 182	135+42		17-00	38.5				UNDERPASS	61	CAPITOL INT-US 12	
8015 080 0008	US 91	I15-4 4 184	163+35	20-16	U	28.0	790	13	177	RIV PL GIRDER	61	GN&NP RY-80LDER A	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A.Rte.No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H - S	VERTICAL CLEARANCE (Minimum) FT - IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
8015 080 0008P	US 91	I15-4 4 184	164+15	20-16	U	28.0	810	13	177	RIV PL GIRDER	61	GN&NP RY-BOLDER A	
8015 080 0014R	US 91	I 15-4 5 185	196+91	20-16	U	28.0	243	4	73	PRE CONC BEAMS	62	CEDAR ST INT-FUT	
8015 080 0014L	US 91												
8015 090 0006	US 91	8UR. RECL	143+41	20-16	U	44.0	23	1	23	STEEL & CONC	58	HELENA VALLEY CA	
8015 090 0012	US 91	FAP 269-8	179+97	15	U	28.0	67	2	33	CONCRETE T 8EAM	34	TEN MILE CR	
8015 090 0153	US 91	I 15-4 8 194	800+60	20-16	U	38.0	118	3	47	PRE CONC BEAM	62	INT-CO RD	GATES OF MOUNTAINS
8015 090 0153P	US 91	I15-4 8 194	800+60	20-16	U	38.0	118	3	47	PRE CONC 8EAM	62	INT-CO RD	GATES OF MOUNTAINS
8015 090 0226	US 91	I15-4 12 207	20+25	20-16	U	38.0	133	3	42	PRE CONC BEAM	62	SIEBEN INT-CO RD	
8015 090 0226P	US 91	I15-4 12 207	20+25	20-16	U	38.0	133	3	42	PRE CONC BEAM	62	SIEBEN INT-CO RD	
8015 090 0307	US 91	ECHP 269-A	1741+78	15	U	22.0	63	2	31	CONCRETE T 8EAM	33	SHEEP CR	
8015 090 0330L	US 91												
8015 100 0034	US 91	ECHP 172-D	2047+50	15	14-00	20.0	473	5	180	CONT ST TRUSS	33	MISSOURI R	15 00 VC MAX
8015 100 0089	US 91	FAP 172-A	6+36	15	U	20.0	39	1	39	CONCRETE T BEAM	34	WAGNER CR	
8015 100 0113	US 91	FI 172 13	135+05	20-16	U	28.0	92	3	60	CONCRETE T 8EAM	53	STICKNEY CR	
8015 100 0150B	US 91	L&C-CASCADE											
8015 100 0199	US 91	FAP 172-C	594+13	15	U	22.0	43	2	21	CONCRETE T 8EAM	31	NOVAK CR	
8015 100 0214	US 91	FAP 172-C	676+04	15	14-02	20.0	546	4	198	STEEL TRUSS	31	MISSOURI R & GN R	
8015 100 0221	US 91	FAP 172-C	86+11	15	U	22.0	79	3	35	CONCRETE T 8EAM	31	PRYETTER CR	
8015 100 0238	US 91	FAP 172-C	177+34	15	U	22.0	96	3	31	CONCRETE T 8EAM	31	HARDY CR	
8015 100 0259	US 91	I15-5 13 329	1727+60	20-16	U	44.0	133	3	52	PRE CONC BEAM	61	INT-CO RD	TINTINGER INT
8015 100 0280	US 91	I15-5 13 329	1842+77	20-16	U	44.0	82	3	31	PRE CONC 8EAM	61	SEP-CO RD	
8015 100 0311	US 91	I15-5 13 329	2015+00	20-16	U	44.0	138	3	52	PRE CONC BEAM	61	S INT-US 91	CASCADE INT
8015 100 0327	US 91	I15-5 13 329	2095+00	20-16	U	44.0	123	3	47	PRE CONC BEAM	61	N INT-US 91	CASCADE INT
8015 100 0394	US 91	I 182 5	341+00	20-16	U	38.0	100	3	60	CONT CONC T 8M	58	LITTLE MUDDY CR	
8015 100 0394P	US 91	I 182 5	341+00	20-16	U	38.0	100	3	60	CONT CONC T 8M	58	LITTLE MUDDY CR	
8015 100 0472	US 91	I 182 5	750+54	20-16	U	44.0	130	3	50	CONT CONC T 8M	58	ULM INTERCHANGE	
8015 100 0558	US 91	FAGH 218 4	563+94	20-16	U	30.0	174	3	67	CONT ST GIRDER	46	GN RY	
8015 100 0563L	US 91												
8015 110 0001	US 91	FAP 218-8	126+96	15	11-09	19.0	396	5	216	STEEL TRUSS	28	SUN RIVER	14 11 VC MAX
8015 110 0005	US 91	FAP 218-C	13+45		12-10	27.9				UNDERPASS	29	GN RY	
8015 110 0013L	US 91												
8015 120 0024	US 91	I15-5 9 275	875+00		U	38.0	17	1	17	CONCRETE SLA8	60	JR GR SEP	
8015 120 0024P	US 91	I15-5 9 275	875+00		U	38.0	17	1	17	CONCRETE SLA8	60	JR GR SEP	

PLANNING SURVEY BRIDGE LIST

CONTROL						CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER ←F.A.System →F.A Rte.No.	→Section No.	→Miles to Tenths ←Descriptive	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railrood, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
8015	120	0067	US 91	I15-5 9 275	998+56	20-16	U	38.0	108	3	37	PRE CONC BEAM	60	INT CO RD	MANCHESTER INT
8015	120	0067P	US 91	I15-5 9 275	998+56	20-16	U	38.0	108	3	37	PRE CONC BEAM	60	INT CO RD	MANCHESTER INT
8015	120	0095	US 91	I15-5 9 275	1145+00		U	38.0	17	1	17	CONCRETE SLAB	60	JR GR SEP	
8015	120	0095P	US 91	I15-5 9 275	1145+00		U	38.0	17	1	17	CONCRETE SLAB	60	JR GR SEP	
8015	120	0108	US 91	I15-5 9 275	1215+35		17-02	45.5				UNDERPASS	60	US 89-VAUGHN INT	1003 010 0000
8015	120	0108A	US 91	I15-5 9 275	1215+35		17-09	45.5				UNDERPASS	60	US 89-VAUGHN INT	
8015	120	0108L	US 91												
8015	130	0107B	US 91	CASCADE-TETON											
8015	130	0279	US 91	FAP 211 8	1494+75		U	22.0	267	4	68	STEEL GIRDER	33	TETON RIVER	
8015	130	0325B	US 91	TETON-PONDERA											
8015	130	0469	US 91	FAP 67-A	1446+72	15	U	22.0	25	1	25	CONCRETE T BEAM	31	IRR CA	
8015	130	0481	US 91	FAP 67-A	1387+52	15	U	22.0	22	1	22	CONCRETE SLAB	31	IRR CA	
8015	130	0518	US 91	FAP 67-A	1195+19	15	U	28.0	113	3	38	CONCRETE T BEAM	31	DRY FK MARIAS R	WIDENED 1951
8015	130	0573	US 91	FAP 67-A	904+62	15	U	28.0	64	2	31	CONCRETE T BEAM	31	IRR CA	WIDENED 1951
8015	130	06468	US 91	PONDERA-TOOLE											
8015	130	0676	US 91	FAP 67-B	345+11	15	U	24.0	541	6	120	CONT ST PLATE	36	MARIAS R	
8015	130	0737	US 91	I 15-8 3 351	147+03	20-16	U	40.0	360	7	68	STEEL BEAMS	60	INT US2 & GN RY	1001 090 0000-SHELBY
8015	130	0737P	US 91	I 15-8 3 351	147+05	20-16	U	28.0	360	7	68	STEEL BEAMS	60	INT US2 & GN RY	1001 080 0544-SHELBY
8015	130	0737L	US 91												
8015	140	0012A	US 91	I 15-8 3 351	212+71		17-04	38.5				UNDERPASS	60	N SHELBY INT	US 91
8015	140	0012L	US 91												
8015	150	0251	US 91	I 15-8 6 379	1420+02	20-16	U	28.0	168	3	67	PRE CONC BEAM	61	INT-OR 214	2214 010 0001
8015	150	0254	US 91	I 15-8 6 379	1438+24	20-16	U	28.0	313	6	54	STEEL GIRDER	61	GN RY	
8015	150	0335L	US 91												
8090	010	0024	US 10	FAP 183-A 3	127+17	15	U	30.0	42	1	42	STEEL GIRDER	39	ST. REGIS R	
8090	010	0068	US 10	FAP 183-B 2	360+74	15	U	30.0	23	1	23	STEEL I BEAM	40	RANDOLPH CR	
8090	010	0082	US 10	FHP 8 G2, G3	78+50	15	U	30.0	100	3	70	CANT ST GIRDER	41	ST. REGIS R	
8090	010	0109	US 10	FHP 8 G2, G3	216+71	15	U	26.0	100	3	70	CANT ST GIRDER	41	ST. REGIS R	
8090	010	0224	US 10	FHP 8 J4,K3	28+52	20-16	U	32.0	42	1	42	CONCRETE T BEAM	51	TWELVE MILE CR	
8090	010	0343	US 10	FHP 8-N	417+25	15	U	24.0	190	3	55	CONT ST GIRDER	37	ST. REGIS R	
8090	010	0346	US 10	SNFHP 8-0	433+71	15	U	26.0	787	8	180	STEEL TRUSS	42	CLARK FK & NP RY	
8090	010	0391	US 10	FGI 183 10	251+78	20-16	U	28.0	482	10	73	ST PLATE GIRDER	56	CMST P&P RR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A.Rte.No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number an other route. Bridge Modifications. Posted Lood or Speed Limits. Maximum Vertical for Minimum Horizontol Clearance. Different signing of Droinage, Etc.
8090 010 0456	US 10	I 90-1 5 46	112+49	20-16	U	28.0	621	5	180	RIV PL GIRDER	60	CLARK FK	
8090 010 0466	US 10	I 90-1 6 43	166+79	20-16	U	44.0	17	1	17	CONCRETE SLAB		JR GR SEP CO RD	
8090 010 0479	US 10	I 90-1 6 43	237+82	20-16	U	28.0	153	3	62	PRE CONC BEAMS	60	INT-OR 257	2257 010 0004
8090 010 0479P	US 10	I 90-1 6 43	237+70	20-16	U	28.0	153	3	62	PRE CONC BEAMS	60	SUPERIOR INT	2257 010 0003
8090 010 0495	US 10	I 90-1 6 43	318+00	20-16	U	28.0	168	3	57	PRE CONC BEAMS	60	CEDAR CR	
8090 010 0498	US 10	I 90-1 5 46	335+43	20-16	U	28.0	801	6	190	RIV PL GIRDER	60	CLARK FK	
8090 010 0594	US 10	WPGH 271-C	20+77		14-03	30.0				UNDERPASS	38	CMST P&P RR	
8090 010 0603	US 10	I 90-1 4 60	43+60		U	44.0	17	1	17	CONCRETE SLAB	59	JR GR SEP CO RD	
8090 010 0620	US 10	I 90-1 4 60	158+84	20-16	U	38.0	128	3	47	PRE CONC BEAMS	59	TARKIO INT CO RD	
8090 010 0620P	US 10	I 90-1 4 60	158+84	20-16	U	38.0	128	3	47	PRE CONC BEAMS	59	TARKIO INT CO RD	
8090 010 0666	US 10	FAP 233	31+07		15-02	20.0				UNDERPASS	10	CMST P&P RR	
8090 010 0667	US 10	FAP 233	32+57	15	U	24.0	422	5	190	STEEL TRUSS	28	CLARK FK	
8090 010 0706	US 10	FHP E8-A3	209+83	15	U	24.0	516	3	240	CONT ST TRUSS	33	CLARK FK	
8090 010 0758	US 10	FHP E8-A2	474+25		14-00	24.0				UNDERPASS	33	CMST P&P RR	
8090 010 07818	US 10	MINERAL-MISS											
8090 010 0795	US 10	FAP 271-8	141+51	15	U	24.0	123	3	60	CONCRETE T BEAM	36	CMST P&P RR	
8090 010 0802	US 10	FAP 271-8	106+35	15	U	29.0	23	1	23	T T TRESTLE	49	DR	
8090 010 0824	US 10	FHP 8-D1	169+59	15	U	20.0	122	3	50	CONCRETE T BEAM	24	NINE MILE CR	
8090 010 0825	US 10	FHP 8-D 3	169+59		27-00	20.0				UNDERPASS	14	CMST P&P RR	
8090 010 0832	US 10	FHP 8-D 4	130+05	20-16	U	28.0	379	15	27	T T TRESTLE	47	NINE MILE SLIDE	
8090 010 0979L	US 10												
8090 020 0006	US 10	FI 219 12	246+37		17-02	31.3				UNDERPASS	34	NP RY	
8090 020 0083L	US 10												
8090 030 0002L	US 10	NO BRIDGES											
8090 040 0003L	US 10	NO BRIDGES											
8090 050 0001	US 10	CITY CONSTR.	691+45	15	U	30.0	120	1	80	CONCRETE ARCH	14	RATTLESNAKE CR	
8090 050 0019	US 10	FAP 231-C	96+26		16-00	30.0				UNDERPASS	31	NP RY	
8090 050 0062	US 10	FAP 231 8	73+73	20-16	U	30.0	354	6	146	CONT ST GIRDER	49	BIG BLACKFOOT R	
8090 050 0065L	US 10												
8090 060 0003	US 10	FAP 231-B	33+80	20-16	U	28.0	88	3	29	CONCRETE T BEAM	29	CMST P&P RR	WIDENED 1953
8090 060 0072	US 10	FAP 131-8 5	195+75	15	U	32.0	27	2	14	UNT T TRESTLE	45	TRUCK ROAD	
8090 060 02058	US 10	MISSOULA-GRA											
8090 060 0440L	US 10												

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Droinoge, Roilrood, Highwoy Interchonges ond Seporotions, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Maximum Verticol for Minimum Horizontol Cleoronce. Different signing of Droinoge, Etc.
8090 070 0031	US 10	I 90-1 3 157	1899+00		U	38.0	17	1	17	CONCRETE SLA8	59	JR GR SEP CO RO	
8090 070 0031P	US 10	I 90-1 3 157	1899+00		U	38.0	17	1	17	CONCRETE SLAB	59	JR GR SEP CO RO	
8090 070 0049	US 10	I 90-1 3 157	1992+00		U	38.0	17	1	17	CONCRETE SLAB	59	JR GR SEP CO RD	
8090 070 0049P	US 10	I 90-1 3 157	1992+00		U	38.0	17	1	17	CONCRETE SLA8	59	JR GR SEP CD RO	
8090 070 0064B	US 10	GRANITE-POWELL											
8090 070 0065	US 10	I 90-1 3 157	2081+89		U	38.0	17	1	17	CONCRETE SLA8	59	JR GR SEP CD RO	
8090 070 0065P	US 10	I 90-1 3 157	2081+89		U	38.0	17	1	17	CONCRETE SLAB	59	JR GR SEP CO RD	
8090 070 0071	US 10	I90-1 3 157	2114+40		U	38.0	17	1	17	CONCRETE SLAB	59	JR GR SEP	
8090 070 0071P	US 10	I90-1 3 157	2114+40		U	38.0	17	1	17	CONCRETE SLAB	59	JR GR SEP	
8090 070 0079	US 10	I90-1 3 157	2160+68	20-16	U	38.0	113	3	42	PRE CONC 8EAMS	59	JENS INT CO RD	
8090 070 0079P	US 10	I90-1 3 157	2160+68	20-16	U	38.0	113	3	42	PRE CONC 8EAMS	59	JENS INT CO RO	
8090 070 0111	US 10	I90-1 3 157	2326+50		U	38.0	17	1	17	CONCRETE SLA8	59	JR GR SEP	
8090 070 0111P	US 10	I90-1 3 157	2326+50		U	38.0	17	1	17	CONCRETE SLA8	59	JR GR SEP	
8090 070 0119	US 10	I90-1 3 157	2371+44	20-16	U	28.0	153	3	62	PRE CONC 8EAMS	59	GOLD CR INT-DR462460 010 0002	
8090 070 0119P	US 10	I90-1 3 157	2371+44	20-16	U	28.0	153	3	62	PRE CONC BEAMS	59	GOLD CR INT-OR462460 010 0001	
8090 070 0204L	US 10												
8090 080 0002	US 10	FGI 184 9	507+87	20-16	U	30.0	204	3	94	CONT ROLL BM	49	NP RY	
8090 080 0006	US 10	F1 184 11	530+17	20-16	U	28.0	141	3	49	CONCRETE T 8EAM	52	LIT 8LACKFOOT R	
8090 080 0055	US 10	I90-3 8 180	30+78	20-16	U	44.0	20	1	20	CONCRETE SLA8	61	JR GR SEP-CD RD	
8090 080 0084	US 10	I90-3 8 180	162+89	20-16	U	44.0	20	1	20	CONCRETE SLA8	61	JR GR SEP-CD RD	
8090 080 0104	US 10	I90-3 8 180	266+89	20-16	U	44.0	123	3	52	PRE CONC BEAMS	61	N. INT-US 10	DEER LODGE INT
8090 080 0115	US 10	I90-3 8 180	322+63	20-16	U	44.0	118	3	47	PRE CONC 8EAMS	61	SEP-MILWAUKEE AV	
8090 080 0125	US 10	I90-3 8 180	388+52	20-16	U	28.0	168	3	62	PRE CONC 8EAMS	61	SEP-CD RD	
8090 080 0132	US 10	I90-3 8 180	419+82	20-16	U	28.0	153	3	52	PRE CONC BEAMS	61	CLARK FK	
8090 080 0132P	US 10	I90-3 8 180	419+82	20-16	U	28.0	153	3	52	PRE CONC 8EAMS	61	CLARK FK	
8090 080 0135	US 10	I90-3 8 180	433+33		17-00	36.5				UNDERPASS	61	S. INT-US 10	DEER LODGE INT
8090 080 0135A	US 10	I90-3 8 180	433+33		17-00	36.5				UNDERPASS	61	S. INT-US 10	
8090 080 0140	US 10	FAP 261-A	1110+17	15	U	36.0	35	1	35	CONCRETE T BEAM	30	POWELL CR	WIDENED 1949
8090 080 0172	US 10	FAP 261-A	939+39	15	U	30.0	62	3	21	CONC SLA8 SPANS	30	DEMPSEY CR	WIDENED 1941
8090 080 0191	US 10	FAP 261-A	833+01	15	U	30.0	35	1	35	CONCRETE T 8EAM	30	RACE TRACK CR	WIDENED 1941
8090 080 0202	US 10	WPGH 261-A	772+02	15	U	24.0	182	5	55	CONCRETE T 8EAM	36	CMST P&P RR	
8090 080 0205B	US 10	POWELL-DLODGE											

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System · F.A.Rte No. · Section No. · Miles to Tenths · Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigotion Ditch, Droinoge, Roilrood, Highwoy Interchonges ond Seporotions, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Moximum Verticol for Minimum Horizontol Cleoronce. Different signing of Droinoge, Etc.
8090 080 0239	US 10	FAP 261-A	583+40	15	U	36.0	35	1	35	CONCRETE T BEAM	31	LOST CR	WIDENED 1946
8090 080 0266	US 10	FAP 261-A	436+98	15	U	36.0	27	1	27	CONCRETE T BEAM	31	WARM SPRINGS CR	WIDENED 1944
8090 080 0274L	US 10												
8090 090 0020	US 10	FAP 261-B	298+00	15	U	36.0	31	1	31	CONCRETE T BEAM	31	DR	WIDENED 1940
8090 090 0025	US 10	FAP 261-B	273+02	15	U	36.0	35	1	35	CONCRETE T BEAM	31	DR	WIDENED 1940
8090 090 0031	US 10	FAP 261-B	238+17	15	U	36.0	35	1	35	CONCRETE T BEAM	31	WILLOW CR	WIDENED 1940
8090 090 0034	US 10	FAP 261-B	222+92	15	U	36.0	75	2	37	CONCRETE T BEAM	31	CLARK FK	SIGN-SILVER BOW CR
8090 090 0048	US 10	FAP 261-B	149+88	15	U	36.0	25	1	25	CONCRETE T BEAM	31	DR	WIDENED 1940
8090 090 0078L	US 10												
8090 100 00068	US 10	DLODGE-SBOW											
8090 100 0008	US 10	WPCH 70-8	672+43		14-09	40.0				UNDERPASS	36	CMST P&P RR	
8090 100 0090R	US 10	I 70 12 U3	246+77	20-16	U	28.0	161	3	65	CONT CONC T BM	56	US 91	8015 030 0195S
8090 100 0092L	US 10												
8090 110 0035C	US 10												8015 040 0035L
8090 120 0011C	US 10												8015 05C 0011L
8090 130 0002L	US 10	NO BRIDGES											
8090 140 0002	US 10	FAP 207-A	37+63	15	U	42.0	36	2	18	CONCRETE SLAB	18	CLARK FK	
8090 140 0003	US 10	WPGM 207-A	39+12		14-07	51.0				UNDERPASS	36	NP RY	
8090 140 0004	US 10	I15-2 7 127	48+70		15-00	70.0				UNDERPASS	61	INT-I15&90	MONTANA ST INT
8090 140 0005	US 10	I15-2 7 127	49+30		15-00	70.0				UNDERPASS	61	INT-I15&90	MONTANA ST INT
8090 140 0024	US 10	FAP 207-A	147+80	14	U	27.0	33	2	16	CONCRETE SLAB	23	DRAINAGE	
8090 140 0027L	US 10												
8090 150 01378	US 10	SILVERBOW-JEF											
8090 150 0187	US 10	FAP 69-8	440+58	15	U	30.0	95	5	19	T T TRESTLE	31	RADER CR	WIDENED 1940
8090 150 0199L	US 10												
8090 160 0011	US 10	FAP 69-8	560+30	15	U	30.0	38	2	19	T T TRESTLE	31	COLBERT CR	WIDENED 1941
8090 160 0045	US 10	FAP 69-8	741+86	15	U	30.0	76	4	19	T T TRESTLE	31	BIG PIPESTONE CR	WIDENED 1942
8090 160 0049	US 10	FAP 69-8	759+67	15	U	22.0	113	3	37	CONCRETE T BEAM	32	NP RY	
8090 160 0099	US 10	F 248 10	32+00	20-16	U	30.0	64	3	40	CONCRETE T BEAM	55	WHITETAIL CR	
8090 160 0169	US 10	FAP 248-A	44+11	15	U	20.0	90	1	90	ST PONY TRUSS	29	NORTH BOULDER R	
8090 160 0284L	US 10												
8090 170 0002	US 10	FAP 248-C	722+48	15	U	21.0	57	3	19	T T TRESTLE	32	DR	
8090 170 00528	US 10	JEF-BROADWATER											

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Load or Speed Limits. Maximum Verticol for Minimum Horizontal Clearance. Different signing of Droinage, Etc.
8090 170 0056	US 10	FAP 248-C	933+10	15	U	21.0	57	3	19	T T TRESTLE	32	DRY WASH	
8090 170 0098	US 10	FAP 248-C	1153+75	15	U	23.0	76	4	19	T T TRESTLE	32	DRY WASH	
8090 170 0099L	US 10												
8090 180 0001	US 10	FAP 12 5	81+59	20-16	U	28.0	247	3	95	CONT ST GIRDER	49	JEFFERSON R	
8090 180 00038	US 10	BROADWATER-GAL											
8090 180 0017	US 10	FAGH 12 C	173+05	15	U	28.0	208	5	60	STEEL GIRDER	38	CMSTP&P RR	
8090 180 0043	US 10	FAP 169 3	66+60	20-16	U	28.0	220	2	110	CONT ST GIRDER	48	MADISON R	
8090 180 0049	US 10	FAP 169	140+90	15	U	20.0	100	5	20	CONCRETE SLAB	22	MID FK MADISON R	LENGTHENED 1930
8090 180 0056	US 10	FAP 169	106+56	15	U	20.0	80	5	16	CONCRETE SLAB	22	E FK MADISON R	LENGTHENED 1930
8090 180 0063	US 10	FAP 169	66+80	15	U	20.0	80	4	20	CONCRETE SLAB	30	RAY CR	
8090 180 0087	US 10	NRH 177-D	70+84	15	U	22.0	77	3	25	CONCRETE T BEAM	34	CO RD	
8090 180 0088	US 10	NRH 177-D	66+97	15	U	22.0	343	8	57	CONCRETE T BEAM	34	NP RY	
8090 180 0120	US 10	FAP 177-B	106+30	15	U	22.0	22	1	22	CONCRETE SLAB	31	DR	
8090 180 0157	US 10	FAGH 82ABCD2	39+81	15	U	28.0	280	6	58	CONCRETE GIRDER	41	NP RY	
8090 180 0166	US 10	FAP 82-A8CD	81+79	15	U	28.0	41	1	41	CONCRETE T BEAM	20	CAMP CR	WIDENED 1934
8090 180 0168	US 10	FAP 82-A8CD	99+17	15	U	28.0	52	2	25	CONCRETE T BEAM	21	BAKER CR	WIDENED 1934
8090 180 0182	US 10	F 82 5	175+48	20-16	U	28.0	247	3	95	STEEL GIRDER	49	W GALLATIN R	
8090 180 0319	US 10	FAP 44-A	50+21	15	U	30.0	209	7	55	CONCRETE T BEAM	36	NP RY	
8090 180 0325	US 10	FAGH 44-A 3	15+71	15	U	30.0	154	3	64	CONT STEEL BEAM	45	NP RY	
8090 180 0338L	US 10												
8090 190 0054	US 10	I 90-6 2 309	233+03	20-16	U	38.0	113	3	42	PRE CONC BEAMS	62	INT-CO RD	BEAR CANYON INT
8090 190 0054P	US 10	I 90-6 2 309	233+03	20-16	U	38.0	113	3	42	PRE CONC BEAMS	62	INT-CO RD	BEAR CANYON INT
8090 190 0060	US 10	I 90-6 2 309	266+64	20-16	U	28.0	338	6	67	STL GIRDER	62	NP RY	
8090 190 0060P	US 10	I 90-6 2 309	266+64	20-16	U	28.0	333	6	67	STL GIRDER	62	NP RY	
8090 190 0088	US 10	I 90-6 2 309	407+16	20-16	U	30.0	128	3	52	PRE CONC BEAMS	62	INT-CO RD	TRAIL CREEK INT
8090 190 0088P	US 10	I 90-6 2 309	407+16	20-16	U	30.0	128	3	52	PRE CONC BEAMS	62	INT-CO RD	TRAIL CREEK INT
8090 190 0136B	US 10	GALLATIN-PARK											
8090 190 0229	US 10	I-IG90-7 9 327	55+00	20-16	U	38.0	113	3	42	PRE CONC BEAMS	62	W INT-US 10	LIVINGSTON
8090 190 0229P	US 10	I-IG90-7 9 327	55+00	20-16	U	38.0	113	3	42	PRE CONC BEAMS	62	W INT-US 10	LIVINGSTON
8090 190 0249	US 10	I-IG90-7 9 327	158+52	20-16	U	28.0	251	5	52	PRE CONC BEAMS	62	S INT-US 89	1011 010 0549
8090 190 0249P	US 10	I-IG 90-7 9 327	158+63	20-16	U	40.0	251	5	52	PRE CONC BEAMS	62	S INT-US89	1011 020 0000
8090 190 0249L	US 10												
8090 200 0006	US 10	I-IG90-7 4 330	191+05	20-16	U	28.0	730	5	185	RIV PL GIRDER	62	YELLOWSTONE R	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte.No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Droinage, Railroad, Highway Interchanges and Seporations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Moximum Verticol for Minimum Horizontol Cleoronce. Different signing of Droinage, Etc.
8090 200 0006P	US 10	I-IG90-7 4 330	191+05	20-16	U	28.0	730	5	185	RIV PL GIRDER	62	YELLOWSTONE R	
8090 200 0029	US 10	I-IG90-7 9 327	312+75		U	38.0	15	1	15	CONCRETE SLAB	62	JR GR SEP	
8090 200 0029P	US 10	I-IG90-7 9 327	312+75		U	38.0	15	1	15	CONCRETE SLA8	62	JR GR SEP	
8090 200 0039	US 10	I-IG90-7 9 327	366+88	20-16	U	38.0	128	3	52	PRE CONC BEAMS	62	SEP-OR 295	2295 010 0004
8090 200 0039P	US 10	I-IG90-7 9 327	366+88	20-16	U	38.0	128	3	52	PRE CONC BEAMS	62	SEP-OR 295	2295 010 0003
8090 200 0049	US 10	I-IG90-7 9 327	418+92		17-00	38.5				UNDERPASS	62	E INT-US 89	1011 020 0049
8090 200 0049A	US 10	I-IG 90-7 9 327	418+92		17-00	38.5				UNDERPASS	62	E INT-US 89	
8090 200 0049L	US 10												
8090 210 0025	US 10	I-IG 90-7 9 327	553+16		17-00	38.5				UNDERPASS	62	INT-US 89	1011 040 0000
8090 210 0025A	US 10	I-IG90-7 9 327	553+16		17-00	38.5				UNDERPASS	62	INT-US 89	MISSION INT
8090 210 0025L	US 10												
8090 220 0011	US 10	I 117 10 U1	437+78	20-16	U	44.0	118	3	47	PRE CONC 8EAMS	59	MISSION CR	
8090 220 0136B	US 10	PARK-SGRASS											
8090 220 0285L	US 10												
8090 230 0008	US 10	FAP 125	14+44	15	U	26.0	286	5	90	ST PLATE GIRDER	38	8OULDER R	
8090 230 0009	US 10	FAP 127-A	16+87	15	U	28.0	25	1	25	T T TRESTLE	37	8OULDER R OF	
8090 230 0050	US 10	FAP 127-A	235+61	15	U	29.0	57	3	19	T T TRESTLE	37	DRY CR	
8090 230 0071	US 10	FAP 127-C	343+85	15	U	24.0	39	2	19	CONCRETE I BEAM	20	UPPER DEER CR	WIDENED 1934
8090 230 0087	US 10	FAP 127-C	431+29	15	U	36.0	39	1	39	STEEL I 8EAM	28	LOWER DEER CR	WIDENED 1937
8090 230 0090	US 10	FAP 127-B	449+59	15	U	29.0	25	1	25	T T TRESTLE	36	DR & STK	
8090 230 0161	US 10	FAP 127-E	283+45	15	U	22.0	95	3	31	CONCRETE T BEAM	32	BRIDGER CR	
8090 230 0196	US 10	FAP 133	141+62	15	U	22.0	67	2	33	CONCRETE T BEAM	32	WORK CR	
8090 230 0208	US 10	FAP 133	206+04	15	U	22.0	29	1	29	CONCRETE T 8EAM	32	HUMPH CR	
8090 230 0223B	US 10	SGRASS-SWATER											
8090 230 0277	US 10	FAP 123-A	287+79	15	U	20.0	89	3	37	CONCRETE T BEAM	30	SECTION HOUSE CR	SIGN COULEE
8090 230 0288	US 10	FAP 123-A	347+28	15	18-00	20.0	569	5	160	STEEL TRUSS	30	YELLOWSTONE R	
8090 230 0294	US 10	FAP 123-A	375+32	15	U	24.0	208	7	52	STEEL GIRDER	30	NP RY	
8090 230 0308	US 10	FAP 123-A	453+49	15	U	20.0	65	3	29	CONCRETE T BEAM	30	COULEE CR	
8090 230 0314	US 10	FAP 123-A	486+82	15	U	20.0	76	3	31	CONCRETE T 8EAM	30	BERRY CR	
8090 230 0317	US 10	FAP 123-8	501+03	15	U	22.0	22	1	22	CONCRETE SLAB	31	MERRILL DITCH	
8090 230 0394	US 10	FAP 123-8	908+37	15	U	20.0	76	3	31	CONCRETE T 8EAM	31	KEYSER CR	
8090 230 0452	US 10	FAP 109-A	256+09	15	U	28.0	96	3	44	CONCRETE T BEAM	35	BROWN CR	
8090 230 0458	US 10	FAP 170-B	29+68	15	U	24.0	84	3	31	STEEL I BEAM	28	HENSLEY CR	WIDENED 1948

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
8090	230	0480	US 10	FAP 170-8	145+24	15	U	24.0	23	1	23	STEEL I BEAM	28	COVE IRR DT	WIDENED 1948
8090	230	0508	US 10	FAP 170-8	304+80	15	U	24.0	21	1	21	STEEL I BEAM	28	ALLEN CR	WIDENED 1948
8090	230	0522	US 10	FI 170 4	368+44	20-16	U	28.0	100	3	64	CONT CONC T 8M	55	BIG DITCH	
8090	230	0565	US 10	FAP 170-C	595+97	15	U	24.0	108	3	35	STEEL I BEAM	28	VALLEY CR	WIDENED 1948
8090	230	0587	US 10	FAP 170-C	387+48	15	U	28.0	34	1	34	STEEL I BEAM	18	BIG DITCH	WIDENED 1948
8090	230	0590	US 10	FAP 170-C	372+28	15	U	24.0	27	1	27	STEEL I BEAM	28	COVE IRR DT	WIDENED 1948
8090	230	0607	US 10	FAP 170-C	279+98	15	U	24.0	25	1	25	STEEL I BEAM	28	COVE IRR DT	WIDENED 1948
8090	230	0609B	US 10	SWATER-YSTONE											
8090	230	0624	US 10	FAP 170-A	194+68	15	U	22.0	63	2	31	CONCRETE T BEAM	32	BIG DITCH	
8090	230	0666L	US 10												
8090	240	0030	US 10	WPGH 228-F	128+45	15	U	30.0	269	3	114	STEEL GIRDER	36	NP RY MOSSMAIN	
8090	240	0035	US 10	FAP 228-C	155+40	15	U	29.0	25	1	25	T T TRESTLE	36	CANYON CR IRR	
8090	240	0040	US 10	FAP 228-C	178+06	15	U	30.0	36	1	36	STEEL I BEAM	18	BL&I DITCH	WIDENED 1941
8090	240	0061	US 10	I90-8 8 438	294+65	20-16	U	28.0	153	3	62	PRE CONC BEAMS	61	SEP-OR 502	2502 010 0002
8090	240	0061P	US 10	I90-8 8 438	295+14	20-16	U	28.0	153	3	62	PRE CONC BEAMS	61	SEP-OR 502	2502 010 0001
8090	240	0085	US 10	I90-8 6 441	423+50		21-06	38.5				UNDERPASS	59	SEP-OR 429	2429 010 0002
8090	240	0085A	US 10	I90-8 6 441	423+50		23-09	38.5				UNDERPASS	59	SEP-OR 429	
8090	240	0086	US 10	I90-8 6 441	430+71	20-16	U	28.0	153	3	52	PRE CONC BEAMS	59	CANYON CR	
8090	240	0086P	US 10	I90-8 6 441	430+71	20-16	U	28.0	153	3	52	PRE CONC BEAMS	59	CANYON CR	
8090	240	0113	US 10	I90-8 6 441	569+54	20-16	U	38.0	82	2	41	PRE CONC BEAMS	59	HOGAN SL	
8090	240	0113P	US 10	I90-8 6 441	569+54	20-16	U	38.0	82	2	41	PRE CONC BEAMS	59	HOGAN SL	
8090	240	0124L	US 10												
8090	250	0012	US 10	F-FG 228 14	688+96	20-16	U	28.0	1711	33	77	PRE CONC BEAMS	60	NP RY & US 10 BYP	1002 700 0003S
8090	250	0012P	US 10	F-FG 228 14	688+96	20-16	U	28.0	1711	33	77	PRE CONC BEAMS	60	NP RY & US 10 BYP	1002 700 0002S
8090	250	0030L	US 10												
8090	260	0010L	US 10	NO BRIDGES											
8090	270	0004L	US 10	NO BRIDGES											
8090	280	0003	US 87	WPH 187-8	18+10	15	U	30.0	35	1	35	CONCRETE T BEAM	36	SEWER DITCH	
8090	280	0005	US 87	NRH 187-F 2	13+15	15	15-00	22.0	540	2	270	CONT ST TRUSS	35	YELLOWSTONE R	
8090	280	0007	US 87	WPGH 187F 3	241+09	15	U	24.0	262	3	83	CONT STEEL BEAM	36	NP RY	
8090	280	0027	US 87	FAP 187-C	489+28	15	U	24.0	57	3	19	UNT T TRESTLE	28	DRY CR	WIDENED 1962
8090	280	0119	US 87	FAP 187-A	6+50	15	U	19.8	69	3	33	CONCRETE SLAB	26	PRYOR CR	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)														
			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING	VERTICAL CLEARANCE (Minimum)	HORIZONTAL CLEARANCE (Curb to curb)	TOTAL LENGTH	NUMBER OF SPANS	MAXIUM SPAN	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
						H – S	FT – IN	FEET	FEET		FEET				
8090	280	0121	US 87	FAP 187-A	246+59	15	U	20.0	55	3	31	CONCRETE SLAB	26	E FK PRYOR CR	
8090	280	0258B	US 87	YSTONE-BHORN											
8090	280	0328	US 87	STATE FORCES	1330+66	15	U	24.0	57	3	19	UNT T TRESTLE	47	FLY CR	
8090	280	0366	US 87	WPGH 187-E	1531+29	15	U	24.0	233	7	60	CONCRETE T BEAM	36	CB&Q RY	
8090	280	0426	US 87	FAP 187-E	1849+93	15	U	30.0	38	2	19	T T TRESTLE	31	PERISTA CR	WIDENED 1950
8090	280	0473	US 87	FAP 187-E	2113+07	15	U	22.0	31	1	31	CONCRETE T BEAM	31	TWO LEGGIN CA	
8090	280	0486L	US 87												
8090	290	0021	US 87	SNFAP188C 3	182+76	15	15-00	26.0	578	3	204	STEEL TRUSS	43	BIG HORN R	
8090	290	0073	US 87	I 90-9 5 498	470+95	20-16	U	38.0	118	3	47	PRE CONC BEAMS	59	INT-CO RD	DUNMORE INT
8090	290	0073P	US 87	I 90-9 5 498	470+95	20-16	U	38.0	118	3	47	PRE CONC BEAMS	59	INT-CO RD	DUNMORE INT
8090	290	0081	US 87	I 90-9 5 498	515+60	20-16	U	44.0	15	1	15	CONCRETE SLAB	59	JR GR SEP	
8090	290	0132	US 87	I 90-9 5 498	784+41	20-16	U	38.0	133	3	52	PRE CONC BEAMS	59	INT-CO RD	CROW AGENCY INT
8090	290	0132P	US 87	I 90-9 5 498	784+46	20-16	U	38.0	133	3	52	PRE CONC BEAMS	59	INT-CO RD	CROW AGENCY INT
8090	290	0136	US 87	I 90-9 5 498	801+81	20-16	U	28.0	165	4	52	PRE CONC BEAMS	59	LITTLE BIGHORN R	
8090	290	0136P	US 87	FLI 8-A 1	802+59	20-16	U	28.0	130	2	65	CONT ST GIRDER	49	LITTLE BIGHORN R	
8090	290	0149	US 87	I90-9 7 508	12+13		15-07	38.5				UNDERPASS	59	INT-US 212	1037 010 0000
8090	290	0149A	US 87	I 90-9 7 508	12+13		15-09	38.5				UNDERPASS	59	INT-US 212	
8090	290	0149L	US 87												
8090	300	0007	US 87	I-FI 188 7	908+75	20-16	U	28.0	156	4	60	CONCRETE T BEAM	56	LITTLE BIGHORN R	
8090	300	0066	US 87	I-IN 212 12	285+39	20-16	U	28.0	156	4	60	CONCRETE T BEAM	56	LITTLE BIGHORN R	
8090	300	0124	US 87	FI 212 11	594+52	20-16	U	28.0	136	4	54	CONCRETE T BEAM	55	LITTLE BIGHORN R	
8090	300	0195	US 87	FI 212 11	972+21	20-16	U	30.0	64	3	40	CONCRETE T BEAM	55	LODGE GRASS CR	
8090	300	0287	US 87	FI 212 9	1458+50	20-16	U	30.0	120	2	60	CONT ST GIRDER	50	LITTLE BIGHORN R	
8090	300	0371	US 87	FI 212 8	1904+57	20-16	U	30.0	65	4	25	CONT ST GIRDER	49	PASS CR	
8090	300	0378	US 87	FI 212 8	1941+68	20-16	U	30.0	65	4	25	CONT ST GIRDER	49	PASS CR	
8090	300	0418L	US 87												
8094	010	0002L	US 10	NO BRIDGES											
8094	020	0006	US 10	FAP 230 2	59+85	20-16	U	28.0	130	3	50	CONT ST GIRDER	47	ALKALI CR	
8094	020	0033L	US 10												
8094	030	0006	US 10	FAP 53 8	179+39	20-16	U	30.0	63	3	25	T T TRESTLE	47	FIVE MILE CR	
8094	030	0013	US 10	FAP 53 8	219+37	20-16	U	30.0	67	3	29	T T TRESTLE	47	BL&I IRR DT	
8094	030	0022	US 10	FAP 53 8	264+60	20-16	U	30.0	59	3	29	T T TRESTLE	47	BL&I IRR DT	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System, F.A Rte No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
8094 030 0023	US 10	FAP 53 8	298+87	20-16	U	30.0	25	1	25	T T TRESTLE	47	SEVEN MILE CR	
8094 030 0066	US 10	FAP 53 8	497+90	20-16	U	30.0	100	4	25	T T TRESTLE	47	TWELVE MILE CR	
8094 030 0088	US 10	FI 59 9	613+31	20-16	U	28.0	1022	8	185	STEEL GIRDER	51	YELLOWSTONE R	
8094 030 0122	US 10	FAP 53-A	209+85	15	U	30.0	25	1	25	STEEL I BEAM	28	CUSTER COU	WIDENED 1939
8094 030 0186	US 10	FAP 53-B	43+63	15	U	29.5	24	1	24	STEEL I BEAM	18	DR	WIDENED 1931
8094 030 0258	US 10	FAGH 53-8 2	422+30	15	U	29.5	268	5	120	ST PONY TRUSS	39	NP RY	
8094 030 02B1	US 10	FAP 53-B 3	543+12	15	U	29.0	125	5	25	T T TRESTLE	40	FLY CR	
8094 030 0298	US 10	FAP 160-A	23+70	15	U	28.0	57	3	19	T T TRESTLE	40	SAND CR	
8094 030 0322	US 10	FAP 160-A	95+06	15	U	28.0	57	3	19	T T TRESTLE	40	MILL CR	
8094 030 0337	US 10	FAP 160-A	226+79	15	U	28.0	57	3	19	T T TRESTLE	40	KAISER CR	
8094 030 0353	US 10	FAP 160-B	311+00	15	U	28.0	57	3	19	T T TRESTLE	40	DR	
8094 030 0368	US 10	FAP 160-B 2	391+55	15	U	28.0	57	3	19	T T TRESTLE	40	SPRING CR	
8094 030 0395	US 10	FI 160 8	124+69	20-16	U	28.0	106	2	53	STEEL GIRDER	51	AUTOMATIC CR	
8094 030 0479L	US 10												
8094 040 0022	US 10	FAP 160-D	921+87	15	15-04	20.0	629	4	275	ST THRU TRUSS	32	BIG HORN R	
8094 040 0022B	US 10	YSTONE-TREA											
8094 040 0040	US 10	FAP 160-D	1019+24	15	U	26.0	38	2	19	T T TRESTLE	32	IRR DT	WIDENED 1954
8094 040 0068	US 10	FAP 160-D	1162+71	15	U	25.0	133	7	19	T T TRESTLE	32	UNKNOWN CR	WIDENED 1955
8094 040 0125	US 10	FAP 160-D	1473+40	15	U	25.0	76	4	19	T T TRESTLE	32	FORTY FOUR CR	WIDENED 1955
8094 040 0152	US 10	FAP 160-D	1671+09	15	U	26.0	95	5	19	T T TRESTLE	32	BUCKINGHAM COU	WIDENED 1954
8094 040 0199	US 10	FAP 160-D	1918+97	15	U	25.0	95	5	19	T T TRESTLE	32	BOX ELDER CR	WIDENED 1955
8094 040 0210	US 10	FAP 114-8	52+64	15	U	25.0	25	1	25	T T TRESTLE	33	IRR DT	WIDENED 1955
8094 040 0238	US 10	FAP 114-B	203+65	15	U	25.0	57	3	19	T T TRESTLE	33	DR	WIDENED 1955
8094 040 0243	US 10	FAP 114-B	228+08	15	U	26.0	38	2	19	T T TRESTLE	33	DR	WIDENED 1954
8094 040 0248	US 10	FAP 114-8	252+78	15	U	25.0	95	5	19	T T TRESTLE	33	SARPY CR	WIDENED 1955
8094 040 0253	US 10	FAP 114-8	280+99	15	U	26.0	38	2	19	T T TRESTLE	33	DR	WIDENED 1954
8094 040 0256	US 10	FAP 114-8	298+78	15	U	25.0	57	3	19	T T TRESTLE	33	DR	WIDENED 1955
8094 040 0288	US 10	FAP 114-8	464+11	15	U	25.0	76	4	19	T T TRESTLE	33	IRR DT	WIDENED 1955
8094 040 0304	US 10	FAP 114-B	547+72	15	U	26.0	57	3	19	T T TRESTLE	33	IRR DT	WIDENED 1954
8094 040 0310B	US 10	TREASURE-ROSE											
8094 040 0349	US 10	WPGH 114-A	203+50	15	U	27.0	100	4	25	T T TRESTLE	36	RESERVATION CR	
8094 040 0391	US 10	FAP 114-A 3	423+62	15	U	30.0	65	3	25	STEEL I BEAM	32	WYANT COU	WIDENED 1941

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
8094 040 0410	US 10	FAP 114-B 3	523+93	15	U	30.0	129	4	31	CONCRETE T BEAM	32	ARMELLS CR	WIDENED 1941
8094 040 0440	US 10	FAP 15 2	678+71	15	U	30.0	57	3	19	T T TRESTLE	41	DR	
8094 040 0452	US 10	FAP 15	19+74	20-16	U	30.0	89	3	30	STEEL I BEAM	28	SMITH CR	WIDENED 1950
8094 040 0465L	US 10												
8094 050 0107	US 10	FAP 135-C	142+40	15	U	20.0	123	3	90	ST PONY TRUSS	30	ROSEBUD CR	
8094 050 0125	US 10	FAP 135-C	239+53	15	U	19.5	76	4	19	T T TRESTLE	30	BUTTE CR	
8094 050 0182	US 10	FAP 135-C	543+72	15	U	23.2	114	6	19	T T TRESTLE	30	SWEENEY CR	WIDENED 1955
8094 050 0210	US 10	FAP 135-C	688+97	15	U	23.2	95	5	19	T T TRESTLE	30	COAL CR	WIDENED 1955
8094 050 0211	US 10	I 94-3 3 114	95+40	20-16	U	44.0	17	1	17	CONCRETE SLAB	62	JR GR SEP-STK	
8094 050 0246	US 10	I 94-3 3 114	266+51	20-16	U	44.0	82	1	82	PRE CONC BEAM	62	GRAVEYARD CREEK	
8094 050 0260B	US 10	ROSEBUD-CUSTER											
8094 050 0322	US 10	I 94-4 8 120	665+00		17-00	44.0				UNDERPASS	62	MOON CR INT-CO RD	
8094 050 0347	US 10	194-4 5 127	1446+30		17-06	52.0				UNDERPASS	61	INT-CO RD	RADAR BASE INT
8094 050 039B	US 10	I94-4 5 127	140+18	20-16	U	44.0	17	1	17	CONCRETE SLAB	61	JR GR SEP STK	
8094 050 0408	US 10	I94-4 5 127	212+00	20-16	U	44.0	17	1	17	CONCRETE SLAB	61	JR GR SEP STK	
8094 050 0415	US 10	I 94-4 3 134	252+63		17-00	38.5				UNDERPASS	61	W INT US 10	1002 010 0000
8094 050 0415A	US 10	I 94-4 3 134	252+63		17-00	38.5				UNDERPASS	61	W INT US 10	MILES CITY INT
8094 050 0415L	US 10												
8094 060 0010	US 10	I94-4 5 127	304+57	20-16	U	44.0	17	1	17	CONCRETE SLAB	61	JR GR SEP STK	
8094 060 0015	US 10	I94-4 3 134	331+58	20-16	U	28.0	290	3	112	RIV PL GIRDER	61	TONGUE R	
8094 060 0024	US 10	I94-4 3 134	377+33	20-16	U	28.0	153	3	62	PRE CONC BEAMS	61	SEP-CO RD	
8094 060 0028	US 10	I94-4 3 134	399+09	20-16	U	28.0	158	3	67	PRE CONC BEAMS	61	INT-US 312	1023 010 0018
8094 060 0028L	US 10												
8094 070 0006	US 10	I 94-4 6 136	429+50	20-16	U	44.0	21	1	21	CONCRETE SLAB	62	JR GR SEP-CO RD	
8094 070 001B	US 10	I 94-4 6 136	491+02	20-16	U	44.0	21	1	21	CONCRETE SLAB	62	JR GR SEP-CO RD	
8094 070 0024	US 10	I 94-4 6 136	522+00	20-16	U	44.0	15	1	15	CONCRETE SLAB	62	JR GR SEP-STK	
8094 070 0029	US 10	I 94-4 6 136	549+43		17-00	44.0				UNDERPASS	62	BAKER INT-US 12	1002 030 0032
8094 070 0029L	US 10												
8094 0B0 0035	US 10	I94-4 6 136	738+50	20-16	U	44.0	15	1	15	CONCRETE SLAB	62	JR GR SEP-STK	
8094 0B0 0051	US 10	I94-4 6 136	822+00	20-16	U	44.0	21	1	21	CONCRETE SLAB	62	JR GR SEP-CO RD	
8094 0B0 0171	US 10	FAP 158 B	692+10	15	U	30.0	171	9	19	T T TRESTLE	29	COTTONWOOD CR	WIDENED 1948
8094 0B0 0185	US 10	FAP 158 B	763+13	15	U	30.0	57	3	19	T T TRESTLE	29	MILES CR	WIDENED 1948
8094 0B0 0205	US 10	FAP 158 B	871+53	15	U	30.0	38	2	19	T T TRESTLE	29	MACKS CR	WIDENED 1948

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigotion Ditch, Droinoge, Roilrood, Highwoy Interchonges ond Seporotions, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Moximum Verticol for Minimum Horizontol Cleoronce. Different signing of Droinoge, Etc.
8094 080 02130	US 10	CUSTER–PRAIRIE											
8094 080 0214	US 10	FAP 158 C	1+57	15	U	30.0	95	5	19	T T TRESTLE	30	WILLIAMS COU	WIDENED 1948
8094 080 0241	US 10	FAP 158 C	146+50	15	U	30.0	57	3	19	T T TRESTLE	30	CAMP CR	WIDENED 1948
8094 080 0278	US 10	COUNTY CONST	346+84	15	14–11	26.0	633	5	204	CONT ST TRUSS	45	POWDER R	
8094 080 0301	US 10	FAP 158–C	465+70	15	U	24.0	114	6	19	T T TRESTLE	30	SAND COU	WIDENED 1961
8094 080 0309	US 10	FAP 158 C	508+28	15	U	30.0	57	3	19	T T TRESTLE	30	CONNS COU	WIDENED 1948
8094 080 0335	US 10	FAP 158 C	645+69	15	U	30.0	38	2	19	T T TRESTLE	30	DR	WIDENED 1948
8094 080 0347	US 10	FAP 158 C	705+00	15	U	30.0	38	2	19	T T TRESTLE	30	DR	WIDENED 1948
8094 080 0383	US 10	NRH 130 D	171+37		13–09	31.5				UNDERPASS	34	CMST P&P RR	
8094 080 0436	US 10	FI 130 10	450+66	20–16	U	28.0	220	2	110	CONT ST GIRDER	49	O FALLON CR	
8094 080 0439	US 10	NRH 130 E	468+96	15	U	28.0	146	3	51	CONCRETE I BEAM	34	NP RY	WIDENED 1949
8094 080 0458	US 10	FAP 130 B 4	37+04	15	15–00	26.0	1142	2	570	STEEL TRUSS	45	YELLOWSTONE R	
8094 080 0481	US 10	FI 130 14	158+50	20–16	U	28.0	65	4	25	STEEL I BEAM	49	HATCHET CR	
8094 080 0501B	US 10	PRAIRIE–DAWSON											
8094 080 0512	US 10	FI 130 14	316+70	20–16	U	28.0	165	8	25	STEEL I BEAM	49	BAD ROUTE CR	
8094 080 0559	US 10	FI 130 14	565+00	20–16	U	28.0	165	8	25	STEEL I BEAM	49	CRACKER BOX CR	
8094 080 0607	US 10	FI 130 14	820+69	20–16	U	28.0	65	3	25	STEEL I BEAM	49	USRS CANAL	
8094 080 0608	US 10	FI 130 14	826+00	20–16	U	28.0	190	9	25	STEEL I BEAM	49	CLEAR CR	
8094 080 0611	US 10	FI 130 14	842+57	20–16	U	28.0	31	1	31	STEEL I BEAM	49	CANAL	
8094 080 0634	US 10	FI 130 14	962+61	20–16	U	28.0	65	4	25	STEEL I BEAM	49	WHOOPUP CR	
8094 080 0657	US 10	FI 130 14	1083+82	20–16	U	28.0	40	3	25	STEEL I BEAM	49	USRS CANAL	
8094 080 0658	US 10	FI 130 14	1088+00	20–16	U	28.0	90	5	25	STEEL I BEAM	49	SAND CR	
8094 080 0660	US 10	FI 130 14	1102+83	20–16	U	28.0	21	1	21	CONCRETE T BEAM	49	USRS CANAL	
8094 080 0686	US 10	FI 130 14	1239+50	20–16	U	28.0	21	1	21	CONCRETE T BEAM	49	USRS CANAL	
8094 080 0702	US 10	F 130 15	1324+15	20–16	U	28.0	120	4	45	CONT CONC T BM	60	UPPER 7 MILE CR	
8094 080 0702P	US 10	F 130 15	1324+15	20–16	U	28.0	120	4	45	CONT CONC T BM	60	UPPER 7 MILE CR	
8094 080 0710L	US 10												
8094 090 0001	US 10	F 130 15	1374+73	20–16	U	28.0	120	4	45	CONT CONC T BM	59	DRY CR	
8094 090 0001P	US 10	F 130 15	1374+73	20–16	U	28.0	120	4	45	CONT CONC T BM	59	DRY CR	
8094 090 0007L	US 10												
8094 100 0008	US 10	F 212 3	1440+82	20–16	U	28.0	1318	8	183	CONCRETE GIRDER	58	YELLOWSTONE R	
8094 100 0018	US 10	FAP 199–A	31+95	15	U	24.0	90	4	23	CONT CONC SLAB	23	GRAVEYARD COU	
8094 100 0040	US 10	NRH 6	92+17	15	U	22.0	180	3	59	CONCRETE T BEAM	34	GLENDIVE CR	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System · F.A.Rte No. · Section No. · Miles to Tenths · Descriptive)														
			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigotion Ditch, Droinoge, Roilrood, Highwoy Interchonges ond Seporotions, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Moximum Verticol for Minimum Horizontol Cleoronce. Different signing of Droinoge, Etc.
8094	100	0095	US 10	FI 234 4	1+88	20-16	U	28.0	106	2	53	CONT ST GIRDER	51	GRIFFITH CR	
8094	100	0132	US 10	FI 234 4	576+30	20-16	U	28.0	106	2	53	CONT ST GIRDER	51	KRUG CR	
8094	100	02348	US 10	DAWSON-WIBAUX											
8094	100	0303	US 10	I 94-7 3 240	366+39		17-00	40.0				UNDERPASS	62	W INT-MONT 7	1015 600 0000
8094	100	0303L	US 10												
8094	110	0003	US 10	I 94-7 3 240	388+03	20-16	U	28.0	286	5	62	PRE CONC BEAMS	62	BEAVER CREEK	
8094	110	0006	US 10	I 94-7 3 240	399+13		17-00	44.0				UNDERPASS	62	E INT-MONT 7	1015 610 0005
8094	110	0006L	US 10												
8094	120	0077L	US 10	NO BRIDGES											

FEDERAL AID PRIMARY ROUTES

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railraad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1001	010	0063	US 2	FHP E1, C	486+61	15	U	24.0	210	3	82	STEEL GIRDER	34	YAAK RIVER	
1001	010	0116	US 2	FHP 1C	765+43	15	U	26.0	939	5	264	STEEL TRUSS	42	KOOTENAI R GN RY	
1001	010	0146	US 2	FAP 250-D	922+27	15	U	24.0	187	3	104	ST PONY TRUSS	37	CALLAHAN CREEK	
1001	010	0153	US 2	FAP 250-D	962+15	15	U	24.0	175	3	65	CONT STEEL BEAM	37	LAKE CREEK	
1001	010	0278	US 2	FAP 250-A	1625+49	15	U	20.0	39	1	39	CONCRETE I BEAM	30	CEDAR CREEK	
1001	010	0312	US 2	FAP 250-A	1802+95	15	U	20.0	22	1	22	CONCRETE SLAB	30	PARMENTER CREEK	
1001	010	0321	US 2	FAP 250-A	1851+00	15	U	20.0	22	1	22	CONCRETE SLAB	30	FLOWER CREEK	
1001	010	0323L	US 2												
1001	020	0030	US 2	NRH 330-A	2021+20	15	U	21.0	179	4	63	STEEL BEAM	35	GRANITE CREEK	
1001	020	0089	US 2	FAP 330-B	2337+15	15	U	23.0	38	2	19	T T TRESTLE	36	GEIGER CREEK	
1001	020	0125	US 2	FHP 2-81	31+93	15	15-00	24.0	140	1	140	STEEL TRUSS	37	LIBBY CREEK	
1001	020	0138	US 2	FHP 2-B	102+85	15	U	24.0	30	2	15	T T & CONC	36	SWAMP CREEK	
1001	020	0144	US 2	FHP 2-8	134+25	15	U	24.0	30	2	15	T T & CONC	36	SWAMP CREEK	
1001	020	0160	US 2	FHP 2-8	218+67	15	U	24.0	45	3	15	T T & CONC	36	SWAMP CREEK	
1001	020	0244	US 2	FHP 2 C	670+22	15	U	24.0	23	1	23	T T & CONC	38	MILLER CREEK	
1001	020	0249	US 2	FHP 2 C	694+55	15	15-01	24.0	180	1	180	THRU ST TRUSS	38	FISHER RIVER	
1001	020	0376	US 2	MAINT CONTRACT	222+57	15-12	U	36.0	75	3	25	T T TRESTLE	60	PRIVATE RD	AR-102-0028-32-05
1001	020	0389	US 2	FAP 58 C	339+47	15	U	24.0	38	2	19	T T TRESTLE	41	FISHER RIVER	
1001	020	0480B	US 2	LIN-FLATHEAD											
1001	020	0481	US 2	FAP 58 J	918+00	15	U	28.0	38	2	19	T T TRESTLE	38	LANG CREEK	
1001	020	0730	US 2	FAP 58 I	122+04	15	U	24.0	75	3	25	T T TRESTLE	40	ASHLEY CREEK	
1001	020	0815	US 2	F 58 E	31+44	15	U	28.0	41	1	41	CONCRETE T BEAM	33	ASHLEY CREEK	WIDENED 1949
1001	020	0823	US 2	ECHP 58 E	70+33	15	U	28.0	41	1	41	CONCRETE T BEAM	33	ASHLEY CREEK	WIDENED 1949
1001	020	0886L	US 2												
1001	030	0008	US 2	WPGH 257 D	38+79		14-03	30.8				UNDERPASS	36	GN RY	
1001	030	0015	US 2	FAP 257-D	79+35	15	U	21.8	230	5	73	STEEL BEAM	36	STILLWATER RIVER	
1001	030	0027	US 2	FAP 257-D	140+95	15	U	27.0	150	6	25	T T TRESTLE	36	SPRING CREEK	
1001	030	0029	US 2	FAP 257-D	154+21	15	U	27.0	175	7	25	T T TRESTLE	36	DRAINAGE	
1001	030	0033	US 2	FAP 257-D	173+80	15	U	27.0	75	3	25	T T TRESTLE	36	DRAINAGE	
1001	030	0036	US 2	FAP 257-D	189+11	15	U	27.0	125	5	25	T T TRESTLE	36	DRAINAGE	
1001	030	0037	US 2	FAP 257-D	195+95	15	U	27.0	125	5	25	T T TRESTLE	36	DRAINAGE	
1001	030	0039	US 2	FAP 257-D	202+05	15	U	22.0	898	6	259	STEEL TRUSS	36	FLATHEAD RIVER	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)														
			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1001	030	0069L	US 2												
1001	040	0100L	US 2	NO BRIDGES											
1001	050	0038	US 2	FAP 257 F	111+37	15	U	26.0	590	7	137	STEEL GIRDER	38	S FK FLATHEAD R	
1001	050	0061	US 2	FAP 257 8	236+79	15	U	22.0	22	1	22	CONCRETE SLAB	31	MARTIN CREEK	
1001	050	0227	US 2	FHP 13 C 2	402+62	15	U	26.0	115	5	23	T T TRESTLE	49	DEER LICK CREEK	
1001	050	0263	US 2	FHP 13 D 2	592+81	20-16	U	28.0	363	8	65	STEEL GIRDER	56	GN RY	
1001	050	0292	US 2	FHP 13 E 1	738+89	20-16	U	28.0	209	5	75	CONCRETE T BEAM	56	GN RY	
1001	050	0349	US 2	FHP 13 F	1126+46	15	U	22.0	32	1	32	CONCRETE T BEAM	26	TUNNEL CREEK	
1001	050	0360	US 2	FHP 13 F	1170+07		13-11	18.8				UNDERPASS	27	GN RY	
1001	050	0379	US 2	FHP 13 F	1271+15	15	U	20.0	24	1	24	STEEL I BEAM	26	PAOLA CREEK	
1001	050	0408	US 2	FHP 13 G	1442+49	15	U	20.0	34	1	34	CONCRETE T BEAM	29	DICKEY CREEK	
1001	050	0427	US 2	FHP 13 G	1559+54	15	15-01	20.0	172	3	102	STEEL TRUSS	27	MID FK FLATHEAD R	
1001	050	0446	US 2	FHP 13 G 3	1663+44	15	U	20.0	144	3	110	ST PONY TRUSS	30	SNOWSLIDE GULCH	
1001	050	0463	US 2	FHP 13 H	699+77		13-09	35.5				UNDERPASS	29	GN RY	
1001	050	0469	US 2	FHP 13 H 2	665+65	15	U	20.0	110	3	50	CONCRETE T BEAM	30	BEAR CREEK #3	
1001	050	0481	US 2	FHP 13 H 2	603+03	15	U	20.0	110	3	50	CONCRETE T BEAM	30	BEAR CREEK #2	
1001	050	0485	US 2	FHP 13 H 2	581+92	15	U	20.0	110	3	50	CONCRETE T BEAM	30	BEAR CREEK #1	
1001	050	0517	US 2	FHP 13 I	416+76	15	U	20.0	32	1	32	CONCRETE T BEAM	30	DEVIL CREEK	
1001	050	0536	US 2	FHP 13 I	315+85	15	U	20.0	70	3	30	CONCRETE T BEAM	30	BEAR CREEK	
1001	050	0596B	US 2	FHEAD-GLACIER											
1001	050	0707	US 2	FHP 13-A2	596+39	15	U	24.0	142	3	60	CONCRETE T BEAM	33	MIDVALE CREEK	
1001	050	0708L	US 2												
1001	060	0010	US 2	FAP 353-C 1	49+38	15	U	24.0	760	9	240	CONT ST TRUSS	41	TWO MEDICINE CR	
1001	060	0113	US 2	FAGH 353-A	590+42	15	U	30.0	127	3	46	CONCRETE T BEAM	40	GN RY	
1001	060	0125L	US 2												
1001	070	0027	US 2	FAP 196-8	1424+32	15	U	22.0	144	5	40	CONCRETE T BEAM	24	GN RY	
1001	070	0040L	US 2												
1001	080	0049	US 2	F 196 5	10+44	15-12	U	36.0	38	2	19	T T TRESTLE	57	WILLOW CREEK	
1001	080	0059	US 2	F 196 5	32+00	15-12	U	36.0	38	2	19	T T TRESTLE	57	WILLOW CR OF	
1001	080	0282	US 2	SN-FAP-147 2	1+46	15	U	26.0	314	5	132	CONT ST GIRDER	42	CUT BANK CREEK	
1001	080	0393B	US 2	GLACIER-TOOLE											
1001	080	0544	US 2	I 15-8 3 351	1201+65		23-11	60.0				UNDERPASS	60	SHELBY INT-I 15	8015 130 0737P
1001	080	0544A	US 2	I 15-8 3 351	1201+65		23-11	60.0				UNDERPASS	60	SHELBY INT-I15	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1001	080 0544L		US 2												
1001	090 0000		US 2	I 15-8 3 351	1202+45		23-11	60.0				UNDERPASS	60	SHELBY INT-I 15	8015 130 0737
1001	090 0000A		US 2	I 15-8 3 351	1202+45		23-11	60.0				UNDERPASS	60	SHELBY INT-I15	
1001	090 0010L		US 2												
1001	100 0209		US 2	F 62 9	1060+16	15-12	U	28.0	57	3	19	T T TRESTLE	56	W FK WILLOW CR	
1001	100 0236		US 2	F 62 9	1215+00	15-12	U	28.0	100	4	25	T T TRESTLE	56	N FK WILLOW CR	
1001	100 0276B		US 2	TOOLE-LIBERTY											
1001	100 0430		US 2	FAP 62-B	18+69	15-12	U	28.0	57	3	19	T T TRESTLE	53	COTTONWOOD CREEK	
1001	100 0532B		US 2	LIBERTY-HILL											
1001	100 0744		US 2	F-132 6	631+75	20-16	U	28.0	120	4	45	CONCRETE T BEAM	58	SAGE CREEK	
1001	100 0967		US 2	F 95 10 U2	218+60	15-12	U	28.0	146	4	58	CONT CONC T BM	54	BIG SANDY CREEK	
1001	100 0985		US 2	F-FG-95 11	313+78	20-16	U	28.0	312	5	90	STEEL BEAMS	60	GN RY	
1001	100 0997L		US 2												
1001	110 0098		US 2	SN-FAP 95A 2	330+90	15	U	30.0	100	4	25	T T TRESTLE	46	BOX ELDER CREEK	
1001	110 0112		US 2	SN-FAP 95A 2	390+97	15	U	30.0	38	2	19	T T TRESTLE	46	DRAINAGE	
1001	110 0119B		US 2	HILL-BLAINE											
1001	110 0137		US 2	SN-FAP 66 3	512+60	15	U	30.0	38	2	19	T T TRESTLE	46	DRAINAGE	
1001	110 0169		US 2	FAP 66	111+73	15	U	28.3	57	3	19	T T TRESTLE	38	CLEAR CREEK	
1001	110 0180		US 2	FAP 66	169+28	15	U	28.0	57	3	19	T T TRESTLE	38	DRAINAGE	
1001	110 0186		US 2	FAP 66	205+58	15	U	24.0	242	2	120	ST PONY TRUSS	38	MILK RIVER	
1001	110 0227		US 2	FAP 66	418+60	15	U	28.0	38	2	19	T T TRESTLE	38	DRAINAGE	
1001	110 0232		US 2	FAP 66	444+53	15	U	28.0	57	3	19	T T TRESTLE	38	RED ROCK CREEK	
1001	110 0236		US 2	FAP 66	467+44	15	U	28.0	38	2	19	T T TRESTLE	38	DRAINAGE	
1001	110 0250		US 2	SN-FAP-221 2	26+31	15	U	29.0	57	3	19	T T TRESTLE	42	RED ROCK CR OF	
1001	110 0253		US 2	FAP 23 2	13+72	15	U	29.0	38	2	19	T T TRESTLE	42	DRAINAGE	
1001	110 0255		US 2	FAP 23 2	26+00	15	U	28.0	94	3	36	CONCRETE T BEAM	42	LODGE CREEK	SIGNED W FK MILK R
1001	110 0262		US 2	FAP 23 2	63+81	15	U	29.0	57	3	19	T T TRESTLE	40	DRAINAGE	
1001	110 0266		US 2	FAP 23 2	80+48	15	U	28.0	152	8	19	T T TRESTLE	40	DRAINAGE	
1001	110 0277		US 2	FAP 23 2	144+02	15	U	28.0	57	3	19	T T TRESTLE	40	DRAINAGE	
1001	110 0279		US 2	FAP 23 2	155+00	15	U	28.0	38	2	19	T T TRESTLE	40	DRAINAGE	
1001	110 0288		US 2	FAP 23 2	202+21	15	U	28.0	38	2	19	T T TRESTLE	40	DRAINAGE	
1001	110 0293		US 2	FAP 101 3 & 4	227+86	15	U	28.0	57	3	19	T T TRESTLE	41	DRAINAGE	
1001	110 0308		US 2	FAP 101 3	306+92	15	15-04	24.0	196	3	160	THRU ST TRUSS	41	BATTLE CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railrood, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Load or Speed Limits. Maximum Verticol for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1001 110 0329	US 2	FAP 101 3 & 4	418+25	15	U	28.0	38	2	19	T T TRESTLE	40	DRAINAGE	
1001 110 0338	US 2	FAP 101 3 & 4	465+93	15	U	28.0	57	3	19	T T TRESTLE	40	DRAINAGE	
1001 110 0347	US 2	FAP 81 3	38+64	15-12	U	28.0	108	2	54	CONT ST GIRDER	49	FIFTEEN MILE CR	
1001 110 0453	US 2	FAP 101 2	307+04	15	U	28.0	25	1	25	T T TRESTLE	39	DRAINAGE	
1001 110 0475	US 2	FAP 152-C	1446+10	15	U	21.0	25	1	25	UNT T TRESTLE	43	IRRIGATION CANAL	
1001 110 0497	US 2	FAP 152-H	1327+14	15	14-04	20.0	243	3	120	THRU ST TRUSS	25	MILK RIVER	10 09 VC MIN
1001 110 0499	US 2	FLP 5-8	13+27	15	U	27.0	95	5	19	T T TRESTLE	36	FT BELKNAP CA	IRRIGATION PROJECT
1001 110 0636	US 2	FLP 5-A 2	581+44	15	U	28.0	119	3	39	CONCRETE SLAB	40	WHITE BEAR CREEK	
1001 110 06728	US 2	BLA-PHILLIPS											
1001 110 0679	US 2	F 152 6	362+49	15-12	U	28.0	57	3	19	T T TRESTLE	51	PEOPLES CR DF	
1001 110 0680	US 2	F 152 6	356+72	15-12	U	28.0	57	3	19	T T TRESTLE	51	PEOPLES CR DF	
1001 110 0683	US 2	FLP 5-A	341+85	15	U	21.0	125	5	25	T T TRESTLE	35	PEOPLES CREEK	
1001 110 0722	US 2	F 152 6	127+52	15-12	U	28.0	63	3	25	T T TRESTLE	51	DODSON CR CA	
1001 110 0726	US 2	FAP 152	106+75	15	15-07	20.0	240	5	140	STEEL TRUSS	25	MILK RIVER	10 08 VC MIN
1001 110 0743	US 2	F 152 6	15+87	15-12	U	28.0	75	3	25	T T TRESTLE	51	DODSON CREEK	
1001 110 0749	US 2	F 153 5	11+71	15-12	U	28.0	57	3	19	T T TRESTLE	49	US RS CANAL	
1001 110 0750	US 2	F 153 5	16+95	15-12	U	28.0	57	3	19	T T TRESTLE	49	DODSON CR DF	
1001 110 0769	US 2	F 153 5	116+60	15-12	U	28.0	57	3	19	T T TRESTLE	49	DODSON CR DF	
1001 110 0785	US 2	F 153 5	204+18	15-12	U	28.0	57	3	19	T T TRESTLE	49	SPRING CREEK	
1001 110 0792	US 2	FAP 153-B	237+73	15	U	24.0	186	5	60	CONCRETE T BEAM	36	GN RY	
1001 110 0800	US 2	FAP 153-8	286+12	15	U	19.0	76	4	19	T T TRESTLE	29	DRAINAGE	
1001 110 0806	US 2	FAP 153-8	316+38	15	U	19.0	76	4	19	T T TRESTLE	29	JOHNSON COULEE	
1001 110 0837	US 2	FAP 153-8	484+06	15	U	19.0	57	3	19	T T TRESTLE	29	NINE MILE CREEK	
1001 110 0846	US 2	FAP 153-8	527+24	15	U	19.0	57	3	19	T T TRESTLE	29	BAILEY CREEK	
1001 110 0863	US 2	FAP 153-8	619+32	15	U	19.0	76	4	19	T T TRESTLE	29	ONEIL CREEK	
1001 110 0885	US 2	F 153 6	740+00	15-12	U	28.0	76	4	19	T T TRESTLE	52	EXETER CREEK	
1001 110 0925	US 2	F 153 6	957+05	15-12	U	28.0	240	3	92	STEEL GIRDER	52	MILK RIVER	
1001 110 0926L	US 2												
1001 120 0048	US 2	FAP 142-A	255+50	15	U	21.5	95	5	19	T T TRESTLE	31	NELSON DITCH	
1001 120 0079	US 2	FAP 142-A	417+42	15	U	19.8	29	1	29	CONCRETE T BEAM	31	SPILLWAY US CA	
1001 120 0178	US 2	FAP 142-B	943+93	15	U	21.0	247	13	19	T T TRESTLE	31	BEAVER CR DF	
1001 120 0186	US 2	FAP 142-B	983+98	15	U	21.0	76	4	19	T T TRESTLE	31	DRY WASH	
1001 120 0190	US 2	FAP 142-B	1003+98	15	U	20.0	217	7	100	ST PONY TRUSS	31	BEAVER CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1001 120 0278	US 2	FAP 142-B	1470+74	15	U	26.0	150	3	57	CONT ST BEAM	38	BEAVER CREEK	
1001 120 0292	US 2	FAP 142-B	1547+17	15-12	U	28.0	114	6	19	T T TRESTLE	31	BEAVER CR OF	WIDENED 1954
1001 120 0296	US 2	FAP 142-B	1573+65	15	U	28.0	190	10	19	T T TRESTLE	31	BEAVER CR OF	WIDENED 1954
1001 120 0302	US 2	FAP 142-B	1595+35	15-12	U	28.0	133	7	19	T T TRESTLE	31	BEAVER CR OF	WIDENED 1954
1001 120 03028	US 2	PHIL-VALLEY											
1001 120 0307	US 2	F 148 4	1628+16	15-12	U	28.0	38	2	19	T T TRESTLE	54	USRS CANAL	
1001 120 0355	US 2	F 148 4	1875+78	15-12	U	28.0	38	2	19	T T TRESTLE	54	USRS CANAL	
1001 120 0375	US 2	F 148-B	1986+12	15	15-02	20.0	237	7	120	STEEL TRUSS	31	BEAVER CREEK	11 00 VC MIN
1001 120 0402	US 2	F 148-B	2127+83	15	U	21.0	95	5	19	T T TRESTLE	31	BEAVER COULEE	
1001 120 0424	US 2	F 148-A	32+62	15	U	19.0	76	4	19	T T TRESTLE	30	DRAINAGE	
1001 120 0438	US 2	F 148-A	107+44	15	14-11	20.0	334	8	198	STEEL TRUSS	30	MILK RIVER	
1001 120 0440	US 2	F 148-A	117+42	15	U	19.0	133	7	19	T T TRESTLE	30	MILK RIVER OF	
1001 120 0447	US 2	FAP 148-A	156+72	15	U	28.0	76	4	19	T T TRESTLE	30	MILK RIVER OF	WIDENED 1951
1001 120 0448	US 2	FAP 148-A	160+33	15-12	U	28.0	38	2	19	T T TRESTLE	30	CANAL	WIDENED 1951
1001 120 0468	US 2	FAP 148-A	268+72	15-12	U	28.0	95	5	19	T T TRESTLE	30	CANAL	WIDENED 1951
1001 120 0514	US 2	F 155 6	50+15	15-12	U	28.0	95	5	19	T T TRESTLE	50	BEAR CREEK OF	
1001 120 0515	US 2	F 155 6	56+42	15-12	U	28.0	114	6	19	T T TRESTLE	50	BEAR CREEK	
1001 120 0561	US 2	F 155 5	773+57	15-12	U	28.0	95	5	19	T T TRESTLE	48	UNGER CREEK	
1001 120 0572	US 2	F 155 5	712+86	15-12	U	28.0	152	8	19	T T TRESTLE	48	LIME CREEK	SIGNED BUGGY CR
1001 120 0625	US 2	F 155 5	686+96	15-12	U	28.0	95	5	19	T T TRESTLE	48	CHAPMAN COULEE	
1001 120 0636	US 2	F 155 5	683+00	15-12	U	28.0	95	5	19	T T TRESTLE	48	MOONEY COULEE	
1001 120 0667	US 2	F 155 5	857+00	15-12	U	28.0	57	3	19	T T TRESTLE	48	RICHAROSON COU	
1001 120 0672	US 2	F 155 4	805+23	15-12	U	28.0	57	3	19	T T TRESTLE	48	ONEIL CREEK	
1001 120 0690	US 2	F 155 4	899+83	15-12	U	28.0	114	6	19	T T TRESTLE	48	CHERRY CREEK OF	
1001 120 0694	US 2	F 155 4	920+75	15-12	U	28.0	114	6	19	T T TRESTLE	48	CHERRY CREEK	
1001 120 0707L	US 2												
1001 130 0046	US 2	F 144 6	240+13	15-12	U	36.0	38	2	19	T T TRESTLE	62	GOUOGE COULEE	
1001 130 0069	US 2	F 144 2	349+59	15-12	U	28.0	50	2	25	T T TRESTLE	53	WHATLEY CREEK	
1001 130 0098	US 2	F 144 2	503+67	15-12	U	28.0	57	3	19	T T TRESTLE	53	ESPEIL COULEE	
1001 130 0103	US 2	F 144 2	528+52	15-12	U	28.0	95	5	19	T T TRESTLE	53	SPRING CREEK	
1001 130 0150	US 2	F 144 3	778+00	20-16	U	28.0	152	4	58	CONT CONC T BM	55	PORCUPINE CREEK	
1001 130 0158	US 2	F 189 3	822+75	20-16	U	28.0	120	4	45	CONT CONC T BM	56	PORCUPINE CR OF	
1001 130 0301	US 2	F 189 4	1577+41	20-16	U	28.0	204	4	52	PRE CONC BEAMS	60	LIT PORCUPINE CR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railrood, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1001 130 0311	US 2	F 232 3	880+97	15-12	U	36.0	25	1	25	T T TRESTLE	60	INDIAN SERV CA	
1001 130 0379	US 2	F 232 2	1239+15	15-12	U	36.0	63	3	25	T T TRESTLE	57	OSWEGO CREEK	
1001 130 0395B	US 2	VAL-ROOSEVELT											
1001 130 0404	US 2	F 84 21	1368+00	15-12	U	36.0	57	3	19	T T TRESTLE	56	FLYNN CREEK	
1001 130 0473	US 2	F 84 21	1732+20	15-12	U	28.0	152	4	58	CONT CONC T BM	56	WOLF CREEK	
1001 130 0490L	US 2												
1001 140 0011	US 2	FAGH 240-2F	83+13	15	U	28.0	63	3	25	T T TRESTLE	39	MOSQUITO CREEK	
1001 140 0021	US 2	FAGH 240-2F	135+62	15	U	28.0	100	4	25	T T TRESTLE	39	LITTLE WOLF CR	
1001 140 0066L	US 2												
1001 150 0041	US 2	F 84 25	598+25	20-16	U	28.0	120	4	45	CONCRETE T BEAM	58	TULE CREEK	
1001 150 0140	US 2	FAP 84-E	1111+14	15	U	26.0	294	5	90	CONCRETE T BEAM	37	POPLAR RIVER	
1001 150 0178	US 2	FAP 240-A	575+00	15	U	21.2	57	3	19	UNT T TRESTLE	28	DRAINAGE	
1001 150 0290	US 2	FAP 84-F 3	16+11	15	U	28.0	38	2	19	T T TRESTLE	42	DRAINAGE	
1001 150 0316	US 2	FAP 84-F 3	154+37	15	U	28.0	75	3	25	T T TRESTLE	42	BOX ELDER CREEK	
1001 150 0417	US 2	SN-FAP 841 4	688+41	15-12	U	28.0	163	3	63	CONT ST GIRDER	52	BIG MUDDY RIVER	
1001 150 0473L	US 2												
1001 160 0011	US 2	F 84 20	1028+00	15-12	U	28.0	57	3	19	T T TRESTLE	55	SHEEP CREEK	
1001 160 0145	US 2	FAP 84-J	147+13	15	U	28.0	76	4	19	T T TRESTLE	24	SHOTGUN CREEK	WIDENED 1955
1001 160 0227L	US 2												
1001 500 0001	SR 49	FAP 226	5+80		14-00	19.5				UNDERPASS	26	GN RY	EAST GLACIER SPUR
1001 500 0025	SR 49	FAP 226	140+41	15	U	20.0	66	2	32	CONCRETE ARCH	28	TWO MEDICINE CR	
1001 500 0119L	SR 49												
1001 900 0001		WPGH 375-A	1+98		14-00	40.0				UNDERPASS	36	GN RY	WEST GLACIER SPUR
1001 900 0002		FAP 375-B	14+19	15	U	24.0	380	5	168	CONT ST TRUSS	38	MID FK FLATHEAD R	
1001 900 0003L													
1002 010 0000	US 12	I 94-4 3 134	252+63	20-16	U	28.0	268	4	80	STEEL GIRDER	61	W INT-I 94	8094 050 0415
1002 010 0008	US 12	FGI 135 14	154+17	20-16	U	28.0	311	6	63	ST PLATE GIRDER	54	NP RY	
1002 010 0022	US 12	NRM 135-G	234+95	15	U	28.0	300	3	114	STEEL GIRDER	34	TONGUE R	
1002 010 0030L	US 12												
1002 020 0003	US 12	CITY CONST	281+42		12-09	28.0				UNDERPASS	31	NP RY	
1002 020 0004L	US 12												
1002 030 0032	US 12	I 94-4 6 136	83+98	20-16	U	28.0	168	3	67	PRE CONC BEAM	62	BAKER INT-I 94	8094 070 0029

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H — S	VERTICAL CLEARANCE (Minimum) FT — IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1002 030 0032L	US 12												
1002 040 0008	US 12	FAP 86-D	126+85	15	U	21.0	57	3	19	T T TRESTLE	33	KIRCHER CR	
1002 040 0024	US 12	FAP 86-D	212+16	15	U	21.0	57	3	19	T T TRESTLE	33	DRY WASH	
1002 040 0032	US 12	FAP 86-D	256+24	15	U	21.0	76	4	19	T T TRESTLE	33	BENSLEY CR	
1002 040 0136	US 12	FAP 86-D	805+13	15	U	21.0	76	4	19	T T TRESTLE	33	MEADDW CR	
1002 040 0143	US 12	FAP 75-D	840+26	15	U	21.0	76	4	19	T T TRESTLE	33	ASH CR	
1002 040 0166	US 12	FAP 86-D	965+44	15	U	21.0	38	2	19	T T TRESTLE	33	LIT COTTONWODD CR	
1002 040 0178	US 12	FAP 86-D	1026+38	15	U	21.0	76	4	19	T T TRESTLE	33	COTTDNWODD CR	
1002 040 0211	US 12	FAP 86-D	1201+43	15	U	21.0	57	3	19	T T TRESTLE	33	S FK SMITH CR	
1002 040 0218	US 12	FAP 86-D	1235+02	15	U	21.0	95	5	19	T T TRESTLE	33	SMITH CR	
1002 040 0241	US 12	FAP 86-D	1353+08	15	U	21.0	57	3	19	T T TRESTLE	33	DRY WASH	
1002 040 0255	US 12	NRH 86-E	1434+80	15	U	21.0	76	4	19	T T TRESTLE	34	SMITH CR	
1002 040 0257	US 12	NRH 86-E	1483+54	15	14-02	20.0	554	3	250	STEEL TRUSS	34	POWDER R	
1002 040 0289	US 12	NRH 86-E	1612+17	15	U	21.0	114	6	19	T T TRESTLE	34	RABBAGE CR	
1002 040 0294	US 12	NRH 86-E	1639+44	15	U	21.0	95	5	19	T T TRESTLE	34	DRY WASH	
1002 040 0306	US 12	NRH 86-E	1701+50	15	U	21.0	76	4	19	T T TRESTLE	34	DRY WASH	
1002 040 0314	US 12	NRH 86-E	1742+53	15	U	21.0	95	5	19	T T TRESTLE	34	DRY WASH	
1002 040 0318	US 12	NRH 86-E	1767+96	15	U	21.0	76	4	19	T T TRESTLE	34	JDHNNIE CR	
1002 040 0324	US 12	NRH 86-E	1798+79	15	U	21.0	57	3	19	T T TRESTLE	34	DRY WASH	
1002 040 0335	US 12	NRH 86-E	1860+00	15	U	21.0	76	4	19	T T TRESTLE	34	HOGAN CR	
1002 040 0349	US 12	NRH 86-E	1933+12	15	U	21.0	95	5	19	T T TRESTLE	34	ARCHDALE CR	SIGNED LOCATE CR
1002 040 0390	US 12	NRH 86-E	2149+83	15	U	21.0	57	3	19	T T TRESTLE	34	LOCATE CR	
1002 040 0458	US 12	FAP 86-A	155+99	15	U	21.0	38	2	19	T T TRESTLE	32	S FK COTTONWOOD C	
1002 040 0459B	US 12	CUSTER-FALLDN											
1002 040 0470	US 12	FAP 86-A	220+60	15	U	21.0	38	2	19	T T TRESTLE	32	S FK COTTONWOOD C	
1002 040 0513	US 12	FAP 86-A	443+45	15	U	21.0	76	4	19	T T TRESTLE	32	COTTONWOOD CR	
1002 040 0530	US 12	FAP 86-A	533+79	15	U	22.0	200	4	60	STEEL GIRDER	32	D FALLON CR	
1002 040 0558	US 12	FAP 86-A	681+04	15	U	38.0	57	3	19	T T TRESTLE	32	HAY CR	WIDENED 1958
1002 040 0621	US 12	FAP 86-A	1017+50	15	U	22.0	140	2	68	STEEL GIRDER	32	SANDSTONE CDU	
1002 040 0649	US 12	FAP 86-A	1166+20	15	U	22.0	133	3	60	STEEL GIRDER	32	SANDSTONE CR	
1002 040 0670	US 12	FAP 86-B	820+75	15	U	28.0	38	2	19	T T TRESTLE	37	DR	
1002 040 0688	US 12	FAP 86-B	914+21	15	U	28.0	50	2	25	T T TRESTLE	37	DR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1002 040 0715	US 12	FAP 86-B	1057+45	15	U	28.0	76	4	19	T T TRESTLE	37	TIMBER CR	
1002 040 0739	US 12	FAP 86-B	1192+61	15	U	28.0	57	3	19	T T TRESTLE	32	RED BUTTE CR	WIDENED 1939
1002 040 0765	US 12	FAP 86-8	1346+73	15	U	28.0	57	3	19	T T TRESTLE	37	DR	WIDENED 1939
1002 040 0773L	US 12												
1002 050 0028	US 12	WPGH 86-8	1530+00	15	U	24.0	160	3	60	CONCRETE T BEAM	36	CMST P&P RR	
1002 050 0029	US 12	WPGH 86-B	1536+31	15	U	25.0	75	4	19	T T TRESTLE	36	SANDSTONE CR	
1002 050 0100	US 12	FAP 86-C	1904+17	15	U	25.0	57	3	19	T T TRESTLE	36	WATERHOLE CR	
1002 050 0120	US 12	FAP 86-C	2012+67	15	U	25.0	75	3	25	T T TRESTLE	36	SAND CR	
1002 050 0126L	US 12												
1002 500 0001	US BYP	UG 279 3	4+46	20-16	U	28.0	96	3	60	CONCRETE T BEAM	55	US 10	8015 050 0001R
1002 500 0002	US BYP	UG 279 3	12+56	20-16	U	28.0	162	3	67	STEEL GIRDER	55	BA&P CMSTP&P RR	
1002 500 0008	US 8YP	NRS 279			14-10	30.3				UNDERPASS	UN	CMSTP&P RR	FRONT ST
1002 500 0014L	US 8YP												
1002 510 0006L	US 8YP	NO BRIDGES											
1002 520 0002	US 8YP	NP RY			14-01	64.8				UNDERPASS	UN	NP RY	HARRISON AVE
1002 520 0016	US 8YP	I15-2 9 128	605+15		15-06	48.0				UNDERPASS	60	INT- I 15	HARRISON AVE
1002 520 0016A	US 8YP	I15-2 9 128	605+15		15-06	48.0				UNDERPASS	60	INT- I 15	HARRISON AVE
1002 520 0017	US 8YP	I 15-2 9 128	605+15		15-06	48.0				UNDERPASS	60	INT-I 15	HARRISON AVE
1002 520 0017A	US 8YP	I 15-2 9 128	605+15		15-06	48.0				UNDERPASS	60	INT-I 15	HARRISON AVE
1002 520 0021L	US BYP												
1002 540 0008L	US 8YP	NO BRIDGES											SPUR FAP2-BUTTE
1002 700 0002S	US 8YP	F-FG 228 14	684+48		14-04	24.0				UNDERPASS	60	I 90 PTW -US10	8090 250 0012P
1002 700 0003S	US 8YP	F-FG 228 14	685+35		14-04	24.0				UNDERPASS	60	I90 PTW -US10	8090 250 0012
1002 700 0017L	US BYP												
1002 710 0010	US BYP	UG 386 3	141+06		14-00	30.0				UNDERPASS	53	NP RY	
1002 710 0011L	US 8YP												
1002 720 0007L	US BYP	NO BRIDGES											
1003 010 0000	US 89	I15-5 9 275	1197+79	20-16	U	28.0	219	4	66	STEEL GIRDER	60	I15-VAUGHN INT	8015 120 0108
1003 010 0002	US 89	FG 10 5	20+87	15-12	U	28.0	138	3	45	CONCRETE T BEAM	55	CMST P&P RR GN RY	
1003 010 0004	US 89	F 10 4	29+68	15-12	U	28.0	146	4	58	CONCRETE GIRDER	55	MUDDY CR	
1003 010 0076L	US 89												
1003 020 0009	US 89	FAP 65-B 2	1556+75	15	U	28.0	76	4	19	T T TRESTLE	40	MILL COULEE CR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1003 020 0030	US 89	FAP 65-B 2	1445+90	15	U	28.0	76	4	19	T T TRESTLE	40	MILL COULEE CR	
1003 020 0064	US 89	FAP 65-8 2	1262+84	15	U	28.0	25	1	25	T T TRESTLE	40	ASHUELOT CANAL	
1003 020 0093	US 89	F65 8	1080+98	20-16	U	38.0	60	1	60	PRE CONC 8EAM	61	GREENFIELDS S CA	
1003 020 01218	US 89	CASCADE-TETON											
1003 020 0129	US 89	STATE FORCES	1152+06	15	U	24.0	57	3	19	T T TRESTLE	49	IRR CANAL	
1003 020 0314	US 89	FAP 65-A 2	90+48	15	U	26.0	190	4	90	ST PONY TRUSS	39	TETON R	
1003 020 0331L	US 89												
1003 030 0122	US 89	FAP 136 2	624+28	15	U	28.0	45	3	15	T T TRESTLE	40	FOSTER CR	
1003 030 0133	US 89	FAP 151	36+57	15	U	19.0	285	15	19	T T TRESTLE	29	8IG MUDDY CR	
1003 030 0164	US 89	FAP 151	162+53	15	U	19.0	57	3	19	T T TRESTLE	29	JONES COU	
1003 030 0178	US 89	FAP 151	237+11	15	U	19.0	38	2	19	T T TRESTLE	29	DR	
1003 030 0184	US 89	FAP 151	268+28	15	U	19.0	57	3	19	T T TRESTLE	29	DR	
1003 030 0189	US 89	FAP 151	289+41	15	U	19.0	38	2	19	T T TRESTLE	29	8YNUM CANAL	
1003 030 0218	US 89	FAP 151	446+61	15	U	19.0	57	3	19	T T TRESTLE	29	FARMERS COU	
1003 030 0239	US 89	FAP 151	558+64	15	U	19.0	38	2	19	T T TRESTLE	29	WALENSTEIN COU	
1003 030 0269B	US 89	TETON-PONDERA											
1003 030 0272	US 89	FAP 236-B	735+66	15	U	19.0	114	6	19	T T TRESTLE	29	HINES COU	
1003 030 0294	US 89	FAP 236-8	881+71	15	U	19.0	57	3	19	T T TRESTLE	29	DRY FK MARIAS R	
1003 030 0296	US 89	ERF 93	893+21	15-12	U	24.0	75	3	25	T T TRESTLE	49	DRY FK MARIAS R	
1003 030 0321	US 89	FAP 236-8	1024+87	15	U	19.0	95	5	19	T T TRESTLE	29	MATCHETT COU	
1003 030 0341	US 89	FAP 236-A	87+95	15	U	19.0	190	10	19	UNT T TRESTLE	28	DUPUYER CR	
1003 030 0345	US 89	FAP 236-A	106+73	15	U	19.0	57	3	19	UNT T TRESTLE	28	DUPUYER CR OF	
1003 030 0347	US 89	FAP 236-A	116+35	15	U	19.0	57	3	19	UNT T TRESTLE	28	SHEEP CR	
1003 030 0376	US 89	FAP 236-A	272+25	15	U	19.0	57	3	19	UNT T TRESTLE	28	VALIER CANAL	
1003 030 0397	US 89	FAP 236-A	379+07	15	U	19.0	38	2	19	UNT T TRESTLE	28	CARTWRIGHT COU	
1003 030 0440	US 89	FAP 236-C	608+35	15	U	21.0	175	7	25	T T TRESTLE	33	8IRCH CR	
1003 030 0460	US 89	FAP 190	106+43	13	U	20.0	53	3	25	STEEL I 8EAM	24	BLACKTAIL CR	
1003 030 0466	US 89	FAP 190	143+98	12	U	20.0	39	1	39	STEEL I 8EAM	24	8ADGER FISHER CA	
1003 030 04798	US 89	PON-GLACIER											
1003 030 0552	US 89	FAP 190	594+21	12	U	20.0	31	1	31	STEEL I 8EAM	24	AGENCY CR	
1003 030 0554	US 89	FAP 190	607+66	12	U	20.0	63	2	31	STEEL I 8EAM	24	8ADGER CR OF	
1003 030 0555	US 89	FAP 190	611+76	15	U	20.0	130	3	90	ST PONY TRUSS	24	BADGER CR	
1003 030 0607	US 89	F 190 2	894+00	15-12	U	28.0	265	3	105	STEEL GIRDER	50	TWO MEDICINE CR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchonges and Separations, Etc.)	Bridge Number on other route. Bridge Madifications. Posted Load or Speed Limits. Maximum Verticol for Minimum Horizontal Clearance. Different signing of Drainoge, Etc.
1003 030 0614	US 89	F 190 2	929+15	15-12	U	28.0	50	2	25	T T TRESTLE	50	TWO MEDICINE CA	
1003 030 0692L	US 89												
1003 040 0040C	US 89												1001 070 0040L
1003 050 0120L	US 89	NO BRIDGES											
1003 060 0008	US 89	FAP 227-A	654+65		U	23.0	42		20	CONCRETE ARCH	28	DR	
1003 060 0012	US 89	FAP 227-A	681+02	15	U	20.0	53	1	30	CONCRETE ARCH	28	S FK CUT BANK CR	
1003 060 0055	US 89	FAP 227-A	911+10	15	U	20.0	120	1	90	STEEL TRUSS	28	N FK CUT BANK CR	
1003 060 0093	US 89	FAP 227-A	1111+66		U	20.0	48		20	CONCRETE ARCH	28	DR	
1003 060 0270	US 89	F 227 2	382+40	15-12	U	28.0	312	3	120	CONT ST GIRDER	56	ST MARYS R	
1003 060 0323	US 89	F 208 3	215+40	20-16	U	28.0	122	2	61	PRE CONC BEAMS	61	KENNEDY CR	
1003 060 0323L	US 89												
1003 070 0062L	US 89	NO BRIDGES											
1003 500 0005L	US BYP	NO BRIDGES											LOOP FAP 3 HELENA
1003 510 0007L	US BYP	NO BRIDGES											LOOP FAP 3 HELENA
1003 550 0004L	US 91	NO BRIDGES											N MAIN ST-HELENA
1003 560 0002	US 91	NRM 269-C	34+00	15	U	28.0	83	3	28	CONCRETE T BEAM	34	GN RY	
1003 560 0003	US 91	NRM 269-C	40+74	15	U	28.0	119	3	40	CONCRETE T BEAM	34	NP RY	
1003 560 0009L	US 91												
1003 600 0009	US BYP	FGU 388 1 2	45+89	20-16	U	28.0	2093	27	185	STEEL GIRDER	51	MISSOURI R GN RY	1041 030 0006
1003 600 0012L	US BYP												SPUR FAP 3 GT FALLS
1004 010 0005	US 310	FAP 258-B	56+43	15	U	28.0	57	3	19	T T TRESTLE	31	US RS FRANNIE CA	WIDENED 1948
1004 010 0042	US 310	FAP 258-B	223+19	20-16	U	38.0	76	4	19	T T TRESTLE	31	SAGE CREEK	WIDENED 1955
1004 010 0121	US 310	FAP 258-B	639+62	20-16	U	36.0	142	5	41	CONCRETE T BEAM	31	CB & Q RR	WIDENED 1955
1004 010 0235	US 310	FAP 258-A	613+58	15	U	24.0	57	3	19	T T TRESTLE	30	BRIDGER CREEK	WIDENED 1954
1004 010 0237	US 310	FAP 258-A	623+40	15	U	22.0	300	4	84	STEEL GIRDER	33	CLARK-FK-YELLO R	NON-FEDERAL AID
1004 010 0290	US 310	FAP 107-A	124+26	15	U	21.0	57	3	19	T T TRESTLE	34	SAND CREEK	
1004 010 0374	US 310	FAP 107-C	122+41	15	U	22.3	29	1	29	COMB T & I BEAM	27	ELBOW CREEK	WIDENED 1931
1004 010 0423	US 310	PWA 1833-12	380+74	15	U	22.0	137	3	45	CONCRETE T BEAM	34	ROCK CREEK	
1004 010 0427L	US 310												
1004 020 0081B	US 212	CARBON-YSTONE											
1004 020 0099	US 212	FAGH 134-A 3	94+64		14-07	34.0				UNDERPASS	39	NP RY	
1004 020 0107	US 212	FAP 134-A	138+95	15	15-00	22.0	496	3	164	STEEL TRUSS	36	YELLOWSTONE R	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigotion Ditch, Droinoge, Roilrood, Highwoy Interchonges ond Seporotions, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Maximum Verticol for Minimum Horizontol Clearonce. Different signing of Droinoge, Etc.
1004 020 0117	US 212	SAP 134	188+75	15	U	26.0	25	1	25	T T TRESTLE	34	ORAINAGE	WIOENEO 1954
1004 020 0119	US 212	WPGM 134-B	201+45		14-06	28.0				UNDERPASS	36	NP RY	POSTED-LOW CLEARANCE
1004 020 0120L	US 212												
1005 010 0099	US 10A	FAP 219-C	165+35	15	U	22.0	125	5	28	STEEL BEAM	31	GN RY	
1005 010 0152B	US 10A	MISSOULA-LAKE											
1005 010 0191	US 10A	F 192 7	199+43	20-16	U	30.0	104	3	64	CONCRETE T BEAM	55	JOCKO RIVER	
1005 010 0277L	US 10A												
1005 020 0107	US 93	FAP 63	284+55	15	U	28.0	51	2	25	CONCRETE T BEAM	33	POST CREEK	WIDENEO 1950
1005 020 0137	US 93	FAP 63	467+04	15	U	28.0	76	4	19	T T TRESTLE	33	NINE PIPE RES	WIDENEO 1950
1005 020 0171	US 93	FAP 63-A	659+51	15	U	21.0	57	3	19	T T TRESTLE	33	CROW CREEK	
1005 020 0297	US 93	F 191 16	243+35	20-16	U	28.0	82	3	50	CONT CONC T BM	56	PABLO FEEOER CA	
1005 020 0316L	US 93												
1005 030 0021	US 93	FAP 200	13+57	15	U	20.7	2014	106	19	T T TRESTLE	27	FLATHEAO RIVER	
1005 030 0184L	US 93												
1005 040 0047	US 93	FAP 191-C	976+70	15	U	20.0	61	3	24	CONCRETE T BEAM	30	OAYTON CREEK	
1005 040 0160B	US 93	LAKE-FLATHEAD											
1005 040 0354L	US 93												
1005 050 0033	US 93	ECHP 270-A	174+68	20-16	U	30.0	155	3	52	CONCRETE T BEAM	33	STILLWATER RIVER	WIO 1957 F-270 7
1005 050 0125L	US 93												
1005 060 0027	US 93	WPMH 98-C	940+68	15	U	30.0	215	3	65	STEEL BEAM	38	WHITEFISH RIVER	
1005 060 0193	US 93	F 98 9	48+23		13-10	32.5				UNOERPASS	36	GN RY	
1005 060 0314B	US 93	FHEAD-LINCOLN											
1005 060 0326	US 93	FHP 12-A2,C	658+76	20-16	U	28.0	60	3	36	CONCRETE T BEAM	55	STILLWATER RIVER	
1005 060 0447	US 93	FAP 263-A	1326+77	15	U	22.0	57	2	29	CONCRETE T BEAM	33	GRAVES CREEK	
1005 060 0450	US 93	FAP 263-B	1344+21	15	U	22.0	43	2	21	CONCRETE T BEAM	33	ORAINAGE	
1005 060 0554L	US 93												
1005 070 0065L	US 93	NO BRIOGES											
1006 010 0110	US 10A	AR 5018	235+70	15-12	U	28.0	162	3	62	STEEL GIROER	52	BULL RIVER	
1006 010 0127	US 10A	AR 5063	140+13	20-16	U	28.0	346	3	120	STEEL GIRDER	57	NP RY	BUILT WASH POWER CO
1006 010 0170	US 10A	AR 5063	75+34	20-16	U	28.0	315	3	104	CONT D PL GIR	57	NP RY	BUILT WASH POWER CO
1006 010 0281	US 10A	AR 5063	36+79	20-16	U	28.0	1061	4	200	CONT O PL GIR	58	CLARK FORK	BUILT WASH POWER CO

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1006 010 0314	US 10A	FG 90 3	864+48		14-04	36.0				UNDERPASS	52	NP RY	
1006 010 0335	US 10A	FHP 6E-J1	978+99	15	U	24.0	230	5	52	STEEL BEAM	33	BEAVER CREEK	
1006 010 0492	US 10A	F 90 4 FH	597+88	20-16	U	28.0	949	7	200	RIV PL GIROER	60	CLARK FORK	
1006 010 0532	US 10A	FHP 6 M	1022+14	15	U	26.0	156	9	32	STEEL GIRDER	35	NP RY	
1006 010 0561	US 10A	NR 6 L 1	868+58	15	U	24.0	427	5	201	STEEL TRUSS	35	THOMPSON RIVER	
1006 010 0729	US 10A	FAP 223-B	24+87	15	U	22.0	83	2	41	CONCRETE T BEAM	31	LYNCH CREEK	
1006 010 0758L	US 10A												
1006 020 0008	US 10A	FAP 223-B	218+65	15	U	22.0	51	2	25	CONCRETE T BEAM	31	BOYER CREEK	
1006 020 0068	US 10A	FAP 223-A	202+06	15	15-00	20.0	970	8	188	STEEL TRUSS	30	CLARK FORK	
1006 020 0088	US 10A	FAP 223-D	307+82	15	15-00	20.0	455	3	152	STEEL TRUSS	33	CLARK FORK	
1006 020 0164	US 10A	FAP 186	548+65	12	U	20.0	31	1	31	STEEL I BEAM	23	SEEPAY CREEK	
1006 020 0245	US 10A	FAP 186	68+20	13	U	20.0	39	1	39	STEEL I BEAM	23	MAGPIE CREEK	
1006 020 0386B	US 10A	SANDERS-LAKE											
1006 020 0393	US 10A	FAP 197-B	36+99	15	U	22.0	332	7	62	CONCRETE T BEAM	34	NP RY & JOCKO R	
1006 020 0395L	US 10A												
1007 010 0129	US 93	FHEC 19-C1	706+20	15	U	24.0	140	3	55	STEEL BEAM	35	E FK BITTERROOT R	
1007 010 0156	US 93	FHP 19-D1	846+37	15	U	24.0	130	3	60	CONT STEEL BEAM	36	E FK BITTERROOT R	
1007 010 0181	US 93	FHP 19-E1	980+88	15	U	24.0	130	3	60	CONT ST GIRDER	37	E FK BITTERROOT R	
1007 010 0259	US 93	FAP 139-D	134+92	15	U	23.0	76	4	19	T T TRESTLE	36	RYE CREEK	
1007 010 0265	US 93	FAP 139-A	161+61	15	U	20.0	182	2	90	PONY TRUSS	26	BITTERROOT RIVER	
1007 010 0293	US 93	FAP 139-D	311+04	15	U	23.0	209	11	19	T T TRESTLE	36	FERN CREEK	
1007 010 0299	US 93	FAP 139-D	343+98	15	U	23.0	57	3	19	T T TRESTLE	36	TINCUP CREEK	
1007 010 0350	US 93	FAP 139-B	231+00	15	U	22.0	95	3	31	CONCRETE T BEAM	34	ROCK CREEK	
1007 010 0370	US 93	FAP 139-B	336+42	15	U	21.0	76	4	19	T T TRESTLE	34	LICK CREEK	
1007 010 0376	US 93	FAP 139-B	369+80	15	U	22.0	137	3	45	CONCRETE T BEAM	34	LOST HORSE CREEK	
1007 010 0399	US 93	FAP 139-B	493+77	15	U	21.0	38	2	19	T T TRESTLE	34	CAMAS CREEK	
1007 010 0418	US 93	FAP 139-B	593+24	15	U	21.0	100	4	25	T T TRESTLE	34	GOLD CREEK	
1007 010 0437	US 93	F 174 8	33+00	15-12	U	28.0	300	4	83	STEEL GIRDER	49	BITTERROOT RIVER	
1007 010 0446L	US 93												
1007 020 0005	US 93	NRH 174-B	27+70	15	U	21.0	57	3	19	T T TRESTLE	34	SKALKAHO CREEK	
1007 020 0040	US 93	FAP 259-B 3	105+72	15	U	20.0	36	1	36	CONCRETE T BEAM	40	CORVALLIS CREEK	
1007 020 0049	US 93	FAP 259-B 3	152+45	15	14-11	24.0	392	4	76	CONT ST TRUSS	40	BITTERROOT RIVER	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1007 020 0054	US 93	FAP 259-B 4	175+80	15	U	32.0	25	1	25	T T TRESTLE	41	IRRIGATION CANAL	
1007 020 0057	US 93	FAP 259-B 4	195+16	15	U	28.0	49	3	19	T T TRESTLE	41	BLODGETT CREEK	SIGNED BLODGET CREEK
1007 020 0062	US 93	FAP 259-B 4	220+65	15	U	32.0	25	1	25	T T TRESTLE	41	SHEAFMAN CREEK	
1007 020 0100	US 93	FAP 259-B 4	418+64	15	U	28.0	88	4	25	T T TRESTLE	41	MILL CREEK	
1007 020 0125	US 93	FAP 259-B 4	550+70	15	U	28.0	100	4	25	T T TRESTLE	41	S FK BEAR CR	
1007 020 0137	US 93	FAP 259-B 4	618+52	15	U	28.0	38	2	19	T T TRESTLE	41	N FK BEAR CR	
1007 020 0151	US 93	FAP 259-A 2	36+59	15	U	28.0	81	3	31	T T TRESTLE	41	SWEATHOUSE CREEK	
1007 020 0170	US 93	FAP 259-A 2	135+85	15	U	28.0	114	6	19	T T TRESTLE	41	BIG CREEK	
1007 020 0205	US 93	FAP 259-A 2	317+62	15	U	28.0	38	2	19	T T TRESTLE	41	MCCALLA CREEK	
1007 020 0215	US 93	FAP 259-A 2	371+82	15	U	28.0	57	3	19	T T TRESTLE	41	MCCALLA CREEK	
1007 020 0216	US 93	FAP 259-A 2	378+02	15	U	28.0	75	3	25	T T TRESTLE	41	KOOTENAI CREEK	
1007 020 0322B	US 93	RAVALLI-MISS											
1007 020 0384	US 93	FAP 215-E	866+35	15	U	20.0	140	4	39	CONCRETE T BEAM	30	LOLO CREEK	
1007 020 0457	US 93	FAP 215-A	68+85	15	16-02	20.0	381	4	149	STEEL TRUSS	25	BITTERROOT RIVER	
1007 020 04B1L	US 93												
1007 030 0012L	US 93	NO BRIDGES											
1007 040 0002	US 93	F-FG 215 7	15+59	20-16	U	26.0	972	13	172	RIV PL GIRDER	62	CLARK FORK & RR	CMSTP&P RR
1007 040 0002T	US 93	F-FG 215 7	15+59	20-16	U	26.0	972	13	172	RIV PL GIRDER	62	CLARK FORK & RR	CMSTP&P RR
1007 040 0006L	US 93												
1007 500 0012	US BYP	WPGM 374-A	75+94	15	U	30.0	209	5	51	CONCRETE T BEAM	36	CMST P&P RR	ORANGE ST SPUR
1007 500 0013	US BYP	WPMS 374-B	82+83	15	U	30.0	503	7	130	DECK TRUSS	37	CLARK FORK	
1007 500 0014L	US BYP												
1007 600 0006	US BYP	U-UG 405 2	28+82	20-16	U	28.0	552	6	150	ST PLATE GIRDER	58	CLARK FORK & RR	CMSTP&P RR MAD AVE
1007 600 000BL	US BYP												
1007 900 0005	US BYP	FAGM 1-A	5+27		14-00	30.0				UNDERPASS	39	NP RY	ORANGE ST SPUR
1007 900 0007L	US BYP												
1008 010 0062	US 12	F-FG 249 7	322+19	20-16	U	28.0	462	9	57	STEEL GIRDER	58	LIT BLFT R-NP RY	
1008 010 011B	US 12	FAP 249-B	633+68	15	U	22.0	107	3	35	CONCRETE T BEAM	33	LIT BLACKFOOT R	
1008 010 0131	US 12	FAP 249-B	703+25	15	U	22.0	95	3	31	CONCRETE T BEAM	33	LIT BLACKFOOT R	
1008 010 0221	US 12	FAP 249-B	1182+65	15	U	22.0	59	2	29	CONCRETE T BEAM	33	LIT BLACKFOOT R	
1008 010 0276B	US 12	POWELL-L&C											
1008 010 036B	US 12	FAP 249-C	918+03	15	U	28.0	102	3	33	CONCRETE T BEAM	32	TEN MILE CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte.No. / Section No. / Miles to Tenths / Descriptive)														
			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number an other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontol Clearance. Different signing of Drainage, Etc.
1008	010	0430L	US 12												
1008	020	0005L	US 12	NO BRIDGES											
1008	030	0009L	US 12	NO BRIDGES											
1008	040	0012	US 12	I15-4 4 182	54+64	20-16	U	28.0	261	4	76	STEEL GIRDER	61	CAPITOL INT-I 15	8015 070 0636-HELENA
1008	040	0012P	US 12	I15-4 4 182	54+39	20-16	U	28.0	261	4	76	STEEL GIRDER	61	CAPITOL INT-I 15	8015 080 0000-HELENA
1008	040	0012L	US 12												
1008	050	0024	US 12	WPGH 77-A	126+83	15	U	30.0	149	5	37	CONCRETE T BEAM	36	GN RY	
1008	050	0025	US 12	FAGH 77-A	129+80	15	U	30.0	212	5	60	CONCRETE T BEAM	36	NP RY	
1008	050	0038	US 12	NRM 77-B	201+62	15	U	40.0	65	2	32	CONCRETE T BEAM	34	PRICKLY PEAR CR	
1008	050	00908	US 12	L&C-JEFFERSON											
1008	050	0105B	US 12	JEF-BROADWATER											
1008	050	0308	US 12	F 77 10	1150+35	15	U	22.0	500	5	107	CONT PL GIRDERS	35	MISSOURI RIVER	
1008	050	0320L	US 12												
1008	060	0019	US 12	FAP 204-C	504+02	15	U	36.0	22	1	22	CONCRETE SLAB	31	IRRIGATION CANAL	WIDENED 1939
1008	060	0031	US 12	FAP 204-C	444+07	15	U	36.0	66	3	21	CONCRETE T BEAM	31	DEEP CREEK	WIDENED 1939
1008	060	0036	US 12	FAP 204-C	414+76	15	U	36.0	22	1	22	CONCRETE SLAB	31	DEEP CREEK OF	WIDENED 1939
1008	060	0103	US 12	FAP 204-C	63+94	15	U	36.0	22	1	22	CONCRETE SLAB	31	SIX MILE CREEK	WIDENED 1939
1008	060	0111	US 12	FG 204 6	1054+20	20-16	U	28.0	386	7	77	CONCRETE T BEAM	55	NP RY	
1008	060	0113	US 12	F 204 7	1041+77	20-16	U	28.0	690	8	125	STEEL GIRDER	55	MISSOURI RIVER	
1008	060	0319L	US 12												
1008	500	0002	US BYP	U-UG 376 3	13+06	20-16	U	28.0	206	5	52	PRE CONC BEAM	62	GN RY	
1008	500	0002P	US BYP	WPGM 376	13+10		U	30.0	206	6	45	CONCRETE T BEAM	36	GN RY	
1008	500	0009L	US BYP												
1008	510	0006L	US BYP	NO BRIDGES											
1009	010	0001	SR 287	ECHP 238-E	2+37	15	U	24.0	152	4	37	CONCRETE T BEAM	33	L PRICKLYPEAR CR	
1009	010	0040	SR 287	FAP 238-C	591+72	15	U	22.0	75	2	37	CONCRETE T BEAM	31	ROCK CREEK	
1009	010	0155	SR 287	FAP 238-A	28+00	15	16-02	20.0	218	3	148	STEEL TRUSS	27	DEARBORN RIVER	
1009	010	0226L	SR 287												
1009	020	0002	SR 287	FAP 238-D	965+96	15	U	21.0	38	2	19	T T TRESTLE	31	DRY COULEE	
1009	020	0037	SR 287	FAP 238-D	785+85	15	U	21.0	57	3	19	T T TRESTLE	31	FLAT CREEK	
1009	020	0117	SR 287	FAP 238-D	361+96	15	U	21.0	38	2	19	T T TRESTLE	31	STOCKPASS	
1009	020	0127	SR 287	FAP 238-D	305+65	15	U	21.0	38	2	19	T T TRESTLE	31	DRY CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System · F.A Rte No. · Section No. · Miles to Tenths · Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1009 020 0180	SR 287	FAP 238-D	26+21	15	U	22.0	41	1	41	CONCRETE T BEAM	31	SOUTH FORK SUN R	
1009 020 0181	SR 287	FAP 238-D	20+33	15	U	21.0	57	3	19	T T TRESTLE	31	SLOUGH	
1009 020 0196L	SR 287												
1009 030 0033	SR 287	FAP 275-C	243+20	15	U	24.0	315	3	105	STEEL GIRDER	36	NORTH FORK SUN R	
1009 030 0033B	SR 287	L&C-TETON											
1009 030 0035	SR 287	FAP 275-C	251+85	15	U	23.0	93	3	43	T T TRESTLE	36	FLOWEREE COULEE	
1009 030 0069	SR 287	NRH 275-A	434+13	15	U	21.0	100	4	25	T T TRESTLE	35	US RS CANAL	
1009 030 0188	SR 287	FAP 275-B	1059+17	15	U	23.0	57	3	19	T T TRESTLE	36	DRY WASH	
1009 030 0217	SR 287	FAP 275-B	1205+12	15	U	23.0	150	6	25	T T TRESTLE	36	DEEP CREEK	
1009 030 0236	SR 287	FAP 275-B	1305+55	15	U	23.0	200	8	25	T T TRESTLE	36	TETON RIVER	
1009 030 0249L	SR 287												
1010 010 0002L	US 89	NO BRIDGES											IN GREAT FALLS
1010 020 0003	US 89	CITY CONST		15	U	42.0	965	8	131	CONCRETE ARCH	20	MISSOURI R	1041 030 0017
1010 020 0004	US 89	FG 224 5	75+30		14-04	34.5				UNDERPASS	59	GN RY	
1010 020 0005L	US 89												IN GREAT FALLS
1010 030 0007	US 87	FAP 149-C	2+86		14-00	31.0				UNDERPASS		GN RY	
1010 030 0008	US 87	FAP 149-C	3+80		17-01	30.5				UNDERPASS	31	CMST P&P RR	
1010 030 0008L	US 87												IN GREAT FALLS
1010 040 0005	US 87	COUNTY CONST		15	U	29.5	1130	8	141	CONCRETE ARCH	20	MISSOURI R	
1010 040 0008L	US 87												IN GREAT FALLS
1010 050 0009L	US 87	NO BRIDGES											GREAT FALLS NORTH
1010 060 0128B	US 87	CASCADE-CHOUT											
1010 060 0173	US 87	FAP 149-E	1024+33	15	U	21.0	76	4	19	T T TRESTLE	32	DRY COURSE	
1010 060 0428	US 87	NRH 252-E	379+72	15	U	22.0	126	3	41	CONCRETE T BEAM	34	GN RY	
1010 060 0486	US 87	WPGH 252-F	695+64	15	14-11	22.0	1151	4	195	CONT ST TRUSS	36	MARIAS R & GN RY	
1010 060 0608	US 87	NRH 252-D	1413+01	15	U	21.0	114	6	19	T T TRESTLE	33	SPRING COULEE	
1010 060 0637	US 87	NRH 252-D	1568+47	15	U	21.0	25	1	25	T T TRESTLE	33	DRY COURSE	
1010 060 0658	US 87	NRH 252-D	1679+35	15	U	21.0	95	5	19	T T TRESTLE	33	DRY COURSE	
1010 060 0668	US 87	NRH 252-D	1729+37	15	U	21.0	95	5	19	T T TRESTLE	33	DRY COURSE	
1010 060 0705	US 87	NRH 252-D	1875+13	15	U	22.0	95	3	31	CONCRETE T BEAM	33	GN RY	
1010 060 0726	US 87	NRH 252-D	2037+75	15	U	21.0	38	2	19	T T TRESTLE	33	DRY COURSE	
1010 060 0797	US 87	FAP 252-C	374+40	15	U	21.0	95	5	19	T T TRESTLE	32	BIG SANDY CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number an other route. Bridge Madificatians. Posted Laad ar Speed Limits. Maximum Vertical far Minimum Harizantal Clearance. Different signing af Drainage, Etc.
1010 060 0817	US 87	FAP 252-C	479+98	15	U	21.0	57	3	19	T T TRESTLE	32	DRY COURSE	
1010 060 0860B	US 87	CHOUTEAU-HILL											
1010 060 0863	US 87	FAP 252-8	17+12	15	U	19.0	76	4	19	T T TRESTLE	30	BOX ELDER CREEK	
1010 060 0962	US 87	F 252 12	467+80	15-12	U	28.0	95	5	19	T T TRESTLE	54	GRAVELLY COULEE	
1010 060 1040	US 87	FAP 252-A	878+51	15	U	20.0	104	3	39	STEEL I BEAM	28	BEAVER CREEK	
1010 060 1080L	US 87												
1010 500 0008L	US BYP	NO BRIDGES											GREAT FALLS SPUR
1010 900 0018	US BYP	U-F-FG 395 4	26+27	20-16	U	28.0	1126	9	185	RIV PL GIRDER	62	MISSOURI R GN RY	CLOSED TO TRAFFIC
1010 900 0018T	US 8YP	U-F-FG 395 4	26+27	20-16	U	28.0	1126	9	185	RIV PL GIRDER	62	MISSOURI R GN RY	CLOSED TO TRAFFIC
1010 900 0019	US BYP	U-FG 395 6	35+71		14-06	29.0				UNDERPASS	UC	GN RY	CLOSED TO TRAFFIC
1010 900 0019A	US BYP	U-FG 395 6	35+71		14-06	29.0				UNDERPASS	UC	GN RY	
1010 900 0020	US 8YP	U-FG 395 6	39+25		14-04	29.0				UNDERPASS	UC	SMELTER AVE	CLOSED TO TRAFFIC
1010 900 0020A	US BYP	U-FG 395 6	39+25		14-04	29.0				UNDERPASS	UC	SMELTER AVE	
1010 900 0029L	US BYP												
1011 010 0002	US 89	FHP 43-D	397+31	15	U	22.0	409	6	192	STEEL TRUSS	30	YELLOWSTONE R	
1011 010 0262	US 89	FAP 217-F	500+57	15	U	19.0	57	3	19	T T TRESTLE	29	HAY WAGON PASS	ON P.T.W.
1011 010 0272	US 89	FAP 217-F	448+50	15	U	20.0	31	1	31	STEEL I 8EAM	29	SIX MILE CREEK	ON P.T.W.
1011 010 0283	US 89	FAP 217-D	391+15	15	U	19.7	31	1	31	STEEL I BEAM	28	EMIGRANT CREEK	ON P.T.W.
1011 010 0364	US 89	FAP 217-B	419+10	12	U	20.0	67	2	33	STEEL I 8EAM	25	MILL CREEK	ON P.T.W.
1011 010 0444	US 89	FAP 59-A-B	1+85		U	20.0	21	1	21	STEEL I 8EAM	24	PINE CREEK	ON P.T.W.
1011 010 0514	US 89	F 14 2	218+48	15-12	U	24.0	285	3	94	REIN CONC RIB	21	YELLOWSTONE R	WID. 1955
1011 010 0549	US 89	1-90-7 9 327	158+75		23-00	38.5				UNDERPASS	62	S INT 190	8090 190 0249
1011 010 0549A	US 89	I 90-7 9 327	158+75		23-00	36.5				UNDERPASS	62	S INT 190	LIVINGSTON
1011 010 0549L	US 89												
1011 020 0000	US 89	I 90-7 9 327	158+86		23-00	38.5				UNDERPASS	62	S INT-I 90	8090 190 0249P
1011 020 0000A	US 89	I 90-7 9 327	158+86		23-00	36.5				UNDERPASS	62	S INT 190	LIVINGSTON
1011 020 0028	US 89	NRH 117-B	50+88	15	U	22.0	500	5	114	CANT ST GIRDER	34	YELLOWSTONE RIVER	
1011 020 0049	US 89	I 90-7 9 327	418+92	20-16	U	28.0	279	4	72	CONT ST GIRDER	62	E INT 190	8090 200 0049
1011 020 0049L	US 89												
1011 030 0025C	US 89												8090 210 0025L
1011 040 0000	US 89	I 90-7 9 327	553+16	20-16	U	28.0	210	4	62	PRE CONC BEAMS	62	MISSION INT 190	8090 210 0025
1011 040 0005	US 89	FG 60 11	1+96	15-12	U	28.0	128	3	47	CONCRETE T 8EAM	55	NP RY	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A System · F.A Rte No. · Section No. · Miles to Tenths · Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1011 040 0014	US 89	F 60 10	49+70	15-12	U	28.0	390	4	108	ST GIR D TRUSS	55	YELLOWSTONE R	
1011 040 0031	US 89	FAP 60-B 1	139+61	15	U	30.0	60	3	20	CONCRETE SLAB	23	DRAINAGE	WIDENED 1940
1011 040 0076	US 89	FAP 60-C 2	378+81	15	U	24.0	38	2	19	T T TRESTLE	40	WILLOW CREEK	
1011 040 0101	US 89	ER-F 13 1	507+50	15-12	U	24.0	38	2	19	T T TRESTLE	49	DRAINAGE	
1011 040 0111	US 89	FAP 60-C 2	561+72	15	U	24.0	141	3	104	ST PONY TRUSS	40	SHIELDS RIVER	
1011 040 0121	US 89	FAP 60-C 2	615+40	15	U	27.3	59	2	29	STEEL I BEAM	29	ROCK CREEK	WIDENED 1940
1011 040 0165	US 89	FAP 60-D	71+29	15	U	24.0	128	4	50	STEEL GIRDER	38	SHIELDS RIVER	
1011 040 0243	US 89	FAP 239-A	64+50	15	U	20.0	55	3	31	STEEL I BEAM	27	FLATHEAD CREEK	
1011 040 0373B	US 89	PARK-MEAGHER											
1011 040 0431	US 89	FAP 239-E	1077+65	15	U	21.0	38	2	19	T T TRESTLE	31	LOST CREEK	
1011 040 0438	US 89	FAP 239-E	1111+74	15	U	21.0	38	2	19	T T TRESTLE	31	S FK 16 MILE CR	
1011 040 0444	US 89	FAGH 239-E	1146+86	15	U	24.0	245	6	73	CONT ST GIRDER	39	CMST P&P 16 MIL	
1011 040 0516	US 89	FAP 239-E	1527+00	15	U	21.0	57	3	19	T T TRESTLE	39	S FK SMITH R	
1011 040 0525	US 89	FAP 239-E	1573+13	15	U	21.0	57	3	19	T T TRESTLE	31	S FK SMITH R	
1011 040 0569L	US 89												
1011 050 0001	US 89	FAP 239-F	1808+92	15	U	21.0	76	4	19	T T TRESTLE	32	S FK SMITH R	
1011 050 0115L	US 89												
1011 060 0002	US 89	F 94 3	92+68	15-12	U	28.0	38	2	19	T T TRESTLE	55	N FK SMITH R	
1011 060 0178	US 89	FHP 32-C4	446+42	15	U	26.0	69	3	31	T T TRESTLE	39	SHEEP CREEK	
1011 060 0285B	US 89	MEA-CASCADE											
1011 060 0348	US 89	FHP 32-A3	1340+52	15	U	24.0	100	3	40	CONCRETE T BEAM	34	BELT CREEK	
1011 060 0403	US 89	FHP 32-A6	481+57	20-16	U	26.0	100	3	60	CONCRETE T BEAM	51	BELT CREEK	
1011 060 0422	US 89	FHP 32-A6	383+50	15	U	20.0	83	3	35	CONCRETE T BEAM	27	BELT CREEK	
1011 060 0654	US 89	FAP 73	385+17	10	U	18.0	105	1	105	ST PONY TRUSS	23	BELT CREEK	
1011 060 0668	US 89	FAP 73	312+27	09	U	18.0	105	1	105	ST PONY TRUSS	23	BELT CREEK	
1011 060 0717L	US 89												
1011 070 0002	US 89	F 73 2	52+28	15-12	U	28.0	75	3	25	T T TRESTLE	54	OTTER CREEK	
1011 070 0006	US 89	F 64 8	1045+50	15-12	U	28.0	156	4	62	CONCRETE T BEAM	54	BELT CREEK	
1011 070 0118	US 89	F 64-A 4	381+80	15	U	30.0	40	1	40	CONCRETE T BEAM	41	BOX ELDER CREEK	
1011 070 0152	US 89	WPGH 64-A	205+10		15-01	30.3				UNDERPASS	36	GN RY	
1011 070 0196L	US 89												
1011 080 0040L	US 89	NO BRIDGES											
1011 090 0012L	US 89	NO BRIDGES											

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H - S	VERTICAL CLEARANCE (Minimum) FT - IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Droinage, Roitrood, Highwoy Interchanges ond Seporotions, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Load or Speed Limits. Maximum Verticol for Minimum Horizontol Cleoronce. Different signing of Droinoge, Etc.
1011 900 0010	US 89	F 217 9	57+31	20-16	U	28.0	450	4	125	ST PLATE GIRDER	58	YELLOWSTONE R	NEW ALIGN-INCOMPLETE
1011 900 0047	US 89	F 217 9	250+21	20-16	U	28.0	90	3	54	CONT CONC T BM	57	BIG CREEK	NEW ALIGN-INCOMPLETE
1011 900 0213L	US 89												NEW ALIGN INCOMPLETE
1012 010 0044	US 191	FHP 46-A4	235+86	20-16	U	34.0	60	3	36	REIN CONC GIR	61	S FK MADISON R	
1012 010 0094L	US 191												
1013 010 0080	SR 287	FHP 60-A	434+30	20-16	U	28.0	260	5	53	PRE CONC GIRDER	61	MADISON RIVER	
1013 010 0150	SR 287	FAP 244-B	432+06	15	U	22.0	25	1	25	CONCRETE T BEAM	32	PAPOOSE CREEK	
1013 010 0167	SR 287	FAP 244-B	525+67	15	U	22.0	25	1	25	CONCRETE T BEAM	32	SQUAW CREEK	
1013 010 0308	SR 287	FAP 244-C	634+20	15	U	22.0	83	3	27	CONCRETE T BEAM	33	INDIAN CREEK	
1013 010 0481	SR 287	FAP 244-D	1548+95	15	U	24.0	122	3	40	CONCRETE T BEAM	36	ODELL CREEK	
1013 010 0483	SR 287	FAP 244-D	1558+28	15	U	24.0	107	3	35	CONCRETE T BEAM	36	MADISON R OF	
1013 010 0484	SR 287	FAP 244-D	1562+80	15	U	24.0	81	2	40	CONCRETE T BEAM	36	MADISON R OF	
1013 010 0485	SR 287	FAP 244-D	1569+83	15	U	24.0	107	3	36	CONCRETE T BEAM	36	MADISON R OF	
1013 010 0486	SR 287	FAP 244-D	1575+45	15	15-00	24.0	290	2	144	THRU ST TRUSS	35	MADISON RIVER	
1013 010 0492L	SR 287												
1013 020 0161	SR 287A	FAP 171-C	530+80	15	U	21.0	38	2	19	T T TRESTLE	34	WARM SPRINGS CR	
1013 020 0188	SR 287A	FAP 171-C	670+84	15	U	21.0	38	2	19	T T TRESTLE	34	DRAINAGE	
1013 020 0244	SR 287A	FAP 171-C	967+74	15	U	21.0	76	4	19	T T TRESTLE	34	DRY HOLLOW CREEK	
1013 020 0260	SR 287A	FAP 171-C	1052+15	15	U	21.0	38	2	19	T T TRESTLE	34	SOUTH WILLOW CR	
1013 020 0317B	SR 287A	MADISON-GAL											
1013 020 0333	SR 287A	FAGH 171-D2	301+80	15-12	U	24.0	370	8	54	STEEL GIRDER	50	NP RY CMSTP&P RR	
1013 020 0339	SR 287A	FAP 171-D	333+52	15	12-09	20.6	395	4	176	THRU ST TRUSS	30	JEFFERSON RIVER	15-00 VC MAX 12-00HC
1013 020 0339B	SR 287A	GALLATIN-JEF											
1013 020 0348L	SR 287A												
1014 010 0011	US 12	NRH 264-B	57+46	15	U	21.0	25	1	25	T T TRESTLE	35	MONTANA CANAL	
1014 010 0111	US 12	NRH 264-B	587+20	15	U	21.0	57	3	19	T T TRESTLE	35	DEEP CREEK	
1014 010 0119	US 12	NRH 264-B	628+13	15	U	21.0	38	2	19	T T TRESTLE	35	DEEP CREEK	
1014 010 0151	US 12	NR 31-A1	88+56	15	U	24.0	39	3	13	T T TRESTLE	34	DEEP CREEK	
1014 010 0173	US 12	NR 31-A1	206+33	15	U	24.0	39	3	13	T T TRESTLE	35	DEEP CREEK	
1014 010 0235B	US 12	BROADWATER-MEA											

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (←F.A.System, F.A.Rte No.], Section No.], Miles to Tenths], Descriptive→)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1014 010 0335L	US 12												
1014 020 0115C	US 12												1011 050 0115L
1014 030 0042	US 12	FAP 8-B	192+44	15	U	28.0	25	1	25	T T TRESTLE	37	FOUR MILE CREEK	
1014 030 0214	US 12	FAP 8-F	1125+62	15	U	23.0	76	4	19	T T TRESTLE	37	FLAGSTAFF CREEK	
1014 030 0235	US 12	FAP 8-F	1233+96	15	U	23.0	76	4	19	T T TRESTLE	37	COOPER CREEK	
1014 030 0248	US 12	NRH 8-E	1308+00	15	U	21.0	25	1	25	T T TRESTLE	35	DRAINAGE	
1014 030 0315	US 12	FAP 8-D	59+62	15	U	21.0	95	5	19	T T TRESTLE	33	N FK MUSSELSHELL	
1014 030 0324B	US 12	MEAGHER-WLAND											
1014 030 0375	US 12	FAP 8-D	376+04	15	U	21.0	57	3	19	T T TRESTLE	33	DAISY DEAN CREEK	
1014 030 0401	US 12	FAP 8-D	512+44	15	U	21.0	57	3	19	T T TRESTLE	33	DRAINAGE	SIGNED WILLIS COULEE
1014 030 0433	US 12	FAP 8-D	683+55	15	U	21.0	57	3	19	T T TRESTLE	33	HAYMAKER CREEK	
1014 030 0458	US 12	FAP 8-D	817+43	15	U	21.0	38	2	19	T T TRESTLE	33	WILLIS COULEE	NOT SIGNED
1014 030 0488	US 12	FAP 8-D	972+72	15	U	21.0	38	2	19	T T TRESTLE	33	DRAINAGE	
1014 030 0508	US 12	FAP 8-D	1080+45	15	U	21.0	76	4	19	T T TRESTLE	33	HOPLEY CREEK	
1014 030 0526	US 12	FAP 8-D	1172+93	15	U	21.0	57	3	19	T T TRESTLE	33	DRAINAGE	
1014 030 0547L	US 12												
1014 040 0009	US 12	FASH 115-F	28+62	15	U	26.0	204	4	64	CONT STEEL BEAM	39	CMST P&P RR	
1014 040 0014L	US 12												
1014 050 0037	US 12	FAP 115-A	164+09	15	U	21.0	57	3	19	T T TRESTLE	31	DRAINAGE	
1014 050 0043	US 12	FAP 115-A	199+38	15	U	21.0	57	3	19	T T TRESTLE	31	DRAINAGE	
1014 050 0056	US 12	FAP 115-A	264+36	15	U	21.0	38	2	19	T T TRESTLE	31	DRAINAGE	
1014 050 0173	US 12	FAP 115-B	113+05	15	U	23.3	57	3	19	T T TRESTLE	29	DRAINAGE	WIDENED 1961
1014 050 0190	US 12	FAP 115-B	198+79	15	U	23.3	38	2	19	T T TRESTLE	29	DRAINAGE	WIDENED 1961
1014 050 0217B	US 12	WLAND-GVALLEY											
1014 050 0314	US 12	FAP 268-A	850+90	15	U	21.0	38	2	19	T T TRESTLE	33	DRAINAGE	
1014 050 0327	US 12	FAP 268-A	923+90	15	U	21.0	114	6	19	T T TRESTLE	33	CARELESS CREEK	
1014 050 0350	US 12	FAP 268-A	1041+60	15	U	21.0	57	3	19	T T TRESTLE	33	DRAINAGE	
1014 050 0388	US 12	FAP 268-A	1246+76	15	U	21.0	57	3	19	T T TRESTLE	33	NINE MILE CREEK	
1014 050 0389	US 12	NRH 268-C	1249+58		15-11	31.8				UNDERPASS	34	GN RY	
1014 050 0395	US 12	FCHP 268-A	1278+00	15	U	21.0	38	2	19	T T TRESTLE	33	DRAINAGE	
1014 050 0423	US 12	FCHP 268-A	1427+00	15	U	21.0	76	4	19	T T TRESTLE	33	FIVE MILE CREEK	
1014 050 0435	US 12	FCHP 268-A	1491+44	15	U	21.0	95	5	19	T T TRESTLE	33	DRAINAGE	
1014 050 0453L	US 12												

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1014 060 0014	US 12	NRH 268-B	1652+98	15	U	21.0	57	3	19	T T TRESTLE	35	TWIN COULEE	
1014 060 0015	US 12	NRH 268-B	1659+85	15	U	21.0	57	3	19	T T TRESTLE	35	TWIN COULEE	
1014 060 0025	US 12	NRH 268-B	1713+58	15	U	21.0	76	4	19	T T TRESTLE	35	DRAINAGE	
1014 060 0056B	US 12	GVALLEY-MUSS											
1014 060 0063	US 12	NRH 268-B	1916+02	15	U	21.0	76	4	19	T T TRESTLE	35	DEAN CREEK	
1014 060 0086	US 12	NRH 268-B	2036+24	15	U	21.0	57	3	19	T T TRESTLE	35	DRAINAGE	
1014 060 0153	US 12	FAP 268-D	2390+40	15	U	23.0	95	5	19	T T TRESTLE	36	CURRANT CREEK	
1014 060 0197	US 12	FAP 268-D	2622+00	15	U	23.0	75	3	25	T T TRESTLE	36	POLE CREEK	SIGNED HORSETHIEF CR
1014 060 0215L	US 12												
1014 070 0019L	US 12	NO BRIDGES											
1014 080 0052	US 12	FAP 328-B	272+39	15	U	23.0	76	4	19	T T TRESTLE	36	WILLOW CREEK	
1014 080 0061	US 12	FAP 328-B	320+00	15	U	23.0	76	4	19	T T TRESTLE	36	MUSSELSHELL R	OLD CHANNEL
1014 080 0069	US 12	FAP 328-B	364+23	15	U	23.0	76	4	19	T T TRESTLE	36	MUSSELSHELL R	OLD CHANNEL
1014 080 0080	US 12	FAP 328-B	422+65	15	U	23.0	57	3	19	T T TRESTLE	36	DRAINAGE	
1014 080 0096	US 12	FAP 328-B	507+37	15	U	23.0	57	3	19	T T TRESTLE	36	DRAINAGE	
1014 080 0112	US 12	FAP 328-B	590+74	15	U	23.0	38	2	19	T T TRESTLE	36	DRAINAGE	
1014 080 0134	US 12	FAP 328-F	707+85	15	U	28.0	76	4	19	T T TRESTLE	37	DRAINAGE	
1014 080 0146	US 12	FAP 328-F	768+40	15	U	28.0	57	3	19	T T TRESTLE	37	DRAINAGE	
1014 080 0166	US 12	FAP 328-F	877+15	15	U	28.0	57	3	19	T T TRESTLE	37	DRAINAGE	
1014 080 0194	US 12	FAP 328-F	1024+17	15	U	28.0	57	3	19	T T TRESTLE	37	DRAINAGE	
1014 080 0209	US 12	FAP 328-F	1105+59	15	U	28.0	25	1	25	T T TRESTLE	37	IRRIGATION CANAL	
1014 080 0219	US 12	FAP 328-F	1157+88	15	U	28.0	57	3	19	T T TRESTLE	37	DRAINAGE	
1014 080 0225	US 12	FAP 328-F	1187+50	15	U	28.0	76	4	19	T T TRESTLE	37	DRAINAGE	
1014 080 0236	US 12	FAP 328-F	1247+76	15	U	28.0	57	3	19	T T TRESTLE	37	DRAINAGE	
1014 080 0251	US 12	FAP 328-F	1323+22	15	U	28.0	95	5	19	T T TRESTLE	37	DRAINAGE	
1014 080 0270	US 12	FAP 328-F	1426+61	15	U	28.0	57	3	19	T T TRESTLE	37	DRAINAGE	
1014 080 0306	US 12	FAP 328-F	1615+61	15	U	28.0	38	2	19	T T TRESTLE	37	DRAINAGE	
1014 080 0321	US 12	FAP 328-F	1692+16	15	U	28.0	57	3	19	T T TRESTLE	37	OLD RIVER CH	
1014 080 0345	US 12	FAP 328-F	1823+57	15	U	28.0	76	4	19	T T TRESTLE	37	DRAINAGE	
1014 080 0368	US 12	FAP 328 1 1	61+16	15	U	24.0	38	2	19	T T TRESTLE	46	DRAINAGE	
1014 080 0377	US 12	FAP 328 1 1	160+80	15	U	24.0	224	5	77	CONT ST GIRDER	42	MUSSELSHELL R	
1014 080 0377B	US 12	MUSS-ROSEBUD											
1014 080 0385	US 12	FAP 328 1 1	203+92	15	U	24.0	38	2	19	T T TRESTLE	42	DRAINAGE	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1014 080 0400	US 12	FAP 328 I 1	281+82	15	U	24.0	95	5	19	T T TRESTLE	42	HOME CREEK	
1014 080 0466	US 12	FAP 328 I 1	633+18	15	U	24.0	57	3	19	T T TRESTLE	42	HOME CREEK	
1014 080 0471	US 12	FAP 328 I 1	658+88	15	U	24.0	57	3	19	T T TRESTLE	42	HOME CREEK	
1014 080 0474	US 12	FAP 328 I 1	673+28	15	U	24.0	57	3	19	T T TRESTLE	42	HOME CREEK	
1014 080 0476	US 12	FAP 328 I 1	683+19	15	U	24.0	38	2	19	T T TRESTLE	42	HOME CREEK	
1014 080 0505	US 12	FAP 328 13	864+00	15-12	U	24.0	57	3	19	T T TRESTLE	47	DRY WASH	SIGNED MUGGINS CREEK
1014 080 0543	US 12	FAP 328 13	1065+00	15-12	U	24.0	38	2	19	T T TRESTLE	47	DRAINAGE	
1014 080 0552	US 12	FAP 328 13	1109+72	15-12	U	24.0	57	3	19	T T TRESTLE	47	DRAINAGE	
1014 080 0579	US 12	FAP 328 13	1251+85	15-12	U	24.0	57	3	19	T T TRESTLE	47	DRY WASH	
1014 080 0599	US 12	FAP 328 13	1360+00	15-12	U	24.0	25	1	25	T T TRESTLE	47	DRAINAGE	
1014 080 0664	US 12	FAP 328-H 1	1702+11	15	U	24.0	57	3	19	T T TRESTLE	41	DRAINAGE	
1014 080 0687	US 12	FAP 328-H 1	1822+95	15	U	24.0	38	2	19	T T TRESTLE	41	DRAINAGE	
1014 080 0695	US 12	FAP 328-H 1	1866+24	15	U	24.0	57	3	19	T T TRESTLE	41	DRAINAGE	
1014 080 0704	US 12	FAP 328-H 1	1910+24	15	U	24.0	57	3	19	T T TRESTLE	41	DRAINAGE	
1014 080 0743	US 12	FAP 328-G 1	2116+00	15	U	24.0	57	3	19	T T TRESTLE	40	DRAINAGE	
1014 080 0759	US 12	FAP 328-G 1	2202+65	15	U	24.0	57	3	19	T T TRESTLE	40	DRAINAGE	
1014 080 0769	US 12	FAP 328-G 1	2255+46	15	U	24.0	57	3	19	T T TRESTLE	40	DRAINAGE	
1014 080 0812	US 12	FAP 328-G 1	2479+38	15	U	24.0	100	4	25	T T TRESTLE	40	HORSE CREEK	
1014 080 0827	US 12	FAP 328-G 1	2560+28	15	U	24.0	57	3	19	T T TRESTLE	40	ANDERSON CREEK	
1014 080 0836	US 12	FAP 328-D	47+25	15	U	28.0	38	2	19	T T TRESTLE	38	DRAINAGE	
1014 080 0878	US 12	FAP 328-D	269+15	15	U	24.0	122	3	60	STEEL GIRDER	38	PORCUPINE CREEK	
1014 080 0881	US 12	FAP 328-D	282+95	15	U	28.0	57	3	19	T T TRESTLE	38	DRAINAGE	1959 LENGTHENED 19
1014 080 0903	US 12	FAP 328-C	407+14	15	U	23.0	38	2	19	T T TRESTLE	37	DRAINAGE	
1014 080 0929	US 12	FAP 328-C	545+01	15	U	23.0	95	5	19	T T TRESTLE	37	DRAINAGE	
1014 080 0952	US 12	FAP 328-C	669+70	15	U	23.0	38	2	19	T T TRESTLE	37	MCGRAWS COULEE	
1014 080 1008	US 12	FG 384 3	273+01	20-16	U	28.0	825	8	183	STEEL GIRDER	58	YELLOWSTONE R	CMSTP&P RR
1014 080 1014L	US 12												
1015 010 0002	US 87	F 235 26	13+78	20-16	U	28.0	123	3	42	PRE CONC BEAMS	59	OTTER CR	
1015 010 0005	US 87	F 235 26	28+75	20-16	U	28.0	118	3	47	PRE CONC BEAMS	59	OTTER CR	
1015 010 0008	US 87	F 235 26	47+40	20-16	U	28.0	118	3	47	PRE CONC BEAMS	59	OTTER CR	
1015 010 0015	US 87	F 235 26	79+67	20-16	U	28.0	102	2	51	PRE CONC BEAMS	59	OTTER CR	
1015 010 0019	US 87	F 235 26	101+10	20-16	U	28.0	102	2	51	PRE CONC BEAMS	59	OTTER CR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte.No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H — S	VERTICAL CLEARANCE (Minimum) FT — IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1015 010 0022	US 87	F 235 26	116+67	20-16	U	28.0	92	2	46	PRE CONC BEAMS	59	OTTER CR	
1015 010 0025	US 87	F 235 26	134+71	20-16	U	28.0	92	2	46	PRE CONC BEAMS	59	OTTER CR	
1015 010 0030	US 87	F 235 26	162+89	20-16	U	28.0	102	2	51	PRE CONC BEAMS	59	OTTER CR	
1015 010 0035	US 87	F 235 26	190+10	20-16	U	28.0	102	2	51	PRE CONC BEAMS	59	OTTER CR	
1015 010 0070B	US 87	CASCADE-JBASIN											
1015 010 0085	US 87	F 235 27	447+80	20-16	U	28.0	82	2	41	PRE CONC BEAM	61	OTTER CR	
1015 010 0093	US 87	F 235 27	490+91	20-16	U	28.0	82	2	41	PRE CONC BEAM	61	OTTER CR	
1015 010 0107	US 87	F 235 27	571+50	20-16	U	28.0	82	2	41	PRE CONC BEAM	61	OTTER CR	
1015 010 0112	US 87	FAP 235-E	599+87	15	U	21.0	76	4	19	T T TRESTLE	31	OTTER CR	
1015 010 0117	US 87	FAP 235-E	624+40	15	U	21.0	57	3	19	T T TRESTLE	31	OTTER CR	
1015 010 0222	US 87	FAP 235-H	42+65	15	U	23.0	57	3	19	T T TRESTLE	36	MCCARTHY CR	
1015 010 0296	US 87	FAP 235-H	430+55	15	U	23.0	57	3	19	T T TRESTLE	36	FOX COU	
1015 010 0312	US 87	FAP 235-H	515+85	15	U	23.0	57	3	19	T T TRESTLE	36	SURPRISE CR	
1015 010 0321	US 87	FAP 235-H	562+60	15	U	23.0	57	3	19	T T TRESTLE	36	SUN CR	
1015 010 0352	US 87	FAP 235-A	90+96	15	U	29.0	57	3	19	T T TRESTLE	37	WOLF CR	
1015 010 0375	US 87	FAP 235-A	211+99	15	U	29.0	38	2	19	T T TRESTLE	37	N FK SKULL CR	
1015 010 0377	US 87	FAP 235-A	222+25	15	U	29.0	38	2	19	T T TRESTLE	37	S FK SKULL CR	
1015 010 0392	US 87	FAP 235-A	301+44	15	U	29.0	57	3	19	T T TRESTLE	37	COYOTE CR	
1015 010 0403	US 87	FAP 235-A	360+60	15	U	29.0	57	3	19	T T TRESTLE	37	WILLOW CR	
1015 010 0425	US 87	NRH 235-G	23+79	15	U	23.0	38	2	19	T T TRESTLE	35	DR	
1015 010 0434	US 87	NRH 235-G	72+94	15	U	23.0	38	2	19	T T TRESTLE	35	SAGE CR	
1015 010 0445	US 87	NRH 235-G	131+50	15	U	21.0	38	2	19	T T TRESTLE	35	DR	
1015 010 0460	US 87	NRH 235-G	207+59	15	U	21.0	38	2	19	T T TRESTLE	35	DRY CR	
1015 010 0572	US 87	FG 235 19	138+50	15-12	U	28.0	123	3	40	CONCRETE T BEAM	54	GN RY	
1015 010 0585	US 87	FAP 235-F	209+87	15	U	22.0	159	4	40	CONCRETE T BEAM	33	JUDITH R	
1015 010 0627	US 87	FAP 235-F	434+95	15	U	22.0	120	3	39	CONCRETE T BEAM	33	ROSS FORK CR	
1015 010 0633	US 87	FAP 235-F	465+60	15	U	21.0	38	2	19	T T TRESTLE	33	OLSON CR	SIGN-OLSEN CREEK
1015 010 0643B	US 87	JBASIN-FERGUS											
1015 010 0648L	US 87												
1015 020 0045	US 87	FAP 235 15	128+34	15-12	U	28.0	38	2	19	T T TRESTLE	47	DRY COU	
1015 020 0047	US 87	FAP 235 15	139+26	15-12	U	28.0	38	2	19	T T TRESTLE	47	ROCK CR	
1015 020 0070	US 87	FAP 235 15	259+99	15-12	U	28.0	38	2	19	T T TRESTLE	47	LITTLE ROCK CR	
1015 020 0076	US 87	FAP 235 15	295+00	15-12	U	28.0	57	3	19	T T TRESTLE	47	KING COU	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System · F.A.Rte No. · Section No. · Miles to Tenths · Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchonges and Separations, Etc.)	Bridge Number an other route. Bridge Madificatians. Pasted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1015 020 0091	US 87	FAP 235-B 4	387+08	15	U	30.0	57	3	19	T T TRESTLE	46	BEAVER CR	
1015 020 0105	US 87	FAP 235-B 4	311+65	15	U	30.0	75	3	25	T T TRESTLE	46	COTTONWOOD CR	
1015 020 0143L	US 87												
1015 030 0003	US 87	FAP 235-B 4	96+07	15	U	24.0	165	5	40	CONCRETE T BEAM	36	CMST P&P RR	
1015 030 0030L	US 87												
1015 040 0001	US 87	FAP 112	1+79	15	U	54.0	25	1	25	CONCRETE T BEAM	22	MILL DITCH	
1015 040 0014	US 87	FAP 229-D 2	70+70	15	U	28.0	57	3	19	T T TRESTLE	42	BOYD CR	
1015 040 0039	US 87	FAP 229-D 2	176+10	15	U	28.0	57	3	19	T T TRESTLE	42	BOYD CR	
1015 040 0133	US 87	FAP 229-E	684+43	15	U	27.0	38	2	19	T T TRESTLE	30	DR	WIDENED 1937
1015 040 0185	US 87	FAP 229-E 2	964+20	15	U	28.0	57	3	19	T T TRESTLE	39	DR	
1015 040 0215	US 87	FAP 229-C 2	30+77	15	U	28.0	25	1	25	T T TRESTLE	39	DR	
1015 040 0230	US 87	FAP 229-C 2	110+65	15	U	28.0	57	3	19	T T TRESTLE	39	N FK MCDONALD CR	
1015 040 0243	US 87	FAP 229-C 2	180+26	15	U	28.0	38	2	19	T T TRESTLE	39	DR	
1015 040 0251	US 87	FAP 229-C 2	220+61	15	U	28.0	57	3	19	T T TRESTLE	39	DR	
1015 040 0255	US 87	FAP 229-C 2	239+82	15	U	28.0	100	4	25	T T TRESTLE	39	IRR RES	
1015 040 0271	US 87	FAP 229-C 2	323+98	15	U	28.0	57	3	19	T T TRESTLE	39	DR	
1015 040 0282	US 87	FAP 229-C 2	384+61	15	U	28.0	57	3	19	T T TRESTLE	39	DR	
1015 040 0287	US 87	FAP 229-C 2	409+86	15	U	28.0	25	1	25	T T TRESTLE	39	DR	
1015 040 0294	US 87	FAP 229-C 2	447+89	15	U	28.0	38	2	19	T T TRESTLE	39	DR	
1015 040 0302	US 87	FAP 229-C 2	488+40	15	U	28.0	100	4	25	T T TRESTLE	39	S FK MCDONALD CR	
1015 040 0304L	US 87												
1015 050 0012	SR 20	FAP 256-C	67+81	15	U	19.0	57	3	19	T T TRESTLE	30	CHARTERS COU	
1015 050 0026	SR 20	FAP 256-C	139+78	15	U	19.0	57	3	19	T T TRESTLE	30	GERDRUM COU	
1015 050 0045	SR 20	FAP 256-C	242+12	15	U	19.0	95	5	19	T T TRESTLE	30	MCDONALD CR	
1015 050 0073	SR 20	FAP 256-C	386+82	15	U	19.0	76	4	19	T T TRESTLE	30	BRIGGS COU	
1015 050 0103B	SR 20	FER-PETROLEUM											
1015 050 0323	SR 20	F 256 18	1720+40	15-12	U	28.0	184	4	45	CONCRETE T BEAM	53	BOX ELDER CR	
1015 050 0448	SR 20	FAP 256-E	725+60	15	U	21.0	38	2	19	T T TRESTLE	32	DR	
1015 050 0453	SR 20	FAP 256-E	751+48	15	15-00	20.0	436	4	162	STEEL TRUSS	33	MUSSELSHELL R	
1015 050 0453B	SR 20	PET-GARFIELD											
1015 050 0483	SR 20	FAP 256-E	908+00	15	U	21.0	114	6	19	T T TRESTLE	33	DR	
1015 050 0493	SR 20	FAP 256-E	977+68	15	U	21.0	95	5	19	T T TRESTLE	33	SAGE HEN CR	
1015 050 0503	SR 20	FAP 256-E	1028+10	15	U	21.0	76	4	19	T T TRESTLE	33	DOG CR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1015 050 0551	SR 20	FAP 256-E	1284+21	15	U	21.0	57	3	19	T T TRESTLE	33	DR	
1015 050 0564	SR 20	FAP 256-E	1353+84	15	U	21.0	57	3	19	T T TRESTLE	33	DR	
1015 050 0570	SR 20	FAP 256-E	1366+20	15	U	21.0	57	3	19	T T TRESTLE	33	DR	
1015 050 0575	SR 20	FAP 256-E	1409+49	15	U	21.0	95	5	19	T T TRESTLE	33	CALF CR	
1015 050 0585	SR 20	FAP 256-E	1463+92	15	U	21.0	57	3	19	T T TRESTLE	32	DR	
1015 050 0603	SR 20	FAP 256-E	1558+99	15	U	21.0	57	3	19	T T TRESTLE	32	DR	
1015 050 0618	SR 20	FAP 256-E	1637+39	15	U	21.0	57	3	19	T T TRESTLE	32	DR	
1015 050 0640	SR 20	FAP 256-E	1753+44	15	U	21.0	38	2	19	T T TRESTLE	32	DR	
1015 050 0700	SR 20	NRH 256-F	156+55	15	U	21.0	76	4	19	T T TRESTLE	34	DR	
1015 050 0709	SR 20	NRH 256-F	205+63	15	U	21.0	76	4	19	T T TRESTLE	34	DR	
1015 050 0746	SR 20	NRH 256-F	397+60	15	U	21.0	95	5	19	T T TRESTLE	34	DUGOUT COU	
1015 050 0777	SR 20	NRH 256-F	563+18	15	U	21.0	76	4	19	T T TRESTLE	34	DR	
1015 050 0780	SR 20	NRH 256-F	576+62	15	U	21.0	95	5	19	T T TRESTLE	34	DR	
1015 050 0791	SR 20	NRH 256-F	636+51	15	U	21.0	114	6	19	T T TRESTLE	34	DRAINAGE	
1015 050 0801	SR 20	NRH 256-F	691+61	15	U	21.0	95	5	19	T T TRESTLE	34	DR	
1015 050 0810	SR 20	NRH 256-F	735+45	15	U	21.0	95	5	19	T T TRESTLE	34	DR	
1015 050 0836	SR 20	NRH 256-F	874+10	15	U	21.0	95	5	19	T T TRESTLE	34	DR	
1015 050 0840	SR 20	NRH 256-F	895+85	15	U	21.0	38	2	19	T T TRESTLE	34	DR	
1015 050 0856	SR 20	NRH 256-F	980+70	15	U	21.0	38	2	19	T T TRESTLE	34	DR	
1015 050 0868	SR 20	NRH 256-G	1042+24	15	U	21.0	162	5	60	STEEL GIRDER	35	BIG DRY CR	
1015 050 0875	SR 20	NRH 256-G	1078+10	15	U	21.0	76	4	19	T T TRESTLE	35	DR	
1015 050 0892	SR 20	NRH 256-G	1170+10	15	U	21.0	76	4	19	T T TRESTLE	35	DR	
1015 050 0917	SR 20	NRH 256-G	1301+60	15	U	21.0	57	3	19	T T TRESTLE	35	DR	
1015 050 0930	SR 20	NRH 256-G	1371+30	15	U	21.0	38	2	19	T T TRESTLE	35	DR	
1015 050 0944	SR 20	NRH 256-G	1445+48	15	U	21.0	76	4	19	T T TRESTLE	35	DR	
1015 050 0954	SR 20	NRH 256-G	1497+18	15	U	21.0	76	4	19	T T TRESTLE	35	DR	
1015 050 0972	SR 20	NRH 256-G	1590+78	15	U	21.0	95	5	19	T T TRESTLE	35	DR	
1015 050 0979	SR 20	NRH 256-G	1629+23	15	U	21.0	114	6	19	T T TRESTLE	35	DR	
1015 050 0990L	SR 20												
1015 060 0001	SR 20	WPH 256-H	1687+06	15	U	23.0	161	4	60	STEEL BEAM	36	BIG DRY CR	
1015 060 0029	SR 20	WPH-247-A	112+61	15	U	23.0	63	3	25	T T TRESTLE	36	VALE CR	
1015 060 0055	SR 20	WPH-247-A	248+80	15	U	23.0	63	3	25	T T TRESTLE	36	DRY WASH	
1015 060 0076	SR 20	FAP 247-B	357+43	15	U	23.0	76	4	19	T T TRESTLE	36	DR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number an other raute. Bridge Madificatians. Pasted Laad ar Speed Limits. Maximum Vertical far Minimum Horizantal Clearance. Different signing of Drainage, Etc.
1015 060 0090	SR 20	FAP 247-B	432+09	15	U	23.0	63	3	25	T T TRESTLE	36	DR	
1015 060 0101	SR 20	FAP 247-B	493+57	15	U	23.0	63	3	25	T T TRESTLE	36	DRY WASH	
1015 060 0113	SR 20	FAP 247-B	533+12	15	U	23.0	76	4	19	T T TRESTLE	36	DR	
1015 060 0142	SR 20	FAP 247-B	710+08	15	U	23.0	396	8	59	CONT STEEL BEAM	36	BIG DRY CR	
1015 060 0153	SR 20	FAP 247-C	765+96	15	U	23.0	125	5	25	T T TRESTLE	37	L-S CR	LENGTHENED 1939
1015 060 0177	SR 20	FAP 247-C	894+00	15	U	23.0	38	2	19	T T TRESTLE	37	DR	
1015 060 0188	SR 20	FAP 247-C	949+39	15	U	23.0	57	3	19	T T TRESTLE	37	DR	
1015 060 0203	SR 20	FAP 247-C	1032+16	15	U	24.0	25	1	25	T T TRESTLE	39	DR	
1015 060 0205	SR 20	FAP 247-C	1040+30	15	U	23.0	76	4	19	T T TRESTLE	37	DR	
1015 060 0223	SR 20	FAP 247-C	1135+40	15	U	24.0	101	5	25	T T TRESTLE	41	DR	
1015 060 0234	SR 20	FAP 247-C	1194+63	15	U	24.0	93	3	35	T T TRESTLE	39	DR	
1015 060 0270	SR 20	FAP 247-C	1385+00	15	U	23.0	404	8	50	STEEL BEAM	37	LITTLE DRY CR	
1015 060 0352	SR 20	FAP 247-E	1815+23	15	U	24.0	95	5	19	T T TRESTLE	38	DR	
1015 060 0363B	SR 20	GAR-MCCONE											
1015 060 0363L	SR 20												
1015 070 0002	SR 20	FAP 247-F	1890+85	15	U	24.0	125	5	25	T T TRESTLE	39	TIMBER CR	
1015 070 0011	SR 20	FAP 247-F	1939+67	15	U	24.0	123	5	35	T T TRESTLE	39	SKULL CR	
1015 070 0044	SR 20	FAP 247-F	2112+78	15	U	24.0	57	3	19	T T TRESTLE	39	DR	
1015 070 0047	SR 20	FAP 247-F	2129+48	15	U	24.0	85	3	35	T T TRESTLE	39	DR	
1015 070 0061	SR 20	FAP 247-F	2206+00	15	U	24.0	85	3	35	T T TRESTLE	39	DR	
1015 070 0062	SR 20	FAP 247-F	2209+64	15	U	24.0	76	4	19	T T TRESTLE	39	DR	
1015 070 0067	SR 20	FAP 247-F	2234+62	15	U	24.0	95	5	19	T T TRESTLE	39	DR	
1015 070 0086	SR 20	FAP 247-F	2232+77	15	U	24.0	75	3	25	T T TRESTLE	39	COU	
1015 070 0133	SR 20	FAP 247-D	2585+59	15	U	23.0	38	2	19	T T TRESTLE	37	DIRTY CR	
1015 070 0185	SR 20	FAP 247-D	2859+95	15	U	23.0	63	3	25	T T TRESTLE	37	COTTER CR	
1015 070 0218	SR 20	FAP 247-G	148+23	15	U	24.0	76	4	19	T T TRESTLE	41	STONEY BUTTE CR	
1015 070 0232	SR 20	FAP 247-G	220+37	15	U	24.0	76	4	19	T T TRESTLE	41	DR	
1015 070 0248	SR 20	FAP 247-G	308+96	15	U	24.0	57	3	19	T T TRESTLE	41	ANTELOPE CR	
1015 070 0272	SR 20	FAP 247-G	433+00	15	U	24.0	95	5	19	T T TRESTLE	41	DR	
1015 070 0281	SR 20	FAP 247-G	480+63	15	U	24.0	114	6	19	T T TRESTLE	41	OL CH REDWATER R	
1015 070 0291	SR 20	FAP 247-G	532+81	15	U	24.0	38	2	19	T T TRESTLE	41	DR	
1015 070 0311L	SR 20												
1015 080 0005	SR 20	FAP 246 C	67+23	15	U	22.0	267	5	75	STEEL GIRDER	33	REDWATER RIVER	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1015 080 0010	SR 20	FAP 246 C	93+84	15	U	21.0	38	2	19	T T TRESTLE	33	DRAINAGE	
1015 080 0013L	SR 20												
1015 090 0029	SR 20S	FAP 246-C	258+57	15	U	21.0	114	6	19	T T TRESTLE	33	BUFFALO SPR CR	
1015 090 0091B	SR 20S	MCCONE-DAWSON											
1015 090 0096	SR 20S	FAP 246-C	615+72	15	U	21.0	76	4	19	T T TRESTLE	33	COTTONWOOD CR	
1015 090 0120	SR 20S	FAP 246-C	741+27	15	U	21.0	95	5	19	T T TRESTLE	33	BERRY CR	
1015 090 0151	SR 20S	FAP 246-C	904+60	15	U	21.0	76	4	19	T T TRESTLE	33	DR	
1015 090 0175	SR 20S	FAP 246-B	982+00	15	U	21.0	57	3	19	T T TRESTLE	32	HAY CR	
1015 090 0186	SR 20S	FAP 246-B	1040+30	15	U	21.0	76	4	19	T T TRESTLE	32	HAY CR	
1015 090 0199	SR 20S	FAP 246-B	1107+68	15	U	21.0	57	3	19	T T TRESTLE	32	SAND CR	
1015 090 0211	SR 20S	FAP 246-B	1174+23	15	U	23.0	57	3	19	T T TRESTLE	32	DR	
1015 090 0264	SR 20S	FAP 246-B	1453+49	15	U	21.0	114	6	19	T T TRESTLE	32	UPPER 7 MILE CR	
1015 090 0268	SR 20S	FAP 246-B	1474+88	15	U	21.0	76	4	19	T T TRESTLE	49	DR	
1015 090 0273	SR 20S	FAP 246-B	1500+19	15	U	21.0	38	2	19	T T TRESTLE	32	DR	
1015 090 0289	SR 20S	FAP 246-B	1587+82	15	U	21.0	95	5	19	T T TRESTLE	32	DR	
1015 090 0311	SR 20S	FAP 246-B	1702+28	15	U	21.0	76	4	19	T T TRESTLE	32	DR	
1015 090 0334	SR 20S	FAP 246-A	48+12	15	U	24.0	95	5	19	T T TRESTLE	30	DR	
1015 090 0347	SR 20S	FAP 246-A	116+68	15	U	24.0	38	2	19	T T TRESTLE	41	DR	
1015 090 0353	SR 20S	FAP 246-A	147+90	15	U	24.0	57	3	19	T T TRESTLE	30	DR	
1015 090 0456L	SR 20S												
1015 500 0030L	US BYP	NO BRIDGES											LEWISTOWN SPUR
1015 600 0000	SR 7	I 94-7 3 240	366+39	15-12	U	24.0	163	3	72	PRE CONC BEAM	62	W INT-I 94	8094 100 0303
1015 600 0004L	SR 7												
1015 610 0001	SR 7	FAGM 61-G	1429+90	15	U	26.0	276	3	106	CONT ST GIRDER	30	BEAVER CREEK	
1015 610 0005	SR 7	I 94-7 3 240	399+13	15-12	U	24.0	173	3	62	PRE CONC BEAM	62	E INT-I 94	8094 110 0006
1015 610 0005L	SR 7												
1016 010 0003	US 87	FAP 53-A	182+71	15	U	23.0	57	3	19	T T TRESTLE	31	FIVE MILE CR	
1016 010 0009	US 87	FAP 108-C	15+30	09	U	24.5	39	1	39	STEEL I BEAM	30	BBWA CA	WIDENED 1954
1016 010 0055	US 87	FAP 108-C	257+48	15	U	25.0	31	1	31	STEEL I BEAM	41	ELEVEN MILE CR	
1016 010 0060	US 87	FAP 108-C	283+71	15	U	24.5	38	2	19	T T TRESTLE	30	MID FK 12 MILE CR	WIDENED 1954
1016 010 0063	US 87	FAP 108-C	301+01	15	U	24.2	38	2	19	T T TRESTLE	30	N FK 12 MILE CR	WIDENED 1954
1016 010 0115	US 87	FAP 108-C	575+58	15	U	24.5	57	3	19	T T TRESTLE	30	S FK CROOKED CR	WIDENED 1954

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Verlical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1016 010 0122	US 87	FAP 108-C	612+33	15	U	24.5	57	3	19	T T TRESTLE	30	N FK CROOKED CR	WIDENED 1954
1016 010 0157	US 87	FAP 108-C	798+13	15	U	24.5	57	3	19	T T TRESTLE	30	DRY WASH	WIDENED 1954
1016 010 0198	US 87	FAP 108-C	1012+49	15	U	24.5	57	3	19	T T TRESTLE	30	DR	WIDENED 1954
1016 010 0199	US 87	FAP 108-C	1020+41	15	U	24.5	57	3	19	T T TRESTLE	30	DR	WIDENED 1954
1016 010 02048	US 87	YSTONE–MUSS											
1016 010 0220	US 87	FAP 108-C	1128+52	15	U	24.5	38	2	19	T T TRESTLE	30	DR	WIDENED 1954
1016 010 0230	US 87	FAP 108-C	1182+00	15	U	27.0	57	3	19	T T TRESTLE	30	DR	WIDENED 1948
1016 010 0249	US 87	F 108 5	328+95	20-16	U	28.0	75	3	25	T T TRESTLE	55	RAZOR CR	
1016 010 0385	US 87	FAP 108-A	248+30	15	U	24.5	57	3	19	T T TRESTLE	30	HALF BREED CR	WIDENED 1955
1016 010 0410	US 87	FAP 108-A	118+45	15	U	25.0	31	1	31	T T TRESTLE	42	HALF BREED CR	
1016 010 0412	US 87	FAP 108-A	105+50	15	U	24.0	57	3	19	T T TRESTLE	37	HALF BREED CR	
1016 010 0414	US 87	FAP 108-A	97+60	15	U	24.0	57	3	19	T T TRESTLE	37	HALF BREED CR	
1016 010 0430	US 87	FAP 33	42+83	15	U	26.5	76	4	19	T T TRESTLE	32	HALF BREED CR	WIDENED 1955
1016 010 0433	US 87	FAP 33	57+20	15	U	26.2	57	3	19	T T TRESTLE	32	DR	WIDENED 1955
1016 010 0454	US 87	FAP 33	167+46	15	U	24.0	229	3	72	CONT STEEL BEAM	37	MUSSELSHELL R	
1016 010 0458	US 87	WPGH 33	189+29	15	U	24.0	168	3	104	STEEL TRUSS	37	CMST P&P RY	
1016 010 0459L	US 87												
1016 020 0019C	US 87												1014 070 00191
1016 030 0077	US 87	FAP 138-A	800+00	15	U	21.0	76	4	19	T T TRESTLE	33	SOUTH WILLOW CR	
1016 030 0088	US 87	FAP 138-A	738+75	15	U	21.0	38	2	19	T T TRESTLE	33	DR	
1016 030 0143	US 87	FAP 138-A	452+47	15	U	21.0	95	5	19	T T TRESTLE	33	WILLOW CR	SIGN DEVIL BASIN
1016 030 02248	US 87	MUSS–PETROLEUM											
1016 030 0253	US 87	FAP 28	1133+99	15	U	21.0	133	7	19	T T TRESTLE	33	FLATWILLOW CR	
1016 030 02638	US 87	PET–FERGUS											
1016 030 0286	US 87	FAP 28	898+78	15	U	21.0	57	3	19	T T TRESTLE	33	SPRING CR	
1016 030 0290	US 87	FAP 27	877+60	15	U	21.0	57	3	19	T T TRESTLE	33	PIKE CR	
1016 030 0321	US 87	FAP 27	716+00	15	U	21.0	57	3	19	T T TRESTLE	33	PIKE CR	
1016 030 0387	US 87	F 27 3	239+90	15-12	U	28.0	57	3	19	T T TRESTLE	52	ELK CR	
1016 030 0454L	US 87												
1016 040 0010	SR 19	F 333 27	36+50	20-16	U	28.0	92	2	46	PRE CONC BEAM	62	MCDONALD CREEK	
1016 040 0021	SR 19	F 333 27	94+70	20-16	U	28.0	82	2	41	PRE CONC BEAM	62	CHIPPEWA CREEK	
1016 040 0059	SR 19	F 333 27	295+50	20-16	U	28.0	92	2	46	PRE CONC BEAM	62	FORDS CREEK	
1016 040 0082	SR 19	F 333 27	415+60	20-16	U	28.0	82	2	41	PRE CONC BEAM	62	LIT BOX ELDER CR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (←F.A.System, F.A.Rte No., Section No., Miles to Tenths, Descriptive→)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conal, Irrigation Ditch, Drainage, Railraad, Highwoy Interchonges ond Seporations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Droinage, Etc.
1016 040 0111	SR 19	F 333 23 U2	592+71	20-16	U	28.0	92	2	46	PRE CONC BEAM	60	S FK BEAR CR	
1016 040 0165	SR 19	F 333 23 U2	893+85	20-16	U	28.0	82	2	41	PRE CONC BEAM	60	N FK BEAR CR	
1016 040 0215L	SR 19												
1016 050 0005	US 191	FAP 333 B	27+12	15	U	36.0	75	3	25	T T TRESTLE	40	DF BOX ELDER CR	
1016 050 0214	US 191	F 333 13	1205+16	20-16	U	28.0	698	6	180	STEEL GIRDER	59	MISSOURI R	FRED W ROBINSON
1016 050 02148	US 191	FER-PHILLIPS											
1016 050 0524	US 191	F 333-F 1	2656+23	15-12	U	24.0	57	3	19	T T TRESTLE	48	BEAVER CR	
1016 050 0578	US 191	FAP 333-E 1	2950+00	15	U	24.0	38	2	19	T T TRESTLE	47	DR	
1016 050 0582	US 191	FAP 333-E 1	2973+74	15	U	24.0	63	3	25	T T TRESTLE	47	DR	
1016 050 0587	US 191	FAP 333-E 1	3000+69	15	U	24.0	138	6	19	T T TRESTLE	47	LITTLE WARM CR	
1016 050 0632	US 191	FAP 333-E 1	3233+80	15	U	24.0	76	4	19	T T TRESTLE	47	DR	
1016 050 0666	US 191	FAP 333-D 1	3418+05	15	U	24.0	100	4	25	T T TRESTLE	41	BIG WARM CR	
1016 050 0697	US 191	FAP 333-D 1	3576+00	15	U	24.0	57	3	19	T T TRESTLE	41	WILD HORSE CR DF	
1016 050 0700	US 191	FAP 333-D 1	3589+21	15	U	24.0	100	4	25	T T TRESTLE	41	WILD HORSE CR	
1016 050 0703	US 191	FAP 333-C 1	205+00	15	U	24.0	100	4	25	T T TRESTLE	40	WILD HORSE CR	
1016 050 0721	US 191	FAP 333-C 1	301+30	15	U	24.0	38	2	19	T T TRESTLE	40	THREE MILE CR	
1016 050 0733	US 191	FAP 333-C 1	363+40	15	U	24.0	57	3	19	T T TRESTLE	40	DR	
1016 050 0736	US 191	FAP 333-C 1	379+90	15	U	24.0	57	3	19	T T TRESTLE	40	DR	
1016 050 0765	US 191	FAP 333-C 1	536+00	15	U	24.0	100	4	25	T T TRESTLE	40	WEST ALKALI CR	
1016 050 0771	US 191	FAP 333-C 1	567+20	15	U	24.0	75	3	25	T T TRESTLE	40	BLACK COU	
1016 050 0792	US 191	FAP 333-C 1	678+20	15	U	24.0	76	4	19	T T TRESTLE	40	HALFWAY COU	
1016 050 0826	US 191	FAP 333-A 2	105+75	15	U	24.0	157	2	104	ST PONY TRUSS	40	ALKALI CR	
1016 050 0831	US 191	FAP 333-A 1	134+65	15	U	24.0	57	3	19	T T TRESTLE	38	DESJARDIN COU	
1016 050 0874	US 191	FAP 333-A 1	363+89	15	U	24.0	75	3	25	T T TRESTLE	38	S FK TAYLOR CR	
1016 050 0876	US 191	FAP 333-A 1	371+27	15	U	24.0	100	4	25	T T TRESTLE	38	N FK TAYLOR CR	
1016 050 0900	US 191	FAP 333-A 1	497+34	15	U	24.0	100	4	25	T T TRESTLE	38	CANAL	
1016 050 0907	US 191	FG 333 11	537+30		14-00	30.0				UNDERPASS	51	GN RY	
1016 050 0910L	US 191												
1018 010 0012	SR 22	F 157 14 U2	58+41	20-16	U	28.0	971	7	180	STEEL GIRDER	57	YELLOWSTONE R	
1018 010 0040	SR 22	FAP 157-F	145+57	15	U	20.0	164	4	45	CONCRETE T BEAM	30	S FK SUNDAY CR	
1018 010 0061	SR 22	FAP 157-F	253+19	15	U	23.0	38	2	19	T T TRESTLE	30	DRAINAGE	WIDENED BY ST FRCS
1018 010 0067	SR 22	FAP 157-F	287+28	15	U	19.0	57	3	19	T T TRESTLE	30	DRAINAGE	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System, F.A Rte No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1018 010 0076	SR 22	FAP 157-F	333+34	15	U	19.0	57	3	19	T T TRESTLE	30	DRAINAGE	
1018 010 0092	SR 22	FAP 157-F	420+78	15	U	19.0	57	3	19	T T TRESTLE	30	DRAINAGE	
1018 010 0103	SR 22	FAP 157-F	475+41	15	U	19.0	38	2	19	T T TRESTLE	30	DRAINAGE	
1018 010 0112	SR 22	FAP 157-F	526+82	15	U	20.0	118	3	45	CONCRETE T BEAM	30	N SUNDAY CR	
1018 010 0121	SR 22	FAP 157-F	584+31	15	U	19.0	57	3	19	T T TRESTLE	30	DWENS COULEE	
1018 010 0180	SR 22	F 157 16	944+70	20-16	U	28.0	102	2	51	PRE CONC BEAM	62	GRIMES CREEK	
1018 010 0202B	SR 22	CUSTER-ROSEBUD											
1018 010 0253	SR 22	FAP 157-D	689+92	15	U	24.0	95	5	19	T T TRESTLE	30	DRY HOUSE CREEK	WIDENED 1962
1018 010 0352	SR 22	FAP 157-D	161+99	15	U	24.0	38	2	19	T T TRESTLE	30	ROCK SPRINGS CR	WIDENED 1961
1018 010 0382B	SR 22	ROSE-GARFIELD											
1018 010 0436	SR 22	FAP 157-E	818+99	15	U	19.0	95	5	19	T T TRESTLE	30	RED BUTTE CREEK	
1018 010 0440	SR 22	FAP 157-E	795+90	15	U	19.0	57	3	19	T T TRESTLE	30	DRAINAGE	
1018 010 0451	SR 22	FAP 157-E	737+13	15	U	19.0	76	4	19	T T TRESTLE	30	DRAINAGE	
1018 010 0465	SR 22	FAP 157-E	665+85	15	U	19.0	57	3	19	T T TRESTLE	30	DRAINAGE	
1018 010 0479	SR 22	FAP 157-E	589+09	15	U	19.0	95	5	19	T T TRESTLE	30	THOMPSON CREEK	
1018 010 0491	SR 22	FAP 157-E	526+19	15	U	19.0	38	2	19	T T TRESTLE	30	DRAINAGE	
1018 010 0519	SR 22	FAP 157-E	376+61	15	U	19.0	57	3	19	T T TRESTLE	30	DRAINAGE	
1018 010 0529	SR 22	FAP 157-E	327+41	15	U	19.0	57	3	19	T T TRESTLE	30	DRAINAGE	
1018 010 0591	SR 22	FAP 157-C	548+70	15	U	19.0	171	7	37	STEEL I BEAM	29	LITTLE DRY CREEK	
1018 010 0593	SR 22	FAP 157-C	537+50	15	U	19.0	57	3	19	T T TRESTLE	29	WHITE HORSE CR	
1018 010 0615	SR 22	FAP 157-C	423+48	15	U	23.0	57	3	19	T T TRESTLE	29	RED HORSE CREEK	WIDENED 1962
1018 010 0648	SR 22	FAP 157-C	250+01	15	U	23.0	38	2	19	T T TRESTLE	29	DRAINAGE	WIDENED 1961
1018 010 0708	SR 22	FAP 157-C	68+48	15	U	19.0	76	4	19	T T TRESTLE	29	DRAINAGE	
1018 010 0726	SR 22	FAP 157-C	163+19	15	U	19.0	38	2	19	T T TRESTLE	29	DRAINAGE	
1018 010 0780	SR 22	F 157 12	465+10	15-12	U	28.0	153	3	50	CONCRETE T BEAM	53	SAND CREEK	
1018 010 0832L	SR 22												
1019 010 0003	US 10A	FG 68 4	30+44	15-12	U	30.0	136	3	56	CONT ST GIRDER	49	NP RY	CRACKERVILLE
1019 010 0006	US 10A	FAP 68-C	15+66	15	U	28.0	52	2	26	CONCRETE T BEAM	28	CLARK FORK	
1019 010 0073L	US 10A												
1019 020 0049	US 10A	FAP 164-A	81+12	15	U	36.0	41	1	41	CONCRETE T BEAM	30	WARM SPRINGS CR	WIDENED 1956
1019 020 0112	US 10A	FAP 164-A	377+83	15-12	U	34.7	41	1	41	CONCRETE T BEAM	30	WARM SPRINGS CR	WIDENED 1956
1019 020 0220B	US 10A	DLDDGE-GRANITE											

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railrood, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1019 020 0259L	US 10A												
1019 030 0036	US 10A	FAP 175-A	234+58	20-16	U	36.0	63	2	31	CONCRETE T BEAM	31	FRED BURR CREEK	WIDENED 1956
1019 030 0172	US 10A	FAP 205-C	768+90	15	U	22.0	71	2	35	CONCRETE T BEAM	31	BOULDER CREEK	
1019 030 0216	US 10A	FAP 205-C	533+47	15	U	22.0	114	3	37	CONCRETE T BEAM	31	FLINT CREEK	
1019 030 0280	US 10A	FAP 205-A	196+59	15	U	20.0	39	1	39	STEEL I BEAM	26	WILLOW CREEK	
1019 030 0317	US 10A	FAP 205-D	23+22	15	U	22.0	267	4	75	STEEL GIRDER	34	CLARK FORK	
1019 030 0320	US 10A	FAP 205-D	4+99	15	U	21.0	25	1	25	T T TRESTLE	34	DRAINAGE	
1019 030 0321L	US 10A												
1020 010 0018	SR 16	FAP 245-D	92+22	15	U	21.0	76	4	19	T T TRESTLE	32	DRAINAGE	
1020 010 0044	SR 16	FAP 245-D	227+35	15	U	21.0	190	10	19	T T TRESTLE	32	DRAINAGE	SIGNED DEER CREEK
1020 010 0071	SR 16	FAP 245-C	56+83	15	U	24.0	76	4	19	T T TRESTLE	31	THREE MILE CREEK	WIDENED 1961
1020 010 0081	SR 16	FAP 245-C	110+08	15	U	24.0	57	3	19	T T TRESTLE	31	DRAINAGE	WIDENED 1961
1020 010 0102	SR 16	FAP 245-C	217+24	15	U	24.0	152	8	19	T T TRESTLE	31	LOWER 7 MILE CR	WIDENED 1962
1020 010 0127	SR 16	FAP 245-C	349+13	15	U	24.0	152	8	19	T T TRESTLE	31	MORGAN CREEK	WIDENED 1962
1020 010 0157	SR 16	FAP 245-C	511+45	15	U	24.0	190	10	19	T T TRESTLE	31	THIRTEEN MILE CR	WIDENED 1962
1020 010 0180	SR 16	FAP 245-C	631+13	15	U	24.0	57	3	19	T T TRESTLE	31	LINDEN CREEK	WIDENED 1962
1020 010 0232B	SR 16	DAWSON-RICH											
1020 010 0251	SR 16	F 245 8	329+21	15-12	U	28.0	150	6	25	T T TRESTLE	54	BURNS CREEK	
1020 010 0293	SR 16	FAP 245-E	20+78	15	U	21.0	57	3	19	T T TRESTLE	33	BEEF SLOUGH	
1020 010 0313	SR 16	FAP 245-E	127+02	15	U	21.0	57	3	19	T T TRESTLE	33	GARDEN COULEE	
1020 010 0322	SR 16	FAP 245-E	175+43	15	U	21.0	75	3	25	T T TRESTLE	33	US RS CANAL	
1020 010 0325	SR 16	FAP 245-E	190+87	15	U	21.0	95	5	19	T T TRESTLE	33	DUNLAP CREEK	
1020 010 0327	SR 16	FAP 245-E	204+21	15	U	21.0	63	3	25	T T TRESTLE	33	US RS CANAL	
1020 010 0376	SR 16	FAP 245-E	452+21	15	U	21.0	75	3	25	T T TRESTLE	33	US RS CANAL	
1020 010 0379	SR 16	FAP 245-E	469+81	15	U	21.0	57	3	19	T T TRESTLE	33	SEARS CREEK	
1020 010 0467	SR 16	FAP 245-A	259+67	15	U	24.0	76	4	19	UNT T TRESTLE	27	FOX CREEK	WIDENED 1961
1020 010 0500	SR 16	FAP 245-G	106+32	15	U	23.0	38	2	19	T T TRESTLE	36	DITCH	
1020 010 0501L	SR 16												
1020 020 0016	SR 16	FAP 245-G	13+27	15	U	23.0	114	6	19	T T TRESTLE	36	LONE TREE CREEK	
1020 020 0024L	SR 16												
1020 030 0071	SR 20	NRH 25-8	367+19	15	U	21.0	114	6	19	T T TRESTLE	35	FIRST HAY CREEK	
1020 030 0076	SR 20	NRH 25-B	393+32	15	U	21.0	95	5	19	T T TRESTLE	35	SECOND HAY CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte.No. / Section No. / Miles to Tenths / Descriptive)			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1020	030 0084		SR 20	NRH 25-8	437+02	15	U	21.0	76	4	19	T T TRESTLE	35	THIRD HAY CREEK	
1020	030 0118L		SR 20												
1021	010 0013		US 91	FAGM 243-D	5+99	15	U	24.0	382	7	84	STEEL BEAM	38	GN RY	
1021	010 0033		US 91	I 15-8 3 351	93+51	20-16	U	28.0	276	4	80	STEEL GIRDER	60	N SHELBY INT-I 15	8015 140 0012
1021	010 0033L		US 91												
1022	010 0144		SR 5	FAP 251-8	734+12	15	U	21.0	76	4	19	T T TRESTLE	35	N FK EAGLE CR	
1022	010 01808		SR 5	DANIELS-SHER											
1022	010 0206		SR 5	FAP 251-C	136+10	15	U	23.0	76	4	19	T T TRESTLE	36	N FK EAGLE CR	
1022	010 0217		SR 5	FAP 251-C	195+57	15	U	23.0	95	5	19	T T TRESTLE	36	EAGLE CREEK	
1022	010 0240		SR 5	FAP 251-C	317+21	15	U	21.0	76	4	19	T T TRESTLE	36	REDSTONE CREEK	
1022	010 0256		SR 5	FAP 251-C	401+68	15	U	23.0	125	5	25	T T TRESTLE	36	BIG MUDDY CREEK	
1022	010 0264		SR 5	FAP 251-C	443+45	15	U	23.0	38	2	19	T T TRESTLE	36	CANAL	
1022	010 0368		SR 5	FAP 251-E	993+48	15	U	23.0	114	6	19	T T TRESTLE	36	PLENTYWOOD CREEK	
1022	010 0386		SR 5	FAP 251-E	1088+72	15	U	23.0	114	6	19	T T TRESTLE	36	MCCOY CREEK	
1022	010 0424		SR 5	FAP 193-D	1170+11	15	U	21.0	57	3	19	T T TRESTLE	33	BOX ELDER CREEK	
1022	010 0435		SR 5	FAP 193-D	1109+00	15	U	21.0	76	4	19	T T TRESTLE	33	MARRON CREEK	
1022	010 0436L		SR 5												
1022	020 0013		SR 16	FAP 193-D	1041+49	15	U	21.0	38	2	19	T T TRESTLE	33	DRAINAGE	
1022	020 0030		SR 16	FAP 193-D	952+27	15	U	21.0	95	5	19	T T TRESTLE	33	ATOR CREEK	
1022	020 0080		SR 16	FAP 193-D	682+71	15	U	21.0	114	6	19	T T TRESTLE	33	ANTELOPE CREEK	
1022	020 0102		SR 16	FAP 193-B	565+59	15	U	19.0	57	3	19	T T TRESTLE	30	MCLAUGHLIN CREEK	
1022	020 0132		SR 16	FAP 193-8	411+02	15	U	19.0	76	4	19	T T TRESTLE	29	RESERVE CREEK	
1022	020 0161		SR 16	FAP 193-8	256+40	15	U	19.0	95	5	19	T T TRESTLE	29	NEISER CREEK	
1022	020 0223		SR 16	FAP 193-E	489+02	15	U	21.0	95	5	19	T T TRESTLE	33	MEDICINE LAKE OF	
1022	020 0224		SR 16	FAP 193-E	485+13	15	U	21.0	190	10	19	T T TRESTLE	33	MEDICINE LAKE	
1022	020 0277		SR 16	FAP 193-E	206+91	15	U	21.0	38	2	19	T T TRESTLE	33	HOMESTEAD CREEK	
1022	020 02868		SR 16	SHERIDAN-ROOS											
1022	020 0287		SR 16	FAP 193-E	156+91	15	U	21.0	38	2	19	T T TRESTLE	33	MCCABE CREEK	
1022	020 0296		SR 16	FAP 193-E	703+84	15	U	21.0	57	3	19	T T TRESTLE	33	LOST CREEK	
1022	020 0326		SR 16	FAP 193-C	716+60	15	U	20.0	106	3	75	PONY TRUSS	30	SHEEP CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte.No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1022 020 0453L	SR 16												
1022 030 0009	SR 16	F-FG 273 9	213+34	20-16	U	28.0	264	4	73	STEEL GIRDER	57	SPRING CR GN RY	
1022 030 0032	SR 16	NRH 273-A	86+83	15	15-02	20.0	1169	7	380	THRU ST TRUSS	34	MISSOURI RIVER	
1022 030 00328	SR 16	ROOSEVELT-RICH											
1022 030 0037	SR 16	NRH 273-C	60+57	15	U	21.0	95	5	19	T T TRESTLE	34	MISSOURI R OF	
1022 030 0046	SR 16	NRH 273-C	11+54	15	U	21.0	76	4	19	T T TRESTLE	34	DRY CREEK	SIGNED DAY CREEK
1022 030 0084	SR 16	NRH 273-D	620+69	15	U	23.0	76	4	19	T T TRESTLE	37	SHEEP CAMP COU	
1022 030 0095	SR 16	FAP 273-G	557+00	15	U	24.0	38	2	19	T T TRESTLE	38	LEE CREEK	
1022 030 0107	SR 16	FAP 273-G	491+56	15	U	24.0	76	4	19	T T TRESTLE	38	SHAW COULEE	
1022 030 0117	SR 16	FAP 273-G	440+74	15	U	24.0	76	4	19	T T TRESTLE	38	CHERRY CREEK	
1022 030 0124	SR 16	FAP 273-H	404+10	15	U	24.0	38	2	19	T T TRESTLE	40	MID FK CHERRY CR	
1022 030 0135	SR 16	FAP 273-H	345+18	15	U	24.0	38	2	19	T T TRESTLE	40	HACKLEY COULEE	
1022 030 0145	SR 16	FAP 273-H	298+02	15	U	24.0	76	4	19	T T TRESTLE	40	S FK CHERRY CR	
1022 030 0233	SR 16	FAP 273-H	740+15	15	U	24.0	76	4	19	T T TRESTLE	40	N FK 1ST HAY CR	
1022 030 0265	SR 16	FAP 273-H	568+22	15	U	24.0	95	5	19	T T TRESTLE	40	S FK 1ST HAY CR	
1022 030 0269	SR 16	FAP 273-H	548+77	15	U	24.0	38	2	19	T T TRESTLE	40	STOCKPASS	
1022 030 0362	SR 16	FAP 273-E	55+49	15	U	29.0	75	3	25	T T TRESTLE	37	US RS CANAL	
1022 030 0373L	SR 16												
1023 010 0018	US 312	I94-4 6 134	70+10		15-07	40.0				UNDERPASS	62	INT-I94	8094 060 0028
1023 010 0018L	US 312												
1023 020 0006	US 312	STATE FORCES	100+37	15	U	23.0	50	2	25	T T TRESTLE	37	IRRIGATION CANAL	
1023 020 0046	US 312	FAP 156-D	223+11	15	U	23.0	57	3	19	T T TRESTLE	36	COWLES CREEK	
1023 020 0051	US 312	FAP 156-D	254+44	15	U	23.0	38	2	19	T T TRESTLE	36	IRRIGATION CANAL	
1023 020 0061	US 312	FAP 156-D	303+22	15	U	23.0	50	2	25	T T TRESTLE	36	IRRIGATION CANAL	
1023 020 0066	US 312	FAP 156-D	332+12	15	U	23.0	95	5	19	T T TRESTLE	36	LOG CREEK	
1023 020 0073	US 312	FAP 156-D	366+92	15	U	23.0	76	4	19	T T TRESTLE	36	MILLS CREEK	
1023 020 0090	US 312	FAP 156-D	458+06	15	U	23.0	76	4	19	T T TRESTLE	36	SQUAW CREEK	
1023 020 0137	US 312	F 156 11	66+80	20-16	U	28.0	138	3	47	PRE CONC BEAM	62	PUMPKIN CREEK	
1023 020 0262	US 312	FAP 156-A	728+76	15	U	19.0	38	2	19	T T TRESTLE	31	DRAINAGE	
1023 020 0280	US 312	FAP 156-B	826+59	15	U	19.0	57	3	19	T T TRESTLE	31	FIRE CREEK	
1023 020 0293	US 312	FAP 156-8	893+19	15	U	19.0	38	2	19	T T TRESTLE	31	DRAINAGE	
1023 020 0308	US 312	FAP 156-8	970+48	15	U	19.0	38	2	19	T T TRESTLE	31	DRAINAGE	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (←F.A.System, F.A.Rte.No., Section No., Miles to Tenths, Descriptive→)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1023 020 0320	US 312	FAP 156-B	1028+38	15	U	19.0	57	3	19	T T TRESTLE	31	MAGGIE CREEK	
1023 020 0327	US 312	FAP 156-B	1068+42	15	U	19.0	38	2	19	T T TRESTLE	31	CHINNICK CREEK	
1023 020 0333	US 312	FAP 156-B	1100+88	15	U	19.0	57	3	19	T T TRESTLE	31	DRAINAGE	
1023 020 0348	US 312	FAP 156-B	1178+28	15	U	19.0	38	2	19	T T TRESTLE	31	DRAINAGE	
1023 020 0370	US 312	FAP 156-B	1295+71	15	U	19.0	38	2	19	T T TRESTLE	31	DRAINAGE	
1023 020 0381	US 312	FAP 156-B	1353+64	15	U	19.0	57	3	19	T T TRESTLE	31	969 CREEK	
1023 020 0393	US 312	FAP 156-B	1414+31	15	U	19.0	57	3	19	T T TRESTLE	31	BETZ CREEK	
1023 020 0402	US 312	FAP 156-B	1462+34	15	U	19.0	38	2	19	T T TRESTLE	31	COTTONWOOD CREEK	
1023 020 0413	US 312	FAP 156-B	1519+73	15	U	19.0	57	3	19	T T TRESTLE	31	BASIN CREEK	
1023 020 0426	US 312	FAP 156-C	1592+52	15	U	19.0	95	5	19	T T TRESTLE	32	PUMPKIN CREEK	
1023 020 0432	US 312	FAP 156-C	1522+40	15	U	19.0	57	3	19	T T TRESTLE	32	DRAINAGE	
1023 020 0436	US 312	FAP 156-C	1640+90	15	U	19.0	95	5	19	T T TRESTLE	32	DRAINAGE	
1023 020 0445	US 312	FAP 156-C	1691+67	15	U	19.0	95	5	19	T T TRESTLE	32	DRAINAGE	
1023 020 04848	US 312	CUSTER-PDWD											
1023 020 0561	US 312	F156 6	2313+66	15	U	23.0	76	4	19	T T TRESTLE	32	DRAINAGE	WIDENED 1955
1023 020 0580	US 312	F156 6	2413+39	15	U	23.0	38	2	19	T T TRESTLE	32	LOST SOLDIER CR	WIDENED
1023 020 0647	US 312	FAP 198-B 2	675+38	15	U	24.0	57	3	19	T T TRESTLE	40	DRAINAGE	SIGNED ASH CREEK
1023 020 0676	US 312	FAP 198-B	518+91	15	U	26.0	114	6	19	T T TRESTLE	29	MIZPAH CREEK	WIDENED 1940
1023 020 0684	US 312	FAP 198-B 2	473+60	15	U	24.0	57	3	19	T T TRESTLE	40	DRAINAGE	
1023 020 0708	US 312	FAP 198-B 2	345+68	15	U	24.0	38	2	19	T T TRESTLE	40	DRAINAGE	
1023 020 0741L	US 312												
1023 030 0033	US 212	FAP 262-D	9+48	15	U	29.0	57	3	19	T T TRESTLE	29	DRAINAGE	
1023 030 0043	US 212	FAP 262-D	81+12	15	14-09	24.0	592	5	200	CONT ST TRUSS	39	POWDER RIVER	
1023 030 0105	US 212	FAP 262-A	412+80	10	14-00	19.0	297	7	180	STEEL TRUSS	31	LITTLE POWDER R	16 00 VC MAX
1023 030 0108	US 212	FAP 262-A	432+18	10	U	19.0	114	6	19	T T TRESTLE	31	E FORK CREEK	LENGTHENED 1945
1023 030 0502	US 212	F 262 11	949+52	20-16	U	28.0	92	3	60	CONCRETE GIRDER	55	WILLOW CREEK	
1023 030 0578	US 212	ECHP 262-C	1373+30	10	U	19.0	90	3	50	STEEL BEAM	33	THOMPSON CREEK	
1023 030 0585	US 212	ECHP 262-C	1411+49	10	U	19.0	57	3	19	T T TRESTLE	33	DRAINAGE	
1023 030 0595	US 212	ECHP 262-C	1463+83	10	U	19.0	179	5	100	ST PONY TRUSS	33	LIT MISSOURI R	
1023 030 0635L	US 212												
1024 010 0055	SR 20	FAP 237-C	292+49	15	U	22.0	361	5	105	CONT ST GIRDER	37	BLACKFOOT RIVER	
1024 010 0090	SR 20	FAP 237-D 1	184+90	15	U	24.0	75	3	25	T T TRESTLE	40	WEST TWIN CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte.No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Drainage, Railrood, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1024 010 0093	SR 20	FAP 237-D 1	198+35	15	U	24.0	75	3	25	T T TRESTLE	40	EAST TWIN CREEK	
1024 010 0112	SR 20	FAP 237-D 1	297+95	15	U	24.0	446	5	150	CONT D ST TRUSS	40	BLACKFOOT RIVER	
1024 010 0254	SR 20	FAP 237-E 1	868+36	15	U	24.5	55	3	25	T T TRESTLE	47	ELK CREEK	
1024 010 0266	SR 20	FAP 237-E 1	936+86	15	U	24.0	244	3	122	PLATE GIRDER	47	BIG BLACKFOOT R	
1024 010 0313	SR 20	FAP 237-G 1	1178+22	15-12	U	24.0	113	3	44	CONT STEEL BEAM	49	CLEARWATER RIVER	
1024 010 03568	SR 20	MISS-POWELL											
1024 010 0415	SR 20	F 237 13	1746+50	15-12	U	24.0	100	4	25	T T TRESTLE	51	MONTURE CREEK	
1024 010 0497	SR 20	F 267 9	2175+49	20-16	U	28.0	182	5	56	CONT CONC T BM	56	N FK BLACKFOOT R	
1024 010 0579	SR 20	F 267 9	103+18	15-12	U	28.0	57	3	19	T T TRESTLE	55	ARRASTRA CREEK	
1024 010 06548	SR 20	POWELL- L&C											
1024 010 0698	SR 20	FAP 267-D 1	126+00	15	U	24.0	38	2	19	T T TRESTLE	39	KEEP COOL CREEK	
1024 010 0702	SR 20	FAP 267-D 1	148+59	15	U	24.0	38	2	19	T T TRESTLE	39	SPRING CREEK	
1024 010 0711	SR 20	FAP 267-D 1	194+66	15	U	24.0	25	1	25	T T TRESTLE	39	SPRING CREEK OF	
1024 010 0778	SR 20	FAP 267-E 1	550+03	15	U	24.0	178	4	75	CONT ST I BEAM	40	LANDERS FORK	
1024 010 0786	SR 20	FAP 267-E 1	589+25	15	U	24.0	30	2	15	T T TRESTLE	40	DRAINAGE	
1024 010 0794	SR 20	FAP 267-E 1	634+90	15	U	24.0	30	2	15	T T TRESTLE	40	DRAINAGE	
1024 010 0809	SR 20	FAP 267-E 1	713+00	15	U	24.0	30	2	15	T T TRESTLE	40	DRAINAGE	
1024 010 0821	SR 20	FAP 267-E 1	773+15	15	U	24.0	30	2	15	T T TRESTLE	40	DRAINAGE	
1024 010 0829	SR 20	FAP 267-A 1	46+77	15	U	24.0	75	3	25	T T TRESTLE	39	ALICE CREEK	
1024 010 0856	SR 20	FAP 267-A	187+49	15	U	24.0	38	2	19	T T TRESTLE	39	CADOTTE CREEK	
1024 010 0980	SR 20	FAP 50-B 1	859+55	15	U	24.0	101	4	25	T T TRESTLE	41	MID FK DEARBORN R	
1024 010 0985	SR 20	FAP 50-B 1	884+60	15	U	26.0	25	1	25	T T TRESTLE	41	DRAINAGE	
1024 010 0990	SR 20	FAP 50-B 1	913+85	15	U	26.0	25	1	25	T T TRESTLE	41	DRAINAGE	
1024 010 0996	SR 20	FAP 50-B 1	941+45	15	U	26.0	25	1	25	T T TRESTLE	41	DRAINAGE	
1024 010 1025	SR 20	F 50 5	1098+47	15-12	U	24.0	185	2	93	CONT ST GIRDER	49	DEARBORN RIVER	
1024 010 1091L	SR 20												
1024 020 0021	SR 20	FAP 50-C 1	116+67	15	U	24.0	75	3	25	T T TRESTLE	42	FLAT CREEK	
1024 020 00788	SR 20	L&C-CASCADE											
1024 020 0104	SR 20	FAP 50-A	548+48	15	U	26.0	63	3	25	T T TRESTLE	40	DRAINAGE	
1024 020 0170	SR 20	FAP 50-A	897+49	15	U	26.0	25	1	25	T T TRESTLE	40	IRRIGATION CANAL	
1024 020 0184L	SR 20												
1024 030 0111	SR 20	NRH 176-C	994+06	15	15-00	20.0	284	3	120	STEEL TRUSS	34	SUN RIVER	
1024 030 0118	SR 20	FAP 10	950+78	15	U	31.0	57	3	19	T T TRESTLE	29	MILL COULEE	WIDENED 1936

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H — S	VERTICAL CLEARANCE (Minimum) FT — IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1024 030 0123L	SR 20												
1024 500 0013	SR 21	NRH 176-D	1082+52	15	U	21.0	150	6	25	T T TRESTLE	34	SIMMS CREEK	
1024 500 0022	SR 21	NRH 176-D	1030+47	15	U	22.0	39	1	39	CONCRETE T BEAM	34	IRRIGATION CANAL	
1024 500 0031	SR 21	NRH 176-D	984+10	15	U	21.0	57	3	19	T T TRESTLE	34	HEPPLER COULEE	
1024 500 0056B	SR 21	CASCADE-L&C											
1024 500 0118	SR 21	NRH 176-E	523+49	15	U	21.0	76	4	19	T T TRESTLE	35	DRY CREEK	
1024 500 0166	SR 21	NRH 176-E	303+02	15	U	21.0	95	5	19	T T TRESTLE	35	SPRING COULEE CR	
1024 500 0208	SR 21	ER-F 11 1	85+00	15-12	U	24.0	38	2	19	T T TRESTLE	49	DRAINAGE	
1024 500 0209	SR 21	NRH 176-E	78+73	15	U	22.0	79	2	39	CONCRETE T BEAM	35	SOUTH FORK SUN R	
1024 500 0211L	SR 21												
1025 010 0002	SR 13	NRH 253-B	10+12	15	U	21.0	114	6	19	T T TRESTLE	34	HORSE CREEK	
1025 010 0017	SR 13	NRH 253-B	90+24	15	U	21.0	38	2	19	T T TRESTLE	34	LONE TREE CREEK	
1025 010 0025	SR 13	NRH 253-B	129+75	15	U	21.0	38	2	19	T T TRESTLE	34	DRAINAGE	
1025 010 0056	SR 13	NRH 253-B	294+77	15	U	21.0	76	4	19	T T TRESTLE	34	LOST CREEK	
1025 010 0085	SR 13	FAP 253-C	449+13	15	U	23.0	76	4	19	T T TRESTLE	36	S FK BUFFALO CR	
1025 010 0102	SR 13	FAP 253-C	549+40	15	U	23.0	76	4	19	T T TRESTLE	36	N FK BUFFALO CR	
1025 010 0149	SR 13	FAP 253-C	789+22	15	U	23.0	76	4	19	T T TRESTLE	36	DUCK CREEK	
1025 010 0185	SR 13	FAP 253-C	974+99	15	U	23.0	57	3	19	T T TRESTLE	36	DRAINAGE	
1025 010 0202	SR 13	FAP 253-C	1067+26	15	U	23.0	114	6	19	T T TRESTLE	36	COW CREEK	
1025 010 0212	SR 13	FAP 253-F 1	1120+09	15	U	24.0	57	3	19	T T TRESTLE	38	DRAINAGE	
1025 010 0253	SR 13	FAP 253-F 1	1344+96	15	U	24.0	57	3	19	T T TRESTLE	38	E FK WOLF CR	
1025 010 0277	SR 13	FAP 253-F 1	1465+11	15	U	24.0	114	6	19	T T TRESTLE	38	WOLF CREEK	
1025 010 0294	SR 13	FAP 253-F 1	1554+06	15	U	24.0	76	4	19	T T TRESTLE	39	DRAINAGE	
1025 010 0315	SR 13	FAP 253-F 1	1664+09	15	U	24.0	57	3	19	T T TRESTLE	39	DRAINAGE	
1025 010 0342	SR 13	FAP 253-F 1	1801+15	15	U	24.0	57	3	19	T T TRESTLE	39	DRAINAGE	
1025 010 0354	SR 13	FAP 253-F 1	1866+33	15	U	24.0	25	1	25	T T TRESTLE	39	DRAINAGE	
1025 010 0388	SR 13	FAP 253-E	2044+46	15	U	23.0	57	3	19	T T TRESTLE	37	SHEEP CREEK	
1025 010 0420	SR 13	FAP 253-E	2214+08	15	U	23.0	38	2	19	T T TRESTLE	37	DRAINAGE	
1025 010 0465	SR 13	FAP 253-A	221+55	15	11-10	20.0	1074	5	400	ST THRU TRUSS	30	MISSOURI RIVER	15 00 VC MAX
1025 010 0465B	SR 13	MCCONE-ROOS											
1025 010 0469L	SR 13												
1025 020 0034	SR 13W	FAP 253-A	23+95	15	U	19.0	76	4	19	T T TRESTLE	29	LITTLE WOLF CR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigotion Ditch, Droinoge, Roilrood, Highwoy Interchonges ond Seporotions, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Moximum Verticol for Minimum Horizontol Cleoronce. Different signing of Droinoge, Etc.
1025 020 0045	SR 13W	FAP 84-8	59+66	15	U	24.0	57	3	19	T T TRESTLE	41	MOSQUITO CREEK	
1025 020 0058	SR 13W	FACM 253-D	74+56		14-08	30.0				UNDERPASS	39	GN RY	
1025 020 0060L	SR 13W												
1026 010 0003	SR 23	FAP 265-B	18+39	15	U	23.0	57	3	19	T T TRESTLE	36	DITCH	
1026 010 0013	SR 23	FAP 265-A	67+14	15	11-04	20.0	1231	5	275	STEEL TRUSS	32	YELLOWSTONE R	15 02 VC MAX
1026 010 0023	SR 23	FAP 265-A	119+18	15	U	21.0	57	3	19	T T TRESTLE	33	DRAINAGE	
1026 010 0062	SR 23	FAP 265-A	328+27	15	U	22.0	113	3	45	CONCRETE T BEAM	33	BENNIE PEER CR	
1026 010 0076L	SR 23												
1027 010 0007	SR 7	FAP 47-B 1	35+65	15	U	28.0	57	3	19	T T TRESTLE	40	DRAINAGE	
1027 010 0020	SR 7	FAP 47-B 1	104+85	15	U	24.0	38	2	19	T T TRESTLE	40	DRAINAGE	
1027 010 0030	SR 7	FAP 47-B 1	158+75	15	U	24.0	38	2	19	T T TRESTLE	40	DRAINAGE	
1027 010 0057	SR 7	FAP 47-8 1	302+19	15	U	24.0	57	3	19	T T TRESTLE	40	DRAINAGE	
1027 010 0068	SR 7	FAP 47-B 1	358+71	15	U	24.0	95	5	19	T T TRESTLE	40	LITTLE BEAVER CR	SIGNED 8EAVER CREEK
1027 010 0071	SR 7	FAP 47-B 1	377+42	15	U	24.0	57	3	19	T T TRESTLE	40	COLLINS CREEK	
1027 010 0088	SR 7	FAP 47-8 1	464+01	15	U	24.0	57	3	19	T T TRESTLE	40	CANAL	
1027 010 0121	SR 7	FAP 47-C 1	641+26	15	U	24.0	57	3	19	T T TRESTLE	41	DRAINAGE	
1027 010 01288	SR 7	CARTER-FALLON											
1027 010 0191	SR 7	FAP 48-A-3	1006+71	15	U	24.0	57	3	19	T T TRESTLE	42	DRAINAGE	
1027 010 0209	SR 7	FAP 48-A-3	1103+28	15	U	24.0	57	3	19	T T TRESTLE	42	DRAINAGE	
1027 010 0221	SR 7	FAP 48-A-3	1177+99	15	U	24.0	57	3	19	T T TRESTLE	42	DRAINAGE	
1027 010 0359	SR 7	NRM 48-8	1894+11	15	U	27.0	57	3	19	T T TRESTLE	35	DRAINAGE	
1027 010 0361L	SR 7												
1027 020 0003	SR 7	FAP 2A 2	19+81	15	U	24.0	63	3	25	T T TRESTLE	41	SANDSTONE CREEK	
1027 020 0192B	SR 7	FALLON-WI8AUX											
1027 020 0194	SR 7	FAP 2-C 1	1027+91	15	U	24.0	75	3	25	T T TRESTLE	42	ASH CREEK	
1027 020 0219	SR 7	FAP 2-C 1	1155+90	15	U	24.0	38	2	19	T T TRESTLE	42	DRAINAGE	
1027 020 0252	SR 7	FAP 2-C 1	1335+28	15	U	24.0	45	3	15	T T TRESTLE	42	DRAINAGE	
1027 020 0264	SR 7	FAP 2-B 1	1396+71	15	U	24.0	57	3	19	T T TRESTLE	41	DRAINAGE	
1027 020 0325	SR 7	FAP 2-B1	1716+00	15	U	24.0	45	3	15	T T TRESTLE	41	DRAINAGE	
1027 020 0371	SR 7	WPSO 345	1957+95	15	U	23.0	76	4	19	T T TRESTLE	36	DRAINAGE	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H - S	VERTICAL CLEARANCE (Minimum) FT - IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1027 020 0428	SR 7	F 2 10	455+22	15-12	U	24.0	150	6	25	T T TRESTLE	51	BEAVER CREEK	
1027 020 0441	SR 7	F 2 9	26+82	15-12	U	28.0	150	5	30	STEEL GIRDER	49	BEAVER CREEK	
1027 020 0444	SR 7	WPMS 314	41+48		12-04	36.0				UNDERPASS	20	NP RY	
1027 020 0446L	SR 7												
1028 010 0058	US 310	FAP 272	147+87	15	U	22.0	25	1	25	CONCRETE T BEAM	33	DRAINAGE	
1028 010 0072	US 310	FAP 272	71+27	15	U	22.0	63	2	31	CONCRETE T BEAM	33	W FK ROCK CR	
1028 010 0243	US 310	FAP 106-D	122+40	15	U	24.0	122	3	40	CONCRETE T BEAM	38	ROCK CREEK	REDECKED 1961
1028 010 0343	US 310	NRH 106-B	650+24	15	U	23.0	123	4	35	STEEL I BEAM	42	ROCK CREEK	
1028 010 0348	US 310	NRH 106-8	677+00	15	U	21.0	38	2	19	T T TRESTLE	35	DRAINAGE	
1028 010 0418L	US 310												
1029 010 0021	SR 287	F 9 3	979+46	15-12	U	28.0	25	1	25	T T TRESTLE	50	WEBER IRRIGATION	
1029 010 0166	SR 287	FAP 281-H 1	198+04	15	U	24.0	45	3	15	T T TRESTLE	42	HERMAN GULCH	
1029 010 0179	SR 287	FAP 281-H 1	133+50	15	U	24.0	38	2	19	T T TRESTLE	42	GRANITE CREEK	
1029 010 0183	SR 287	FAP 281-H 1	111+94	15	U	24.0	38	2	19	T T TRESTLE	42	MCNEAL GULCH	
1029 010 0188	SR 287	FAP 281-H 1	86+62	15	U	24.0	57	3	19	T T TRESTLE	42	WATER GULCH	
1029 010 0259	SR 287	FAP 281-F 1	1466+04	15	U	24.0	38	2	19	T T TRESTLE	40	ALDER CREEK	
1029 010 0284	SR 287	FAP 281-F 1	1329+79	15	U	24.0	38	2	19	T T TRESTLE	40	RAMSHORN CREEK	
1029 010 0372	SR 287	FAP 281-D	865+99	15	U	24.0	57	3	19	T T TRESTLE	38	WISCONSIN CREEK	
1029 010 0428L	SR 287												
1029 020 0070	SR 41	FAP 281-E	188+41	15	U	24.0	358	5	108	ST PONY TRUSS	38	JEFFERSON RIVER	
1029 020 0071	SR 41	FAP 281-C	183+07	15	U	25.0	25	1	25	T T TRESTLE	36	IRRIGATION DITCH	
1029 020 0080	SR 41	WRS 281-8	130+86	15	U	24.0	25	1	25	T T TRESTLE	35	DRAINAGE	WIDENED 1961
1029 020 0090	SR 41	WRS 281-8	78+48	15	U	24.0	25	1	25	T T TRESTLE	35	DRY WASH	WIDENED 1961
1029 020 0092	SR 41	WRS 281-B	68+40	15	U	24.0	25	1	25	T T TRESTLE	35	DRAINAGE	WIDENED 1961
1029 020 0093	SR 41	WRS 281-8	63+00	15	U	24.0	25	1	25	T T TRESTLE	35	IRRIGATION DITCH	WIDENED 1961
1029 020 0104	SR 41	WRS 281-B	3+47	15	U	27.0	25	1	25	T T TRESTLE	35	IRRIGATION DITCH	
1029 020 0107	SR 41	WRS 281-8	9+42	15	U	27.0	25	1	25	T T TRESTLE	35	CHERRY CREEK	
1029 020 0142	SR 41	NRS 281	194+45	15	U	24.0	57	3	19	T T TRESTLE	34	LIT CHERRY CR	WIDENED 1961
1029 020 0156B	SR 41	MADISON-S80W											
1029 020 01708	SR 41	SBDW-JEFFERSDN											
1029 020 0171	SR 41	NRS 281	342+31	15	U	21.0	57	3	19	T T TRESTLE	34	FISH CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Seporations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1029	020	0203	SR 41	WPGH 281-A	518+50	15	U	24.0	136	5	56	STEEL BEAM	36	CMST P&P RY	
1029	020	0227	SR 41	NRS 281	649+50	15	U	21.0	76	4	19	T T TRESTLE	34	LIT PIPESTONE CR	
1029	020	0228L	SR 41												
1030	010	0114	SR 5	FAP 382-B 1	597+78	15	U	24.0	57	3	19	T T TRESTLE	39	DAHL CREEK	
1030	010	0143	SR 5	FAP 382-B 1	756+00	15	U	24.0	95	5	19	T T TRESTLE	39	MAIN CREEK	
1030	010	0153	SR 5	FAP 382-B 1	808+50	15	U	24.0	25	1	25	T T TRESTLE	39	DRY CREEK	
1030	010	0171	SR 5	FAP 382-8 1	899+50	15	U	24.0	76	4	19	T T TRESTLE	39	SHALLOW CREEK	
1030	010	0242L	SR 5												
1032	010	0038L	SR 13	NO BRIDGES											
1032	020	0003	SR 13	FLP 1-A	442+70	15	U	22.0	89	3	29	CONCRETE T 8EAM	31	TULE CREEK	
1032	020	0082	SR 13	FLP 1-A	646+62	15	U	21.0	38	2	19	T T TRESTLE	31	BITTNER COULEE	
1032	020	0109	SR 13	FAP 266-A	790+14	15	U	21.0	57	3	19	T T TRESTLE	31	S FK OF CHELSEA C	
1032	020	0115	SR 13	FAP 266-A	822+40	15	U	21.0	76	4	19	T T TRESTLE	31	CHELSEA CREEK	
1032	020	0165	SR 13	FAP 266-A	1086+64	15	U	21.0	95	5	19	T T TRESTLE	31	8OX ELDER CREEK	
1032	020	0180	SR 13	FAP 266-A	1164+31	15	U	21.0	38	2	19	T T TRESTLE	31	N FK 8OX ELDER CR	
1032	020	0238	SR 13	FLP 1-A	1469+82	15	U	21.0	76	4	19	T T TRESTLE	31	SPAGUE COULEE	
1032	020	0263	SR 13	FLP 1-B	1600+71	15	U	21.0	57	3	19	T T TRESTLE	32	MIDWAY COULEE	
1032	020	0299	SR 13	FLP 1-8	1790+70	15	U	21.0	76	4	19	T T TRESTLE	32	W FK POPLAR R	
1032	020	0303	SR 13	FLP 1-8	1814+77	15	U	21.0	114	6	19	T T TRESTLE	32	W FK POPLAR RIVER	OVERFLOW CHANNEL
1032	020	0305	SR 13	FLP 1-8	1823+24	15	U	21.0	185	3	100	ST PONY TRUSS	32	W FK POPLAR R	
1032	020	0314B	SR 13	ROOS-DANIELS											
1032	020	0343	SR 13	FAP 266-8	2023+31	15	U	21.0	38	2	19	T T TRESTLE	32	NELSON COULEE	
1032	020	0371	SR 13	FAP 266-C	2172+00	15	U	21.0	57	3	19	T T TRESTLE	33	8ELKNAP CREEK	
1032	020	0401	SR 13	FAP 266-C	2330+99	15	U	21.0	38	2	19	T T TRESTLE	33	DICKINSON COULEE	
1032	020	0413	SR 13	FAP 266-C	2391+00	15	U	21.0	76	4	19	T T TRESTLE	33	BRICKER COULEE	
1032	020	0428	SR 13	FAP 266-C	2473+19	15	U	21.0	185	3	100	STEEL TRUSS	33	POPLAR RIVER	
1032	020	0443	SR 13	FAP 266-C	2587+34	15	U	21.0	57	3	19	T T TRESTLE	33	MANTERNACH COU	
1032	020	0476L	SR 13												
1032	030	0040	SR 13	S 197 2	211+00	15-12	U	24.0	143	4	54	CONC T BEAM	57	E FK POPLAR R	
1032	030	0080	SR 13	S 197 2	420+98	15-12	U	24.0	143	4	54	CONC T BEAM	57	E FK POPLAR R	
1032	030	0111	SR 13	S 197 2	584+14	15-12	U	24.0	50	2	25	T T TRESTLE	57	COW CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A. Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigotion Ditch, Droinoge, Roilrood, Highwoy Interchonges ond Separotions, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Moximum Verticol for Minimum Horizontol Clearonce. Different signing of Droinoge, Etc.
1032 030 0145L	SR 13												
1033 010 0006	SR 37	FAGM 118-8 2	29+64	15	U	26.0	271	6	58	CONT STEEL BEAM	41	GN RY	
1033 010 0007	SR 37	F 118 7	37+70	20-16	U	28.0	698	6	180	RIV PL GIRDER	59	KOOTENAI RIVER	
1033 010 0385	SR 37	FHP 57-A	64+70	15	U	18.0	24	1	24	STEEL GIRDER	24	PARSNIP CREEK	
1033 010 0433	SR 37	FHP 57-A	608+10	15	U	22.0	60	1	60	STEEL GIROER	40	8IG CREEK	
1033 010 0548	SR 37	COUNTY CONST	2+41	10	10-09	17.0	483	4	220	STEEL TRUSS	18	KOOTENAI RIVER	14-04 VC 10 HC 5 TON
1033 010 0583	SR 37	FAP 137-B	191+26	15	U	24.0	130	1	130	ST PONY TRUSS	40	TABACCO RIVER	
1033 010 0642L	SR 37												
1035 010 0010	SR 38	FAP 161-0 1	52+55	15	U	26.0	25	1	25	T T TRESTLE	41	REPU8LICAN OITCH	
1035 010 0017	SR 38	FAP 161-0 1	68+92	15	U	26.0	25	1	25	T T TRESTLE	41	HEOGES OITCH	
1035 010 0029	SR 38	FAP 161-0 1	135+56	15	U	24.0	76	4	19	T T TRESTLE	41	SKALKAHO CREEK	
1035 010 0046	SR 38	FAP 161-D 1	225+30	15	U	24.0	50	2	25	T T TRESTLE	41	IRRIGATION OITCH	8ITTERROOT VALLEY OT
1035 010 02648	SR 38	RAVALLI-GRA											
1035 010 0364	SR 38	FHP 16-A	183+37	12	U	16.8	45	1	45	ST PONY TRUSS	23	W FK ROCK CR	REOECK 1951
1035 010 0397	SR 38	FHP 16-8	9+96	12	U	16.8	45	1	45	ST PONY TRUSS	24	W FK ROCK CR	
1035 010 0423	SR 38	WPH 161-C	131+97	15	U	26.0	140	3	47	CONCRETE T 8EAM	36	ROCK CREEK	
1035 010 0514	SR 38	FAS 354-B 2	227+37	15	U	24.0	38	2	19	T T TRESTLE	39	TROUT CREEK	
1035 010 0540	SR 38	WPSO 354-A	366+10	15	U	23.0	25	1	25	T T TRESTLE	36	IRRIGATION OITCH	
1035 010 0543	SR 38	WPSO 354-A	381+00	15	U	27.0	57	3	19	T T TRESTLE	36	FLINT CREEK	
1035 010 0544L	SR 38												
1036 010 0196	SR 28	F 87 10	662+49	20-16	U	38.0	50	1	50	PRE CONC 8EAMS	59	HOT SPRINGS CR	
1036 010 0267	SR 28	FAP 87-C 1	1027+68	15	U	24.0	57	3	19	T T TRESTLE	39	LIT 8ITTERROOT R	
1036 010 03118	SR 28	SANOERS-LAKE											
1036 010 0317B	SR 28	LAKE-FLATHEAD											
1036 010 0325	SR 28	FAP 87-C 1	7+85	15	U	24.0	38	2	19	T T TRESTLE	39	SULLIVAN CREEK	
1036 010 04028	SR 28	FLATHEAO-LAKE											
1036 010 0468L	SR 28												
1036 900 0020L	SR 28	NO BRIOGES											HOT SPRINGS SPUR
1037 010 0000	US 212	I90-9 7 508	12+13	20-16	U	28.0	210	4	62	PRE CONC 8EAMS	59	INT-I90 CROW AG	8090 290 0149

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte.No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Droinoge, Roilrood, Highwoy Interchanges ond Seporations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Moximum Verticol for Minimum Horizontol Cleoronce. Different signing of Drainoge, Etc.
1037 010 0082	US 212	FAP334-D	384+19	15	U	24.0	76	4	19	T T TRESTLE	38	DRAINAGE	
1037 010 0094	US 212	FAP334-D	446+98	15	U	24.0	57	3	19	T T TRESTLE	38	DRAINAGE	
1037 010 0129	US 212	FAP 334-D	634+18	15	U	24.0	95	5	19	T T TRESTLE	38	W FK TULLOCK CR	
1037 010 0147	US 212	FAP334-D	728+60	15	U	24.0	76	4	19	T T TRESTLE	38	DRAINAGE	
1037 010 0157	US 212	FAP334-D	779+52	15	U	24.0	38	2	19	T T TRESTLE	38	DRAINAGE	
1037 010 0165	US 212	FAP334-D	823+53	15	U	24.0	38	2	19	T T TRESTLE	38	DRAINAGE	
1037 010 0171	US 212	FAP334-D	854+55	15	U	24.0	57	3	19	T T TRESTLE	38	DRAINAGE	
1037 010 0250	US 212	FAP334E1	24+70	15	U	24.0	75	3	25	T T TRESTLE	39	ROSEBUD CREEK	
1037 010 0256	US 212	FAP334E1	54+45	15	U	24.0	38	2	19	T T TRESTLE	39	BUSBY CREEK	
1037 010 0279	US 212	FAP334E1	176+10	15	U	24.0	75	3	25	T T TRESTLE	39	PARK CREEK	
1037 010 0284	US 212	FAP334E1	202+10	15	U	24.0	100	4	25	T T TRESTLE	39	DRAINAGE	
1037 010 0293	US 212	FAP334E1	251+95	15	U	24.0	75	3	25	T T TRESTLE	39	E PORCUPINE CR	
1037 010 0303	US 212	FAP 334-F1	306+81	15	U	24.0	75	3	25	T T TRESTLE	41	TWO MOON CREEK	
1037 010 0314	US 212	FAP 334-F1	362+65	15	U	24.0	57	3	19	T T TRESTLE	41	DRAINAGE	
1037 010 0322	US 212	FAP 334-F1	402+95	15	U	24.0	75	3	25	T T TRESTLE	41	KILLSNIGHT CREEK	
1037 010 0337	US 212	FAP 334-F1	484+92	15	U	24.0	75	3	25	T T TRESTLE	41	RIDGEWALKER CR	
1037 010 0368	US 212	FAP 334-F1	647+20	15	U	24.0	95	5	19	T T TRESTLE	41	MUDDY CREEK	
1037 010 0391B	US 212	BIG HORN-ROSE											
1037 010 0424	US 212	FAP334	923+00	15	U	25.0	75	3	25	T T TRESTLE	41	LAME DEER CREEK	
1037 010 0617	US 212	F 334 9	1972+46	15-12	U	24.0	200	3	77	CONT ST GIRDER	49	TONGUE RIVER	
1037 010 0635	US 212	FHP 53-E	1142+43	15	U	26.0	112	5	35	T T TRESTLE	48	OTTER CREEK	
1037 010 0648B	US 212	ROSEBUD-POWD											
1037 010 0680	US 212	FHP 53-D 1	912+78	15	U	26.0	81	3	35	T T TRESTLE	40	E FK OTTER CR	
1037 010 0730	US 212	FHP 53-C	649+70	15	U	26.0	38	2	19	T T TRESTLE	38	DRAINAGE	
1037 010 0741	US 212	FHP 53-C	593+00	15	U	26.2	38	2	19	T T TRESTLE	39	DRAINAGE	
1037 010 1041L	US 212												
1038 010 0016	SR 40	FAP 100-A 1	81+43	15	U	24.0	138	5	60	STEEL BEAM	39	WHITEFISH RIVER	
1038 010 0078	SR 40	FAP 100-B	412+20	15	15-00	22.0	496	3	164	STEEL TRUSS	36	FLATHEAD RIVER	
1038 010 0090L	SR 40												
1039 010 0121	SR 17	NPS 4	110+32	15	U	26.0	208	3	80	CONT STEEL BEAM	36	LEE CREEK	
1039 010 0142L	SR 17												

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System · F.A.Rte No. · Section No. · Miles to Tenths · Descriptive)														
			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Droinage, Etc.
1040	010	0020L	US BYP	NO BRIDGES										IN GREAT FALLS
1041	010	0031L	US BYP	NO BRIDGES										
1041	020	0010L	US BYP	NO BRIDGES										
1041	030	0005	US BYP	NRM 277-B	288+43	15	U	22.0	109	3	37	CONCRETE T BEAM	34	GN RY
1041	030	0006	US BYP	NRM 277-B	295+69		13-10	24.0				UNDERPASS	51	US BYP 1003 600 0009-140 HC
1041	030	0014	US BYP	NRM 277-B	336+77		14-05	29.5				UNDERPASS	34	GN RY
1041	030	0017	US BYP	NRM 277 B	350+00		10-00	31.3				UNDERPASS	20	US 89 1010 020 0003
1041	030	0018	US BYP	NRM 277-B	351+06		11-01	39.3				UNDERPASS	15	CMST P&P RR
1041	030	0026L	US BYP											
1042	010	0020B	SR 24	GARFIELD-MCC										
1042	010	0034	SR 24	F 315 13 U2	288+68	20-16	U	28.0	205	4	52	PRE CONC BEAMS	60	TIMBER CREEK
1042	010	0146	SR 24	F 315 16	774+85	20-16	U	28.0	133	3	52	PRE CONC BEAM	UC	NELSON CREEK
1042	010	0563	SR 24	ARMY ENG			U							FORT PECK DAM MISSOURI RIVER
1042	010	0563B	SR 24	MCCONE-VALLEY										
1042	010	0619	SR 24	NRH 315-A	707+76	15	U	21.0	57	3	19	T T TRESTLE	34	BARTON COULEE
1042	010	0627	SR 24	NRH 315-A	666+00	15	U	21.0	76	4	19	T T TRESTLE	34	GALPIN COULEE
1042	010	0643	SR 24	NRH 315-A	577+61	15	U	21.0	57	3	19	T T TRESTLE	34	GALPIN COULEE
1042	010	0697	SR 24	NRH 315-A	291+79	15	U	21.0	38	2	19	T T TRESTLE	34	CANAL
1042	010	071B	SR 24	NRH 315-C	181+26	15	U	23.0	152	8	19	T T TRESTLE	34	MILK RIVER OF
1042	010	0719	SR 24	NRH 315-C	175+80	15	15-00	22.0	473	12	195	ST THRU TRUSS	35	MILK RIVER
1042	010	0733	SR 24	NRH 315-A	102+28	15	U	21.0	57	3	19	T T TRESTLE	34	SPRAGUE COULEE
1042	010	0753	SR 24	WPGM 315-D	4+83		12-10	30.0				UNDERPASS	36	GN RY
1042	010	0761L	SR 24											
1043	010	0001	US 191	U 103 7 U2	4+47	20-16	U	50.0	34	1	34	CONCRETE SLAB	60	SPRING CREEK
1043	010	0007	US 191	FAP 103-A	882+45	15	U	24.0	63	2	30	CONCRETE T BEAM	21	SPRING CREEK
1043	010	0101	US 191	F-103 4	437+36	15-12	U	28.0	38	2	19	T T TRESTLE	50	WARM SPRINGS CR
1043	010	03B1	US 191	FAP 103-D 1	137+60	15	U	36.0	57	3	19	T T TRESTLE	42	BOX ELDER CREEK
1043	010	03B7	US 191	FAP 103-D 1	171+00	15	U	36.0	57	3	19	T T TRESTLE	42	BOX ELDER CREEK
1043	010	0428L	US 191											

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1045 010 0008	US 191	WPGS 283-C	40+16		14-02	31.4				UNDERPASS	37	NP RY	14 05 VC MAX
1045 010 0010	US 191	NRS 283-D	49+96	15	U	24.0	380	5	122	CONT ST GIRDER	38	YELLOWSTONE R	
1045 010 0018	US 191	NRS 283-A	92+11	15	U	22.0	137	3	45	CONCRETE T BEAM	34	BIG TIMBER CREEK	
1045 010 0097	US 191	FAP 45-A	508+78	15	U	24.0	57	3	19	T T TRESTLE	41	DRAINAGE	
1045 010 0100	US 191	FAP 45-A	524+49	15	U	24.0	63	3	25	T T TRESTLE	41	S FK TEN MILE CR	
1045 010 0114	US 191	FAP 45-A	601+28	15	U	24.0	57	3	19	T T TRESTLE	41	TEN MILE CREEK	
1045 010 0140	US 191	FAP 45-A	736+51	15	U	24.0	63	3	25	T T TRESTLE	41	WHEELER CREEK	
1045 010 0152	US 191	FAP 45-A	802+38	15	U	24.0	57	3	19	T T TRESTLE	41	DRAINAGE	
1045 010 0163	US 191	FAP 45-C 1	860+37	15	U	24.0	88	4	25	T T TRESTLE	47	OTTER CREEK	
1045 010 0181	US 191	FAP 45-C 1	956+06	15	U	24.0	57	3	19	T T TRESTLE	47	DRAINAGE	
1045 010 0183	US 191	FAP 45-C 1	962+67	15	U	24.0	184	3	71	CONT ST GIRDER	47	SWEET GRASS CR	
1045 010 0204	US 191	FAP 45-C 1	1077+50	15	U	24.0	38	2	19	T T TRESTLE	47	CAYUSE CREEK	
1045 010 02838	US 191	SGRASS-WLAND											
1045 010 0292	US 191	FAP 45-8 1	1532+20	15	U	24.0	113	3	25	T T TRESTLE	42	FISH CREEK	
1045 010 0316	US 191	FAP 45-8 1	1663+06	15	U	24.0	38	2	19	T T TRESTLE	42	DRAINAGE	
1045 010 0328	US 191	FAP 45-8 1	1726+40	15	U	24.0	29	1	29	CONC & ST I BM	19	S FK AMERICAN FK	WIDENED 1942
1045 010 0330	US 191	FAP 45-B 1	1736+40	15	U	24.0	40	1	40	CONCRETE T BEAM	42	AMERICAN FORK	SIGNED AMERICAN CR
1045 010 0365	US 191	NRS 292-8	392+14	15	U	21.0	25	1	25	T T TRESTLE	35	DRY WASH	
1045 010 0370	US 191	NRS 292-B	367+00	15	U	21.0	25	1	25	T T TRESTLE	35	LEBD CREEK	
1045 010 0381	US 191	NRS 292-8	309+62	15	U	21.0	25	1	25	T T TRESTLE	35	SPRING CREEK	
1045 010 0434	US 191	NRS 292-A	27+21	15	U	21.0	190	3	58	CONT ST CANT	34	MUSSELSHELL R	
1045 010 0436	US 191	WPGS 292-A	13+80	15	U	24.3	186	3	104	ST PONY TRUSS	36	CMST P&P RR	
1045 010 0439L	US 191												
1045 020 0014C	US 191												1014 040 0014L
1045 030 0175	US 191	FG 119 7	922+93	15-12	U	24.0	200	4	59	CONT ST GIRDER	49	GN RY	
1045 030 0189B	US 191	WLAND-FERGUS											
1045 030 0205	US 191	F 119 5	1081+00	15-12	U	24.0	38	2	19	T T TRESTLE	47	DRAINAGE	SIGNED ROSS FK CR
1045 030 0209	US 191	F 119 5	1101+75	15-12	U	24.0	25	1	25	T T TRESTLE	47	ROSS FORK	SIGNED ROSS FK CR
1045 030 02198	US 191	FERGUS-J8ASIN											
1045 030 0226B	US 191	J8ASIN-FERGUS											
1045 030 02458	US 191	FERGUS-JBASIN											
1045 030 0251B	US 191	JBASIN-FERGUS											

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System / F.A. Rte.No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Madificotions. Posted Load or Speed Limits. Maximum Verticol for Minimum Horizontol Clearance. Different signing of Drainage, Etc.
1045 030 0301	US 191	FAP 119-A	684+99	15	U	26.0	25	1	25	T T TRESTLE	41	BUFFALO CREEK	
1045 030 03318	US 191	FERGUS-JBASIN											
1045 030 0343	US 191	FAP 119-A	904+10	15	U	24.0	57	3	19	T T TRESTLE	41	LITTLE TROUT CR	
1045 030 0360B	US 191	JBASIN-FERGUS											
1045 030 0368	US 191	FAGH 119-8	1038+15	15	U	24.0	241	7	43	CONCRETE T BEAM	42	CMST P&P RY	
1045 030 0392L	US 191												
1046 010 0001B	SR 43	RAVALLI-IDAHO											
1046 010 00118	SR 43	IDAHO-BHEAD											
1046 010 0078	SR 43	FHP 20-A	396+58	20-16	U	28.0	38	2	19	REINF CONC GIR	60	TRAIL CREEK	
1046 010 0104	SR 43	FHP 20-B	478+28	20-16	U	28.0	60	3	22	REINF CONC SLA8	61	TRAIL CREEK	
1046 010 0112	SR 43	FHP 20-8	521+37	20-16	U	28.0	60	3	22	REINF CONC SLAB	61	TRAIL CREEK	
1046 010 0155	SR 43	FHP 20-B	792+70	20-16	U	28.0	60	3	22	REINF CONC SLAB	61	TRAIL CREEK	
1046 010 0172	SR 43	FHP 20-B	832+15	20-16	U	28.0	60	3	22	REINF CONC SLA8	61	RU8Y CREEK	
1046 010 0259	SR 43	F42 1	468+19	20-16	U	28.0	215	4	57	PRE CONC BEAM	62	BIG HOLE RIVER	
1046 010 0282	SR 43	F-43 12	69+68	15-12	U	36.0	38	2	19	T T TRESTLE	56	STEEL CREEK	
1046 010 0419	SR 43	F-43 14 U1	827+89	20-16	U	28.0	235	4	62	PRE CONC 8EAM	60	BIG HOLE RIVER	
1046 010 0419B	SR 43	8HEAD-DLODGE											
1046 010 0485	SR 43	FAP 43-A	1174+44	15	U	24.0	57	3	19	T T TRESTLE	41	FISHTRAP CREEK	
1046 010 0501	SR 43	FAP 43-A	1263+13	15	U	24.0	81	3	31	T T TRESTLE	41	LAMARCHE CREEK	
1046 010 0512B	SR 43	DLODGE-8HEAD											
1046 010 0513B	SR 43	8HEAD-DLODGE											
1046 010 0531	SR 43	FAP 43-A	1416+75	15	U	24.0	38	2	19	T T TRESTLE	41	SEYMOUR CREEK	
1046 010 0543	SR 43	FAP 43-A	1483+72	15	U	24.0	75	3	25	T T TRESTLE	41	DEEP CREEK	
1046 010 0569B	SR 43	DLODGE-SBOW											
1046 010 0579	SR 43	F 43 14 U1	1677+80	20-16	U	28.0	325	3	125	RIV ST PL GIR	60	BIG HOLE RIVER	
1046 010 0579B	SR 43	SBOW-8HEAD											
1046 010 0646	SR 43	COUNTY CONST	2047+41	15	U	18.2	29	1	29	STEEL I 8EAM	UN	BRANCH OF WISE R	
1046 010 0648	SR 43	COUNTY CONST	2056+97	15	U	18.2	44	1	41	STEEL I BEAM	UN	BRANCH OF WISE R	
1046 010 0649	SR 43	COUNTY CONST	2058+82	15	U	18.2	43	1	40	STEEL I BEAM	UN	BRANCH OF WISE R	
1046 010 0736	SR 43	COUNTY CONST	451+45	06	12-03	14.9	232	2	152	THRU ST TRUSS	14	BIG HOLE RIVER	14 09 VC-8 06 HC
1046 010 0736B	SR 43	8HEAD-SBOW											
1046 010 0767	SR 43	F-43 13	614+65	15-12	U	36.0	38	2	19	T T TRESTLE	56	DIVIDE CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A.Rte.No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Seporations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1046 010 0770L	SR 43												
1047 010 0062L	SR 48	NO BRIDGES											
1048 010 0009	SR 47	WPSS 5-A	22+64	15	U	23.0	25	1	25	T T TRESTLE	36	DRAINAGE	
1048 010 0015	SR 47	WPSS 5-A	50+35	15	U	23.0	68	3	30	T T TRESTLE	36	DRAINAGE	
1048 010 0055	SR 47	FAP 46-A 1	153+76	15	U	24.0	31	1	31	T T TRESTLE	41	LOW LINE DITCH	
1048 010 0075	SR 47	FAP 46-B 1	261+32	15	U	24.0	38	2	19	T T TRESTLE	42	DRAINAGE	
1048 010 0081	SR 47	FAP 46-B 1	293+80	15	U	24.0	38	2	19	T T TRESTLE	42	LOW LINE DITCH	
1048 010 0083	SR 47	FAP 46-B 1	307+33	15	U	24.0	57	3	19	T T TRESTLE	42	LOW LINE DITCH	
1048 010 0114	SR 47	FAP 46-B 1	467+09	15	U	24.0	38	2	19	T T TRESTLE	42	DRAIN DITCH	
1048 010 02278	SR 47	BHORN-YSTONE											
1048 010 0296L	SR 47												
1049 010 0071	SR 41	F 387 2	348+15	15-12	U	28.0	25	1	25	T T TRESTLE	49	IRRIGATION DITCH	
1049 010 0091	SR 41	F 387 2	457+59	15-12	U	28.0	38	2	19	T T TRESTLE	49	STONE CREEK	
1049 010 01378	SR 41	BHEAD-MADISON											
1049 010 0147	SR 41	F 387 3	753+41	15-12	U	28.0	150	2	75	STEEL GIRDER	49	BEAVERHEAD RIVER	
1049 010 0275	SR 41	F 387 3	1431+57	15-12	U	28.0	181	3	61	STEEL GIRDER	49	BEAVERHEAD RIVER	
1049 010 0275L	SR 41												
1050 010 0037	US 191	FHP 45-E1	372+20	15	U	24.0	134	3	45	CONCRETE GIRDER	33	MADISON RIVER	
1050 010 0076	US 191	FHP 45-E1	168+48	15	U	24.0	35	1	35	CONCRETE GIRDER	33	COUGAR CREEK	
1050 010 0082	US 191	FHP 45-E1	132+27	15	U	24.0	89	3	30	CONCRETE GIRDER	33	DUCK CREEK	
1050 010 0099	US 191	FHP 42-M	49+27	20-16	U	28.0	105	3	45	REINF CONC GIR	32	GRAYLING CREEK	WIDEN 1962-FHP 42M2
1050 010 0234	US 191	F 76 2	704+41	20-16	U	28.0	120	4	45	CONT CONC T BM	55	WEST GALLATIN R	
1050 010 0262	US 191	F 76 2	853+20	20-16	U	30.0	64	3	40	CONT CONC T BM	55	SPECIMAN CREEK	
1050 010 0325	US 191	FHP 42 L3	1541+60	20-16	U	28.0	122	3	45	CONCRETE GIRDER	59	WEST GALLATIN R	
1050 010 0337	US 191	FHP 42 L3	1478+18	20-16	U	28.0	70	1	70	CANT CONC GIR	59	TAYLOR FORK	
1050 010 0479	US 191	FHP 42 J5	734+00	20-16	U	28.0	80	1	80	CANT CONC GIR	58	WEST FORK CREEK	
1050 010 0497	US 191	FHP 42 J 2	640+00	20-16	U	28.0	160	3	60	CONCRETE T BEAM	52	WEST GALLATIN R	
1050 010 0572	US 191	FHP 42 J 2	350+20	20-16	U	30.0	54	3	30	REINF CONCRETE	53	SWAN CREEK	
1050 010 0613	US 191	FHP 42 C 2	573+37	20-16	U	28.0	234	5	78	STEEL GIRDER	50	WEST GALLATIN R	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1050 010 0680	US 191	FHP 42 A2	933+65	15	U	28.0	69	3	30	CONCRETE T BEAM	31	SPANISH CREEK	WIDENED 1955
1050 010 0703	US 191	F 76 4 U1	13+92	20-16	U	28.0	260	3	100	STEEL GIRDER	58	WEST GALLATIN R	
1050 010 0834	US 191	F 203 5	46+57	20-16	U	38.0	30	1	30	CONCRETE GIRDER	56	MIDDLE CREEK	
1050 010 0887L	US 191												
1051 010 0004	SR 20	F 391 11	69+00	15-12	U	36.0	88	4	25	T T TRESTLE	60	BUFFALO SPR CR	
1051 010 0072	SR 20	F 391 11	428+75	15-12	U	36.0	88	4	25	T T TRESTLE	60	COTTONWOOD CREEK	
1051 010 00838	SR 20	MCCONE-DAWSON											
1051 010 0107	SR 20	DF 391 9	600+86	15-12	U	36.0	88	4	25	T T TRESTLE	59	DRAINAGE	
1051 010 0136	SR 20	DF 391 9	755+81	15-12	U	36.0	88	4	25	T T TRESTLE	59	DRAINAGE	
1051 010 0173	SR 20	DF 391 9	951+88	15-12	U	36.0	57	3	19	T T TRESTLE	59	DRAINAGE	
1051 010 03268	SR 20	DAW-RICHLAND											
1051 010 0697	SR 20	F 391 1	604+95	15-12	U	28.0	75	3	25	T T TRESTLE	53	USBS CANAL	
1051 010 0710L	SR 20												
1052 010 0282B	SR 35	LAKE-FLATHEAD											
1052 010 0309	SR 35	F 102 1	1853+50	15-12	U	28.0	220	4	94	CONT ST GIRDER	54	SWAN RIVER	
1052 010 0353	SR 35	NRS 102-C	535+00	15	U	23.0	57	3	19	T T TRESTLE	35	DRAINAGE	
1052 010 0408	SR 35	NRS 102-8	246+27	15	U	21.0	95	5	19	T T TRESTLE	34	MILL CREEK	
1052 010 0452L	SR 35												
1053 010 0002L	SR 3	NO BRIDGES											
1053 020 0008L	SR 3	NO BRIDGES											
1053 030 0011	SR 3	S 296 10	30+50	15-12	U	64.0	35	1	35	T T TRESTLE	47	BBWA CANAL	WIDEN 1962-F 296 15
1053 030 0088	SR 3	FAS 296-C 1	352+42		U	24.0	95	5	19	T T TRESTLE	39	S FK ALKALI CR	
1053 030 0109	SR 3	FAS 296-C 1	467+38		U	24.0	57	3	19	T T TRESTLE	39	N FK ALKALI CR	SIGNED DUSTY CR
1053 030 0136	SR 3	FAS 296-D 1	604+78		U	24.0	76	4	19	T T TRESTLE	39	S FK FIVE MILE CR	
1053 030 0137	SR 3	FAS 296-D 1	614+45		U	24.0	57	3	19	T T TRESTLE	39	N FK FIVE MILE CR	
1053 030 03338	SR 3	YSTONE-GVALLEY											
1053 030 0359	SR 3	WPSO 338	539+50		U	23.0	57	3	19	T T TRESTLE	36	DRY WASH	
1053 030 0363	SR 3	WPSO 338	518+78		U	23.0	25	1	25	T T TRESTLE	36	DRY WASH	
1053 030 0383	SR 3	WPSO 338	412+50		U	23.0	76	4	19	T T TRESTLE	36	DRY WASH	
1053 030 0389	SR 3	WPSO 338	381+55		U	23.0	95	5	19	T T TRESTLE	36	PAINTED ROBE CR	36 ADDED 1945

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
1053 030 0439	SR 3	DF 284 9	96+65	20-16	U	28.0	101	2	51	PRE CONC BEAMS	59	BIG COULEE CREEK	
1053 030 0445	SR 3	DF 284 9	64+89	20-16	U	28.0	143	3	62	PRE CONC BEAMS	59	MUSSELSHELL R	
1053 030 0457L	SR 3												

FEDERAL AID SECONDARY ROUTES

(STATE MAINTAINED)

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number an other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
3208 010 0058	OR 208	S 81 2	306+98	15-12	U	24.0	686	4	180	STEEL GIRDER	55	FLATHEAD RIVER	
3208 010 0069L	OR 208												
3209 010 0122	OR 209	S 65 1	649+22	20-16	U	24.0	75	3	25	T T TRESTLE	50	MORRELL CREEK	
3209 010 0355	OR 209	FHP 15-F	1841+14	20-16	U	26.0	57	3	19	T T TRESTLE	54	HOLLAND CREEK	
3209 010 0477B	OR 209	MISSOULA-LAKE											
3209 010 0524	OR 209	FHP 15-H	1274+31	20-16	U	28.0	69	3	23	T T TRESTLE	55	LION CREEK	
3209 010 0570	OR 209	FHP 15-G	1025+96	20-16	U	26.0	57	3	19	T T TRESTLE	55	GOAT CREEK	
3209 010 0656	OR 209	FHP 15-A2 E	568+26	20-16	U	26.0	57	3	19	T T TRESTLE	53	LOST CREEK	
3209 010 0826B	OR 209	LAKE-FLATHEAD											
3209 010 0830	OR 209	S 65 6	275+75	20-16	U	28.0	225	4	57	PRE CONC BEAM	UC	SWAN RIVER	
3209 010 0871L	OR 209												
3244 010 0016B	OR 244	MUSS-PETROLEUM											
3244 010 0024	OR 244	FAS 356-C1	130+56	15	U	23.0	38	2	19	T T TRESTLE	40	DRAINAGE	SKEW 30
3244 010 0058	OR 244	FAS 356-B 1	263+15	15	U	23.0	133	7	19	T T TRESTLE	39	FLATWILLOW CREEK	
3244 010 0121	OR 244	NRS 331 A	39+04	15	U	21.0	38	2	19	T T TRESTLE	39	PIKE CREEK	
3244 010 0123	OR 244	NRS 331 A	48+31	15	U	21.0	38	2	19	T T TRESTLE	35	DRAINAGE	
3244 010 0185	OR 244	S 331 3	354+12	15	U	24.0	76	4	19	T T TRESTLE	48	YELLOW WATER CR	
3244 010 0233	OR 244	FAS 331-B 1	632+16	15	U	24.0	125	5	25	T T TRESTLE	41	MCDONALD CREEK	
3244 010 0247L	OR 244												
3249 010 0020	OR 249	S 332 5	404+21	15-12	U	24.0	369	3	125	STEEL GIRDER	57	MILK RIVER	
3249 010 0072	OR 249	NRS 332 A	130+08	15	U	23.0	57	3	19	T T TRESTLE	36	DRAINAGE	
3249 010 0098	OR 249	ARMY ENG			U	24.0	286	5	56	STEEL I BEAM	49	OF MISSOURI R	SIGNED GALPIN COU
3249 010 0106L	OR 249												
3256 010 0064	OR 256	COUNTY CONST	56+56	15	U	27.8	28	1	28	ST I BM PILES	UN	MCCOY CREEK	
3256 010 0156L	OR 256												
3289 010 0079	OR 289	S 63 1	381+10	15	15-04	17.0	250	3	199	STEEL TRUSS	51	MADISON RIVER	
3289 010 0096	OR 289	S 63 1	470+60	15	U	24.0	38	2	19	T T TRESTLE	52	CHERRY CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)														
			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Drainage, Railrood, Highway Interchonges and Seporations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Lood or Speed Limits. Moximum Verticol for Minimum Horizontal Clearonce. Different signing of Drainoge, Etc.
3289	010	0114B	OR 289	MADISON-GAL											
3289	010	0151	OR 289	COUNTY CONST	757+43	15	U	21.0	21	1	21	CONCRETE T BEAM	UN	ELK CREEK	
3289	010	0279	OR 289	COUNTY CONST	984+00	10	10-06	17.0	120	1	120	ST THRU TRUSS	UN	WEST GALLATIN R	14 TON 13-09VC 10HC
3289	010	0282	OR 289	COUNTY CONST	999+64	15	U	18.0	39	1	39	STEEL I BEAM	UN	FK W GALLATIN R	
3289	010	0290L	OR 289												
3291	010	0075L	OR 291	NO BRIDGES											
3308	010	0001	OR 308	COUNTY CONST	+69	15	U	26.0	62	2	31	STEEL I BEAMS	42	ROCK CREEK	
3308	010	0158	OR 308	FAS 320 B 1	10+92	15	U	24.0	244	3	94	STEEL GIRDER	39	CLARK FORK	YELLOWSTONE RIVER
3308	010	0175	OR 308	S 320 4	104+13	15	U	24.0	57	3	19	T T TRESTLE	49	SILVER TIP CREEK	
3308	010	0183	OR 308	NRS 320 A	12+07	15	U	21.0	261	4	74	STEEL GIRDER	34	CLARK FORK	YELLOWSTONE RIVER
3308	010	0255L	OR 308												
3326	010	0084L	OR 326	NO BRIDGES											
3376	010	0106B	OR 376	PHILLIP-BLA											
3376	010	0166	OR 376	S 187 3	999+06	15-12	U	28.0	25	1	25	T T TRESTLE	59	LIT PEOPLES CR	
3376	010	0176	OR 376	S 187 3	1072+40	15-12	U	28.0	25	1	25	T T TRESTLE	59	LIT PEOPLES CR	
3376	010	0220	OR 376	S 187 3	1305+84	15-12	U	28.0	38	1	19	T T TRESTLE	59	LIT PEOPLES CR	
3376	010	0259	OR 376	S 187 2	1511+27	15-12	U	28.0	100	4	25	T T TRESTLE	59	S FK PEOPLES CR	
3376	010	0312	OR 376	S 187 2	1792+00	15-12	U	28.0	100	4	25	T T TRESTLE	59	PEOPLES CREEK	
3376	010	0405	OR 376	S 187 1	2295+44	15-12	U	28.0	75	3	25	T T TRESTLE	59	WHITE BEAR CREEK	
3376	010	0470	OR 376	S 187 1	2629+43	15-12	U	28.0	100	4	25	T T TRESTLE	59	THREE MILE COU	
3376	010	0499L	OR 376												
3397	010	0050	OR 397	COUNTY CONST	289+03		U	17.0	194	3	64	STEEL GIRDER	UN	CLARK FORK	YELLOWSTONE RIVER
3397	010	0105L	OR 397												
3401	010	0014	SR 287	S 100 1	640+05		U	24.0	76	1	19	T T TRESTLE	53	PIPESTONE PASS	
3401	010	0084	SR 287	S 100 1	200+65		U	24.0	38	2	19	T T TRESTLE	53	FISH CREEK	
3401	010	00968	SR 287	JEFFERSON-S80W											
3401	010	0099B	SR 287	S80W-MADISON											

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIOGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Drainoge, Roilrood, Highwoy Interchonges ond Seporations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Maximum Verlicol for Minimum Horizontol Cleoronce. Different signing of Droinoge, Etc.
3401 010 0121L	SR 287												
3412 010 0247	US 12	FHP 11 B 1	51+09	20-16	U	30.0	84	4	21	T T TRESTLE	57	LOLO CREEK	RAISED FHP 11 I 1
3412 010 0250	US 12	FHP 11 B 1	35+52	20-16	U	30.0	63	3	21	T T TRESTLE	57	LOLO CREEK	
3412 010 0265	US 12	FHP 11 A 2	43+58	15	U	26.0	28	1	28	T T TRESTLE	51	LOLO CREEK	RAISED FHP 11 I 1
3412 010 0267	US 12	FHP 11 A 2	51+65	15	U	26.0	28	1	28	T T TRESTLE	51	LOLO CREEK	RAISED FHP 11 I 1
3412 010 0325L	US 12												
3499 010 0067B	OR 499	MADISON-GAL											
3499 010 0077	OR 499	FHP 45 B	401+15	15	U	22.0	99	3	40	CONCRETE GIRDER	30	BEAVER CREEK	
3499 010 0091	OR 499	FHP 45 C	510+41	15	U	20.0	82	3	35	CONCRETE T BEAM	31	CABIN CREEK	
3499 010 0208	OR 499	FHP 45 D	1126+76	15	U	24.0	74	3	35	CONCRETE GIRDER	33	GRAYLING CREEK	
3499 010 0226L	OR 499												

FEDERAL AID SECONDARY ROUTES

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System · F.A Rte No. · Section No. · Miles to Tenths · Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number an other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing at Drainage, Etc.
2201 010 0133	OR 201	S 190 2	700+42	15-12	U	24.0	321	5	67	CONCRETE T BEAM	57	REDWATER RIVER	
2201 010 0141B	OR 201	MCCONE-RICH											
2201 010 0588	OR 201	WPSO 361-B	110+02	15	U	23.0	76	4	19	T T TRESTLE	37	N FK HAY CR	
2201 010 0633	OR 201	WPSO 361-B	392+40	15	U	23.0	57	3	19	T T TRESTLE	37	SECOND HAY CREEK	
2201 010 0693	OR 201	NRS 327	247+84	15	U	19.0	51	3	25	T T TRESTLE	34	MAIN CANAL	
2201 010 0695L	OR 201												
2202 010 0180B	OR 202	LINCOLN-SAN											
2202 010 0218	OR 202	FHP 5 A1, B	650+51	20-16	U	26.0	79	3	29	CONCRETE SLAB	60	BULL RIVER	
2202 010 0313	OR 202	S 38 3	409+31	15-12	U	24.0	83	3	29	T T TRESTLE	56	BULL RIVER	
2202 010 0346L	OR 202												
2203 010 0052	OR 203	S 170 1 U2	561+19	15-12	U	24.0	374	3	144	CONCRETE T BEAM	56	BITTERROOT RIVER	
2203 010 0055	OR 203	S 170 1 U2	579+27	15-12	U	24.0	38	2	19	T T TRESTLE	56	DRAINAGE	
2203 010 0065L	OR 203												
2204 010 0013	OR 204	S 159 1 U2	273+63	15-12	U	24.0	240	3	92	ST PLATE GIRDER	54	MILK RIVER	
2204 010 0014	OR 204	S 159 1 U2	267+01	15-12	U	24.0	63	3	25	T T TRESTLE	54	U.S.R.S. CANAL	
2204 010 0081L	OR 204												
2206 010 0120L	OR 206	NO BRIDGES											
2207 010 0108L	OR 207	NO BRIDGES											
2211 010 0095L	OR 211	NO BRIDGES											
2212 010 0124	OR 212	DS 178 4	5+29	15-12	U	28.0	75	3	25	T T TRESTLE	59	POST CR-RD PLANS	MISSION CR-CO MAP
2212 010 0125L	OR 212												
2213 010 0283B	OR 213	GLACIER-TOOLE											
2213 010 0303L	OR 213	NO BRIDGES											
2214 010 0001	OR 214	I 15-8 6 37	1420+02		16-04	40.0				UNDERPASS	61	INT-115 SUNBURST	8015 160 0251

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Droinoge, Roilrood, Highwoy Interchonges ond Seporotions, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Moximum Verticol for Minimum Horizontol Cleoronce. Different signing of Droinoge, Etc.
2214 010 0243L	OR 214												
2215 010 0151B	OR 215	TCOLE-GLACIER											
2215 010 0212L	OR 215	NO BRIDGES											
2216 010 0053	OR 216	NRS 321-B	281+69	15	U	21.0	57	3	19	T T TRESTLE	35	SOBERUP CREEK	
2216 010 0095	OR 216	NRS 321-A	500+75	15	U	21.0	150	6	19	T T TRESTLE	34	DUPUYER CREEK	
2216 010 0117	OR 216	NRS 321-A	651+03	15	U	21.0	38	2	19	T T TRESTLE	34	IRRIGATION CANAL	
2216 010 0278L	OR 216												
2218 010 0011	OR 218	S 96 1	58+68	15	U	24.0	38	2	19	T T TRESTLE	51	PONDERA COULEE	
2218 010 0107	OR 218	S 96 3	553+52	15-12	U	24.0	50	2	25	T T TRESTLE	58	PONDERA COULEE	
2218 010 0199	OR 218	COUNTY CONST			U		23	1	23	T T TRESTLE	UN	DRAINAGE	
2218 010 0255B	OR 218	PONDERA-L18											
2218 010 0295	OR 218	COUNTY CONST			U	15.0	46	1	46	T T TRESTLE	UN	PONDERA COULEE	
2218 010 0300L	OR 218												
2219 010 0031	OR 219	S 310 3	163+52	15	U	22.0	57	3	19	T T TRESTLE	49	FARMERS COULEE	
2219 010 0124B	OR 219	TETON-PONDERA											
2219 010 0176	OR 219	FAS 310-B 1	367+20	15	U	30.0	38	2	19	T T TRESTLE	45	DRAINAGE	
2219 010 0198L	OR 219												
2220 010 0893L	OR 220	NO BRIDGES											
2221 010 0049	OR 221	S 341 8 1	259+92	15	U	24.0	268	6	65	STEEL I BEAM	39	TETON RIVER	SKEW 30
2221 010 0243L	OR 221												
2223 010 0013	OR 223	S 339 4	71+05	15-12	U	24.0	298	6	50	CONCRETE I BEAM	53	TETON RIVER	
2223 010 0289B	OR 223	CHOUTEAU-L18											
2223 010 0379	OR 223	COUNTY CONST		08	09-10	17.0	360	5	300	THRU ST TRUSS	29	MARIAS R 7 TON	13-06VC 6-11HC 5MPH
2223 010 0435	OR 223	FAS 339 B 1	1999+11	15	U	22.0	57	3	19	T T TRESTLE	39	DRAINAGE	
2223 010 0563L	OR 223												

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H - S	VERTICAL CLEARANCE (Minimum) FT - IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2224	010	0188L	OR 224	NO BRIDGES											
2225	010	0024	OR 225	NRS 312	117+28	15	U	19.0	57	3	19	T T TRESTLE	34	DRAINAGE	
2225	010	01018	OR 225	CASCADE-CHOUT											
2225	010	0298	OR 225	COUNTY CONST			14-09	15.0	152	2	133	ST PRATT TRUSS	19	TETON RIVER	10 TON 10MPH
2225	010	04298	OR 225	CHOUTEAU-LIB											
2225	010	0489L	OR 225												
2226	010	0001	OR 226	U 388 1			14-08					UNDERPASS	UN	SPUR FAP 3	1003 600 0009
2226	010	0036	OR 226	NRS 329 A	151+53	15	U	23.0	57	3	19	T T TRESTLE	37	SAND COULEE	SKEW 30
2226	010	0191L	OR 226												
2227	010	0175L	OR 227	NO BRIDGES											
2228	010	0105	OR 228	FAS 348 C 1	539+65	15	U	25.0	57	3	19	T T TRESTLE	41	REO COULEE	
2228	010	0164	OR 228	WPSO 348 A	143+15	15	U	21.0	186	5	61	STEEL I BEAM	36	BELT CREEK	
2228	010	01643	OR 228	CASCADE-CHOUT											
2228	010	0223	OR 228	S 348 6	454+14	15	U	24.0	75	3	25	T T TRESTLE	54	HIGHWOOD CREEK	
2228	010	0226L	OR 228												
2230	010	0002	OR 230	SG 20 9	112+50	15-12	U	24.0	128	3	47	CONCRETE T BEAM	53	G.N. RY	
2230	010	0024	OR 230	S 190 12	23+04	15-12	U	28.0	708	6	186	RIV PL GIRDER	62	MISSOURI RIVER	
2230	010	0040	OR 230	S 290 10	77+55	15-12	U	28.0	125	5	25	T T TRESTLE	56	SHONKIN CREEK	
2230	010	0086	OR 230	NRS 290 C 1	322+14	15	U	24.0	75	3	25	T T TRESTLE	39	BOYLE COULEE	SKEW 30 OHANLON COUL
2230	010	0132	OR 230	FAS 290 D	564+24	15	U	24.0	38	2	19	T T TRESTLE	41	DRAINAGE	
2230	010	0297	OR 230	S 290 7	1438+47	15	U	24.0	57	3	19	T T TRESTLE	49	DRAINAGE	SKEW 30
2230	010	0322	OR 230	S 307 4	1567+60	15	U	20.0	57	3	19	T T TRESTLE	49	DRAINAGE	
2230	010	0331	OR 230	S 307 4	1618+97	15	U	20.0	76	4	19	T T TRESTLE	49	FLAT CREEK	
2230	010	0341	OR 230	S 307 4	1670+12	15	U	20.0	25	1	25	T T TRESTLE	49	TRIBUTARY FLAT CR	
2230	010	0416	OR 230	S 307 6	656+92	15	U	24.0	75	3	25	T T TRESTLE	50	COWBOY STEELE CR	
2230	010	0420	OR 230	S 307 6	632+35	15	U	24.0	75	3	25	T T TRESTLE	50	BUTTE CREEK	
2230	010	0467	OR 230	S 307 5	383+45	15	U	24.0	250	10	25	T T TRESTLE	49	ARROW CREEK	MODIFIED 1960

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A System / F.A.Rte.No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2230 010 04688	OR 230	CHOUTEAU-FER											
2230 010 05158	OR 230	FERGUS-JBASIN											
2230 010 0611	OR 230	NRS 307 A	329+63	15	U	24.0	57	3	19	T T TRESTLE	34	WOLF CREEK	WIDENED 1952
2230 010 0679L	OR 230												
2231 010 0090	OR 231	FAS 13 8 1	431+30	15	U	24.0	38	2	19	T T TRESTLE	41	OBRIEN COULEE	
2231 010 0138	OR 231	S 13 3	688+18	15	U	20.0	38	2	19	T T TRESTLE	47	LITTLE SAGE CR	
2231 010 0186	OR 231	S 13 3	949+42	15	U	20.0	57	3	19	T T TRESTLE	47	SAGE CREEK	
2231 010 0249L	OR 231												
2232 010 0001	OR 232	WPGS 301 C	4+88	15	U	22.0	826	30	74	STEEL I BEAM	36	G.N. RY	
2232 010 0002	OR 232	COUNTY CONST	12+30		12-01	18.0	287	6	190	STEEL TRUSS	12	MILK RIVER	15 2 VC-11 0 HC
2232 010 0436L	OR 232												
2233 010 0215L	OR 233	NO BRIDGES											
2234 010 0020	OR 234	COUNTY CONST	538+56	08	U	19.0	96	3	57	ST PONY TRUSS		SCOTT COULEE CA	
2234 010 0121L	OR 234												
2235 010 0004	OR 235	COUNTY CONST	332+85		U	18.0	50	2	25	CONCRETE SLAB		WARM SPRINGS CR	BUILT PRIOR 1921
2235 010 0033	OR 235	S 309 3	131+80	15	U	24.0	38	2	19	T T TRESTLE	49	WARM SPRINGS CR	
2235 010 0085	OR 235	NRS 309 A	387+01	15	U	19.0	38	2	19	T T TRESTLE	34	IRRIGATION CANAL	
2235 010 0090	OR 235	NRS 309 A	410+75	15	U	19.0	95	5	19	T T TRESTLE	34	WARM SPRINGS CR	
2235 010 0100	OR 235	NRS 309 B	473+09	15	U	19.0	95	5	19	T T TRESTLE	35	WARM SPRINGS CR	
2235 010 0175	OR 235	S 342 3	584+31	15	U	24.0	177	3	68	STEEL GIRDER	48	JUDITH RIVER	
2235 010 0179	OR 235	S 342 4	566+05	15	U	24.0	175	7	25	T T TRESTLE	49	SAGE CREEK	
2235 010 0225	OR 235	S 342 4	322+63	15	U	24.0	57	3	19	T T TRESTLE	49	DRY WOLF CREEK	
2235 010 0299	OR 235	S 342 5	661+58	15	U	24.0	76	4	19	T T TRESTLE	52	WOLF CREEK	
2235 010 0364	OR 235	S 342 5	320+61	15	U	24.0	38	2	19	T T TRESTLE	52	COFFEE CREEK	
2235 010 0424L	OR 235												
2236 010 0042	OR 236	S 68 1	223+85	15	U	24.0	38	2	19	T T TRESTLE	53	DOG CREEK	
2236 010 0063	OR 236	S 68 2	338+53	15	U	24.0	38	2	19	T T TRESTLE	54	LITTLE DOG CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2236 010 0095	OR 236	S 68 2	511+97	15	U	24.0	38	2	19	T T TRESTLE	54	DOG CREEK	
2236 010 0101	OR 236	S 68 2	542+74	15	U	24.0	57	3	19	T T TRESTLE	54	DOG CREEK	
2236 010 0493	OR 236	FREE FERRY			U							MISSOURI RIVER	
2236 010 0493B	OR 236	FERGUS-CHOUT											
2236 010 0552	OR 236	CO CONST WPA			U	17.0	98	5	25	UNT T TRESTLE	UN	CHIP COULEE	
2236 010 0636	OR 236	COUNTY CONST			U	16.0	52	3	17	UNT T TRESTLE	UN	CHIP COULEE	
2236 010 0660	OR 236	COUNTY CONST			U	17.0	38	2	19	UNT T TRESTLE	UN	CHIP COULEE	
2236 010 0720	OR 236	COUNTY CONST			U	14.0	64	1	64	ST P TR PILE	UN	EAGLE CREEK	
2236 010 0930L	OR 236												
2237 010 0019	OR 237	COUNTY CONST			U	15.0	50	1	50	HOWE ST TRUSS	08	BIG SPRING CREEK	
2237 010 0021L	OR 237												
2238 010 0004	OR 238	S US 19 2	20+45	15-12	U	38.0	49	2	25	REINF CONC SLAB	58	MILL DITCH	
2238 010 0192	OR 238	COUNTY CONST			U	24.0	30	2	15	UNT T TRESTLE	UN	DRAINAGE	
2238 010 0196L	OR 238												
2239 010 0031	OR 239	S 121 2	446+92	15-12	U	24.0	65	1	65	PRE CONC BEAMS	61	JUDITH RIVER	
2239 010 0116L	OR 239												
2240 010 0015	OR 240	COUNTY CONST	66+17	10	11-00	15.5	160	1	160	THRU ST TRUSS	UN	MILK RIVER	13 10VC-7 6HC
2240 010 0018	OR 240	COUNTY CONST	83+47	10	U	23.0	50	2	25	STEEL I BEAM	UN	DRAINAGE	
2240 010 0029	OR 240	COUNTY CONST	142+88	10	U	23.0	40	1	40	STEEL I BEAM	54	THREE MILE CREEK	
2240 010 0076	OR 240	COUNTY CONST	395+00		U	23.0	74	3	36	STEEL I BEAM	UN	SIX MILE CREEK	
2240 010 0124	OR 240	S 340 3	686+85	15-12	U	24.0	38	2	19	T T TRESTLE	57	BEAN CREEK	
2240 010 0166	OR 240	S 340 3	465+56	15-12	U	24.0	38	2	19	T T TRESTLE	57	SNAKE CREEK	
2240 010 0250	OR 240	S 340 4	19+56	15-12	U	24.0	57	3	19	T T TRESTLE	57	PEOPLES CREEK	
2240 010 0553L	OR 240												
2241 010 0001	OR 241	S 12 8	9+93	15-12	U	24.0	88	4	25	T T TRESTLE	57	THIRTY MILE CR	
2241 010 0009	OR 241	FAS 12-A 1	33+94	15	U	24.0	57	3	19	T T TRESTLE	40	BUCKLEY COULEE	
2241 010 0075	OR 241	FAS 12-B 1	375+14	15	U	24.0	76	4	19	T T TRESTLE	47	W FK WAYNE CR	
2241 010 0091	OR 241	FAS 12-B 1	461+69	15	U	24.0	76	4	19	T T TRESTLE	47	WAYNE CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	OESIGN LOAOING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigotion Ditch, Drainage, Railrood, Highwoy Interchonges and Separations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Moximum Verticol for Minimum Horizontal Clearonce. Different signing of Droinoge, Etc.
2241 010 0097	OR 241	FAS 12-B 1	496+19	15	U	24.0	57	3	19	T T TRESTLE	47	E FK WAYNE CR	SIGN-ORILEY CR
2241 010 0110	OR 241	FAS 12-B 1	565+03	15	U	24.0	57	3	19	T T TRESILE	47	DRAINAGE	SIGN-N FK. WAYNE CR
2241 010 0122	OR 241	FAS 12-B 1	623+40	15	U	24.0	57	3	19	T T TRESTLE	47	WEST SAVOY CREEK	SIGN-SAVOY CR
2241 010 0375	OR 241	S 12 6	349+27	10	U	20.0	117	4	40	STEEL I BEAM	50	WOODY ISLAND CR	COULEE
2241 010 0429L	OR 241												
2242 010 0055	OR 242	WPSO 337	287+99	15	U	23.0	57	3	19	T T TRESTLE	36	CIRCLE DIAMOND	COULEE
2242 010 0060	OR 242	WPSO 337	314+03	15	U	23.0	114	6	19	T T TRESTLE	36	ASSINIBOINE CR	SKEW 30
2242 010 0152	OR 242	S 337 4	796+66	15	U	24.0	100	4	25	T T TRESTLE	50	COTTONWOOD CREEK	
2242 010 0174	OR 242	S 337 4	913+13	15	U	24.0	76	4	19	T T TRESTLE	50	LIT COTTONWOOD CR	
2242 010 0470	OR 242	S 337 9	1506+20	15-12	U	24.0	100	4	25	T T TRESTLE	58	WHITEWATER CREEK	
2242 010 0544L	OR 242												
2243 010 0007	OR 243	WPSO 335 B	37+95	15	U	21.0	57	3	19	T T TRESTLE	36	DRAINAGE	
2243 010 0010	OR 243	WPSO 335 B	55+20	15	U	21.0	38	2	19	T T TRESTLE	36	DRAINAGE	
2243 010 0012	OR 243	WPSO 335 8	63+09	15	U	21.0	95	5	19	T T TRESTLE	36	USRS DITCH	
2243 010 0013	OR 243	WPSO 335 B	69+07	15	U	21.0	57	3	19	T T TRESTLE	36	DRAINAGE	
2243 010 0014	OR 243	WPSO 335 8	75+88	15	U	21.0	57	3	19	T T TRESTLE	36	DRAINAGE	
2243 010 0016	OR 243	WPSO 335 B	82+90	15	U	21.0	38	2	19	T T TRESTLE	36	DRAINAGE	
2243 010 0018	OR 243	WPSO 335 B	92+60	15	U	21.0	114	6	19	T T TRESTLE	36	DRAINAGE	
2243 010 0022	OR 243	WPSO 335 8	114+81	15	U	21.0	38	2	19	T T TRESTLE	36	DRAINAGE	
2243 010 0058	OR 243	S 335 4	306+40	15-12	U	24.0	250	3	96	ST PLATE GIRDER	54	MILK RIVER	
2243 010 0096	OR 243	COUNTY CONST			U	19.0	62	4	28	STEEL I BEAM	UN	WHITE CREEK	STINKY WATER CR
2243 010 0101	OR 243	COUNTY CONST			U	14.3	117	5	40	STEEL I BEAM	UN	WHITEWATER CR	
2243 010 0133L	OR 243												
2245 010 0222L	OR 245	NO BRIDGES											
2246 010 0007	OR 246	S 257 4	190+39	15-12	U	24.0	120	4	45	CONT CONC T 8M	60	CHERRY CREEK	
2246 010 0011	OR 246	S 257 4	165+50	15-12	U	24.0	75	3	25	T T TRESTLE	60	DRAINAGE	
2246 010 0021	OR 246	S 257 4	115+65	15-12	U	24.0	400	3	154	RIV ST PL GIR	60	MILK RIVER	
2246 010 0067	OR 246	COUNTY CONST			U	20.0	75	3	27	UNT T TRESTLE	UN	ANTELOPE CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER				HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING	VERTICAL CLEARANCE (Minimum)	HORIZONTAL CLEARANCE (Curb to curb)	TOTAL LENGTH	NUMBER OF SPANS	MAXIUM SPAN	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
F.A.System	F.A Rte.No.	Section No.	Miles to Tenths Descriptive				H – S	FT – IN	FEET	FEET		FEET				
2246	010	0119L		OR 246												
2247	010	0066		OR 247	S 368 6	261+85	15	U	24.0	150	6	25	T T TRESTLE	48	E FK CHERRY CR	
2247	010	0254		OR 247	S 368 6	125.4+32	15	U	24.0	125	5	25	T T TRESTLE	48	DRY FORK CREEK	SKEW 45
2247	010	0281		OR 247	FAS 368 C	157+47	15	U	24.0	114	6	19	T T TRESTLE	40	W FK PORCUPINE CR	
2247	010	0351		OR 247	FAS 368 B	528+23	15	U	24.0	57	3	19	T T TRESTLE	39	DRAINAGE	
2247	010	0394		OR 247	WPSO 368	756+73	15	U	23.0	100	4	25	T T TRESTLE	36	MID FK PORCUPNE C	SKEW 30
2247	010	0400		OR 247	NRS 286 B	28+33	15	U	21.0	76	4	19	T T TRESTLE	35	ALKALI CREEK	
2247	010	0608L		OR 247												
2248	010	0024		OR 248	S 8 A	386+25	15	U	24.0	25	1	25	T T TRESTLE	40	DRAINAGE	
2248	010	0029		OR 248	S 8 A	360+13	15	U	24.0	278	6	108	ST PONY TRUSS	40	E FK POPLAR R	
2248	010	0031		OR 248	S 8 A	348+87	15	U	24.0	76	3	25	T T TRESTLE	40	DRAINAGE	
2248	010	0035		OR 248	S 8 A	329+35	15	U	24.0	127	5	39	T T TRESTLE	40	BUTTE CREEK	
2248	010	0092		OR 248	S 8 B	27+80	15	U	26.0	25	1	25	T T TRESTLE	41	DRAINAGE	
2248	010	0105		OR 248	S 8 4	968+51	15	U	24.0	75	3	25	T T TRESTLE	47	SPRING CREEK	
2248	010	0219		OR 248	COUNTY CONST	365+82	15	U	24.0	57	3	19	T T TRESTLE	48	DRAINAGE	
2248	010	0224		OR 248	COUNTY CONST	339+72	15	U	24.0	76	4	19	T T TRESTLE	48	DRAINAGE	
2248	010	0242		OR 248	COUNTY CONST	224+28	15	U	24.0	57	3	19	T T TRESTLE	48	DRAINAGE	
2248	010	02778		OR 248	DANIELS-VALLEY											
2248	010	02838		OR 248	VALLEY-DANIELS											
2248	010	0288		OR 248	COUNTY CONST	36+67	15	U	24.0	75	3	25	T T TRESTLE	48	DRAINAGE	
2248	010	02888		OR 248	DANIELS-VALLEY											
2248	010	0289		OR 248	COUNTY CONST	32+35	15	U	24.0	50	2	25	T T TRESTLE	48	OLD OF CHANNEL	
2248	010	0290		OR 248	COUNTY CONST	24+00	15	U	24.0	200	8	25	T T TRESTLE	48	W FK POPLAR R	
2248	010	0292		OR 248	COUNTY CONST	13+37	15	U	24.0	75	3	25	T T TRESTLE	48	OF W FK POPLAR R	
2248	010	02948		OR 248	VALLEY-DANIELS											
2248	010	0315		OR 248	S 8 6	527+70	15	U	24.0	50	2	25	T T TRESTLE	50	SPRING CREEK	SKEW 30
2248	010	03438		OR 248	DANIELS-VALLEY											
2248	010	0462L		OR 248												
2250	010	0261L		OR 250	NO BRIDGES											
2251	010	0118		OR 251	S 15 2	624+73	15	U	20.0	25	1	25	T T TRESTLE	48	DRAINAGE	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2251 010 0155	OR 251	S 15 2	819+74	15	U	20.0	25	1	25	T T TRESTLE	48	DRAINAGE	
2251 010 0178	OR 251	S 15 3	939+05	15	U	24.0	25	1	25	T T TRESTLE	50	KIRN COULEE	
2251 010 0207	OR 251	S 15 3	1092+89	15	U	24.0	25	1	25	T T TRESTLE	50	DRAINAGE	
2251 010 0217	OR 251	S 15 3	1143+65	15	U	24.0	38	2	19	T T TRESTLE	50	HAY CREEK	
2251 010 0317B	OR 251	ROUSEVELT-DAN											
2251 010 0409	OR 251	S 15 6	2163+01	20-16	U	24.0	25	1	25	T T TRESTLE	54	SMOKE CREEK	
2251 010 0498	OR 251	S 15 4	127+00	15	U	24.0	25	1	25	T T TRESTLE	50	EAGLE CREEK	
2251 010 0521L	OR 251												
2252 010 0015	OR 252	S 31 1	79+36	15	U	24.0	100	4	25	T T TRESTLE	50	HORSE CREEK	
2252 010 0070	OR 252	S 31 1	374+38	15	U	24.0	38	2	19	T T TRESTLE	50	DENWOODY CREEK	
2252 010 0080	OR 252	S 31 1	426+20	15	U	24.0	75	3	25	T T TRESTLE	50	HORSE CREEK	
2252 010 0130	OR 252	S 31 1	686+81	15	U	24.0	57	3	19	T T TRESTLE	50	HORSE CREEK	
2252 010 0141	OR 252	S 31 3	746+03	15	U	24.0	38	2	19	T T TRESTLE	55	DRAINAGE	
2252 010 0238L	OR 252												
2253 010 0009	OR 253	S 302 13	49+82	15-12	U	24.0	825	6	210	RIV PL GIRDERS	59	YELLOWSTONE R	
2253 010 0036	OR 253	NRS 302 A	193+25	15	U	21.0	50	2	25	T T TRESTLE	36	DRAINAGE	
2253 010 0046	OR 253	NRS 302 A	246+60	15	U	21.0	363	9	40	STEEL I BEAM	36	CHERRY CREEK	
2253 010 0080	OR 253	NRS 302 B	427+72	15	U	21.0	95	5	19	T T TRESTLE	35	BRACKETT CREEK	
2253 010 0094	OR 253	NRS 302 B	499+26	15	U	21.0	133	7	19	T T TRESTLE	35	CEDAR CREEK	
2253 010 0147	OR 253	FAS 302 C	783+28	15	U	24.0	76	4	19	T T TRESTLE	39	DRAINAGE	
2253 010 0174	OR 253	FAS 302 D	927+28	15	U	24.0	76	4	19	T T TRESTLE	40	DRAINAGE	
2253 010 0188	OR 253	FAS 302 D	1000+92	15	U	24.0	95	5	19	T T TRESTLE	40	DRAINAGE	
2253 010 0224	OR 253	FAS 302 7	1189+47	15	U	20.0	75	3	25	T T TRESTLE	47	CEDAR CREEK	25 SKEW
2253 010 0269	OR 253	FAS 302 7	1424+35	15	U	20.0	38	2	19	T T TRESTLE	47	CEDAR CREEK	
2253 010 0367B	OR 253	PRAIRIE-MCC											
2253 010 0371	OR 253	S 302 8	23+67	15	U	20.0	75	3	25	T T TRESTLE	48	EAST DUCK CREEK	30 SKEW
2253 010 0462	OR 253	S 302 11	468+15	15	U	24.0	150	6	25	T T TRESTLE	50	REDWATER RIVER	
2253 010 0466L	OR 253												
2254 010 0175	OR 254	S 32 3	923+00	15	U	24.0	25	1	25	T T TRESTLE	52	LOWER 7 MILE CR	
2254 010 0229	OR 254	S 32 3	1208+80	15	U	24.0	25	1	25	T T TRESTLE	52	S FK 13 MILE CR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte.No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Droinage, Roilrood, Highwoy Interchonges ond Seporotions, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Maximum Verticol for Minimum Horizontol Cleoronce. Different signing of Droinoge, Etc.
2254 010 0288	OR 254	S 32 6	1520+90	15	U	24.0	25	1	25	T T TRESTLE	55	MID FK BURNS CR	
2254 010 0517B	OR 254	DAWSON-RICH											
2254 010 05278	OR 254	RICHLAND-DAW											
2254 010 0532	OR 254	COUNTY CONST			U	13.4	98	4	25	STEEL & CONC	UN	REDWATER RIVER	
2254 010 05978	OR 254	DAWSON-MCC											
2254 010 0659L	OR 254												
2257 010 0001	OR 257	CMST P&P RR			13-06	30.0				UNDERPASS	UN	CMSTP&P RR	
2257 010 0002	OR 257	COUNTY CONST			12-00	18.0	459	3	153	ST PRATT TRUSS	32	CLARK FORK	
2257 010 0003	OR 257	I90-1 6 43	237+76		15-06	40.0				UNDERPASS	60	SUPERIOR INT I90	8090 010 0479P
2257 010 0004	OR 257	I90-1 6 43	237+82		15-06	40.0				UNDERPASS	60	SUPERIOR INT I90	8090 010 0479
2257 010 0012	OR 257	S 169 1 U2	81+50	15-12	U	24.0	110	3	70	CONT CONC T BM	55	CEDAR CREEK	
2257 010 0037	OR 257	SG 169 1 U3	170+66	15-12	U	24.0	188	5	57	CONT CONC T BM	55	NP RY	
2257 010 0061L	OR 257												
2258 010 0002	OR 258	S 73 2	8+90	15	U	24.0	150	6	25	T T TRESTLE	49	BIG MUDDY CREEK	
2258 010 0008	OR 258	S 73 2	41+21	15	U	24.0	113	5	25	T T TRESTLE	49	DRAINAGE	
2258 010 0198L	OR 258												
2261 010 0000	OR 261	I 94-3 7 240	366+39	15-12	U	24.0	163	3	72	PRE CONC BEAM	62	INT-I94 W WIBAUX	8094 100 0303
2261 010 0004	OR 261	FAP 61	22+42	15	U	20.0	56	3	20	STEEL GIRDER	30	DRY CREEK	
2261 010 02568	OR 261	WIBAUX-RICH											
2261 010 0435	OR 261	COUNTY CONST			U	18.3	28	2	14	UNT T TRESTLE	UN	OBRIEN CREEK	
2261 010 0494L	OR 261												
2262 010 0051L	OR 262	NO BRIDGES											
2263 010 0153L	OR 263	NO BRIDGES											
2264 010 0052L	OR 264	NO BRIDGES											
2265 010 0039L	OR 265	NO BRIDGES											

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte.No., Section No., Miles to Tenths, Descriptive)			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railrood, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2266	010	0026L	OR 266	NO BRIDGES											
2267	010	0001	OR 267	NP RY			12–06	12.0				UNDERPASS	UN	NP RY	
2267	010	0044	OR 267	COUNTY CONST			U	16.0	50	2	25	UNT T & CONC	UN	RATTLESNAKE CR	3 TON
2267	010	0051L	OR 267												
2268	010	0090L	OR 268	NO BRIDGES											
2269	010	0034	OR 269	COUNTY CONST	182+11		U	20.0	22	1	22	CONCRETE T BEAM	UN	IRRIGATION DITCH	
2269	010	0053	OR 269	S 4 E 1	211+35	15	U	23.0	25	1	25	T T TRESTLE	46	IRRIGATION DITCH	
2269	010	0208	OR 269	S 4 7	352+82	15–12	U	26.0	75	3	25	T T TRESTLE	51	BITTERROOT R OF	
2269	010	0210	OR 269	S 4 7	361+85	15–12	U	26.0	324	4	90	CONT ST GIRDER	51	BITTERROOT RIVER	
2269	010	0213L	OR 269												
2270	010	0036	OR 270	COUNTY CONST	195+48	10	U	16.0	35	1	35	STEEL I BEAM		HORSE CREEK	
2270	010	0066	OR 270	COUNTY CONST	349+86	04	12–00	15.0	142	3	96	PRATT ST TRUSS	UN	LIT MISSOURI R	14-01 VC 11-06 HC
2270	010	0189	OR 270	COUNTY CONST			U	14.0	60	1	60	ST PONY TRUSS	UN	COTTONWOOD CR	
2270	010	0198	OR 270	COUNTY CONST			U	19.5	23	1	23	STEEL I BEAM	48	HACKBERRY CR	
2270	010	0215L	OR 270												
2271	010	0202	OR 271	S 343 6	1492+49	15	U	24.0	38	2	19	T T TRESTLE	47	NEVADA CREEK	2272 010 0284
2271	010	0257	OR 271	S 36 5	262+78	15	U	20.0	179	3	90	ST PONY TRUSS	56	BIG BLACKFOOT R	
2271	010	0259L	OR 271												
2272	010	0117	OR 272	WPSO 343 A	615+69	15	U	23.0	38	2	19	T T TRESTLE	36	THE RHINE CREEK	
2272	010	0133	OR 272	WPSO 343 A	690+14	15	U	23.0	57	3	19	T T TRESTLE	36	NEVADA CREEK	
2272	010	0284	OR 272	FAS 343 6	1492+49	15	U	24.0	38	2	19	T T TRESTLE	47	NEVADA CREEK	2271 010 0202
2272	010	0354	OR 272	S 37 1	324+28	15	U	20.0	189	2	101	ST PONY TRUSS	54	BIG BLACKFOOT R	
2272	010	0419	OR 272	COUNTY CONST			13–02	15.0	152	1	152	ST PRATT TRUSS	UN	N FK BLACKFOOT R	16–03 VC MAX
2272	010	0461L	OR 272												
2273	010	0007	OR 273	COUNTY CONST			U	19.0	42	2	21	STEEL I BEAM	UN	WARM SPRINGS CR	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte.No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H - S	VERTICAL CLEARANCE (Minimum) FT - IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2273 010 0121L	OR 273												
2274 010 0016	OR 274	S 352 6	477+12	15	U	24.0	25	1	25	T T TRESTLE	50	MILL CREEK	
2274 010 0122	OR 274	S 352 B 1	108+26	15	U	24.0	57	3	19	T T TRESTLE	40	BIG CALIFORNIA CR	SKEW 45
2274 010 0164	OR 274	S 352 C 1	117+18	15	U	24.0	57	3	19	T T TRESTLE	41	FRENCH GULCH	
2274 010 0198	OR 274	S 352 D NON PAR	117+78	15	U	24.0	57	3	19	T T TRESTLE	50	FRENCH GULCH	
2274 010 0220L	OR 274												
2275 010 0018	OR 275	COUNTY CONST	97+79		U	18.0	30	2	15	T T TRESTLE	21	WILLOW CREEK	REDECK 1940 5 TON
2275 010 0021	OR 275	COUNTY CONST	110+95		U	18.0	37	1	37	T TRUSS SPAN	21	CLARK FORK	REDECK 1934 5TON
2275 010 0023L	OR 275												
2276 010 0112L	OR 276	NO BRIDGES											
2277 010 0209	OR 277	COUNTY CONST	1093+33	15	U	20.0	23	1	23	TIMBER TRESTLE	52	WHITETAIL CREEK	WIDEN S 184 1
2277 010 0253	OR 277	COUNTY CONST	1329+39	08	U	14.8	62	4	16	T T TRESTLE	UN	MUSKRAT CREEK	
2277 010 0290	OR 277	COUNTY CONST	1522+93	08	U	14.7	51	3	21	T T TRESTLE	UN	CORRAL CREEK	
2277 010 0315	OR 277	COUNTY CONST	1653+15	10	U	14.6	104	5	40	ST I BM PILES	UN	BOX ELDER CREEK	
2277 010 0335L	OR 277												
2278 010 0186	OR 278	S 35 7	1297+25	15-12	U	24.0	50	2	25	T T TRESTLE	57	GRASSHOPPER CR	
2278 010 0342	OR 278	S 35 2	457+55		U	24.0	25	1	25	T T TRESTLE	50	BULL CREEK	
2278 010 0432	OR 278	COUNTY CONST	18+53		U	20.0	35	2	18	UNT LOG TRESTLE	UN	WARM SPRINGS CR	
2278 010 0433	OR 278	COUNTY CONST	20+92		U	20.0	37	1	37	CONC & STEEL	UN	DRAINAGE	
2278 010 0616L	OR 278												
2279 010 0018	OR 279	115-4 6 186U3	620+53	15-12	U	28.0	205	4	62	PRE CONC BEAMS	62	INT-115 LINCOLN R	8015 091 0067
2279 010 0201	OR 279	S 2 6	338+03	15	U	24.0	57	3	19	T T TRESTLE	49	LT PRICKLY PEAR C	
2279 010 0222	OR 279	S 2 6	239+32	15	U	24.0	57	3	19	T T TRESTLE	49	CANYON CREEK	
2279 010 0234	OR 279	S 2 6	174+88	15	U	24.0	57	3	19	T T TRESTLE	49	CANYON CREEK	SKEW 40
2279 010 0239	OR 279	S 2 6	147+82	15	U	24.0	63	3	25	T T TRESTLE	49	CANYON CREEK	SKEW 30
2279 010 0405L	OR 279												
2280 010 0004	OR 280	115-4 5 185U1	25+05	15-12	U	24.0	215	4	62	PRE CONC BEAM	62	SEP-115 YORK RD	8015 091 0021

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Droinage, Roilroad, Highwoy Interchonges ond Seporotions, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Load or Speed Limits. Maximum Verticol for Minimum Horizontol Cleoronce. Different signing of Droinoge, Etc.
2280 010 0013	OR 280	BUR REC PROJ	68+32	15-12	U	30.0	34	2	17	T T TRESTLE	58	HELENA VALLEY CA	
2280 010 0026	OR 280	CO CONST WPA	138+73	15	U	22.0	31	1	31	STEEL I BEAM	41	BIG PRICKLY PEAR	CREEK
2280 010 0146	OR 280	COUNTY CONST			13-09	15.0	545	3	182	ST THRU TRUSS	06	MISSOURI R-12 TON	16-01VC 9HC 5MPH
2280 010 0188L	OR 280												
2281 010 0027	OR 281	FAS 9 A 1	178+80	15	U	24.0	57	3	19	T T TRESTLE	40	LITTLE BOULDER R	
2281 010 0310L	OR 281												
2283 010 0064L	OR 283	NO BRIDGES											
2284 010 0004B	OR 284	JEFFERSON-L&C											
2284 010 0047	OR 284	BUR OF REC	249+72	15	U	29.7	72	3	29	T T TRESTLE	58	HELENA VALLEY CA	
2284 010 0089	OR 284	BUR OF REC			U	21.0	1000			CONCRETE DAM	53	MISSOURI RIVER	CANYON FERRY DAM
2284 010 0155B	OR 284	L&C-BROADWATER											
2284 010 0427L	OR 284												
2285 010 0064	OR 285	S 86 1	159+78	15	U	24.0	25	1	25	T T TRESTLE	48	CROW CREEK	SKEW 30
2285 010 0094L	OR 285												
2286 010 0030	OR 286	COUNTY CONST	159+60		11-00	18.0	154	2	120	ST PRATT TRUSS	UN	GALLATIN RIVER	8 TON 14-02 VC MAX
2286 010 0039L	OR 286												
2287 010 0079	OR 287	S 87 1	2+08	15	U	24.0	25	1	25	T T TRESTLE	49	WILLOW CREEK	
2287 010 0079L	OR 287												
2288 010 0050	OR 288	S 41 3	252+01	15	U	24.0	25	1	25	T T TRESTLE	50	CAMP CREEK	
2288 010 0163L	OR 288												
2290 010 0045	OR 290	S 40 2 U2	242+75	15-12	U	24.0	50	2	25	T T TRESTLE	57	EAST GALLATIN R	
2290 010 0047	OR 290	S 40 2 U2	251+55	15-12	U	24.0	50	2	25	T T TRESTLE	57	EAST GALLATIN R	
2290 010 0053	OR 290	S 40 2 U3	284+34	15-12	U	24.0	38	2	19	T T TRESTLE	57	SMITH CREEK	
2290 010 0108	OR 290	COUNTY CONST			U	16.0	26	1	26	STEEL I BEAM	UN	DRY CREEK	
2290 010 0159L	OR 290												

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte.No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H - S	VERTICAL CLEARANCE (Minimum) FT - IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2292 010 0206	OR 292	COUNTY CONST			11-00	13.0	120	2	84	THRU ST TRUSS	UN	BOX ELDER CR	14-00 VC MAX
2292 010 0250L	OR 292												
2293 010 0016	OR 293	WPSO 370 A	29+08	15	U	23.0	57	3	19	T T TRESTLE	36	EAST GALLATIN R	SKEW 15
2293 010 0032	OR 293	WPSO 370 8 1	115+21	15	U	24.0	38	2	19	T T TRESTLE	39	BRIDGER CREEK	SKEW 45
2293 010 0108	OR 293	S 370 5	517+82	15	U	24.0	25	1	25	T T TRESTLE	48	BRIDGER CREEK	
2293 010 0383L	OR 293												
2294 010 0125	OR 294	FAS 14 A 1	38+18	15	U	24.0	50	2	25	T T TRESTLE	40	SAWMILL CREEK	
2294 010 0225	OR 294	S 14 3	562+82	15	U	20.0	75	1	75	STEEL GIRDER	48	COTTONWOOD CREEK	
2294 010 0272	OR 294	FAS 14 8 1	9+64	15	U	24.0	31	1	31	T T TRESTLE	41	OF MUSSELSHELL R	SKEW 12-30
2294 010 0273	OR 294	FAS 14 8 1	16+18	15	U	24.0	100	4	25	T T TRESTLE	41	S FK MUSSELSHELL	SKEW 37-30
2294 010 0291L	OR 294												
2295 010 0003	OR 295	I-IG90-7 9 327	22+88		15-09	38.0				UNDERPASS	62	INT I90	8090 200 0039P
2295 010 0004	OR 295	I-IG90-7 9 327	23+58		15-09	38.0				UNDERPASS	62	INT I90	8090 200 0039
2295 010 0120L	OR 295												
2296 010 0003	OR 296	COUNTY CONST			U	14.0	85	1	85	ST PONY TRUSS	UN	MUSSELSHELL R	
2296 010 0094	OR 296	COUNTY CONST			U	14.0	30	1	30	UNT T TRESTLE	49	BIG ELK CREEK	
2296 010 0140L	OR 296												
2297 010 0009	OR 297	OS 64 2	48+70	15-12	U	24.0	57	3	19	T T TRESTLE	59	DEADMANS BASIN	CANAL
2297 010 0087L	OR 297												
2298 010 0085	OR 298	COUNTY CONST	251+90		13-04	14.0	120	1	120	ST THRU TRUSS	25	BOULDER RIVER	15 TON 16 6 VC MAX
2298 010 0130	OR 298	S 28 2 U2	14+69	15	U	20.0	150	3	58	CONT ST GIRDER	50	BOULDER RIVER	
2298 010 0162	OR 298	COUNTY CONST			U	14.0	60	1	60	ST PONY TRUSS	12	BOULDER RIVER	15 TON
2298 010 0272L	OR 298												
2299 010 0044	OR 299	COUNTY CONST			U	15.0	80	3	50	ST PONY TRUSS	UN	CARELESS CREEK	
2299 010 0064L	OR 299												

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Droinage, Etc.
2300 010 0002	OR 300	S 71 4	717+29	15-12	U	24.0	142	2	71	PRE CONC BEAMS	62	MUSSELSHELL R	
2300 010 0012	OR 300	S 71 3	663+58	15-12	U	24.0	63	3	25	T T TRESTLE	60	FISH CREEK	
2300 010 0086	OR 300	COUNTY CONST			U	19.0	49	3	19	UNT I TRESTLE	UN	BIG COULEE	
2300 010 0088	OR 300	COUNTY CONST			U	15.5	40	1	40	ST QUEEN TRUSS	UN	BIG COULEE	
2300 010 0136L	OR 300												
2302 010 0090	OR 302	GN RY			14-06	28.0				UNDERPASS	UN	GN RY	
2302 010 0221L	OR 302												
2303 010 0072	OR 303	COUNTY CONST			U	19.0	24	1	24	STEEL I BEAM	UN	ARROW CREEK	
2303 010 0082	OR 303	COUNTY CONST			U	16.5	36	2	18	STEEL I BEAM	36	CANAL	SKEW 40
2303 010 0150	OR 303	COUNTY CONST			U	19.0	23	1	23	ST I BM PILE	UN	CANAL	
2303 010 0159	OR 303	COUNTY CONST			U	19.0	23	2	13	T T TRESTLE	UN	CANAL	
2303 010 0161L	OR 303												
2304 010 0048L	OR 304	NO BRIDGES											
2305 010 0036	OR 305	S 192 2 U1	190+92	15-12	U	24.0	120	3	80	CONT CONC T BM	59	CANYON CREEK	
2305 010 0049	OR 305	S 192 2 U2	257+11	15-12	U	24.0	25	1	25	T T TRESTLE	59	BIG DITCH BBWA CA	SKEW 30
2305 010 0101	OR 305	S 192 2 U2	536+01	15-12	U	24.0	29	1	29	T T TRESTLE	59	BBWA CANAL	SKEW 15
2305 010 0118	OR 305	S 192 3	627+64	20-16	U	28.0	175	4	52	PRE CONC BEAMS	UC	SEP-I90	
2305 010 0118P	OR 305	S 192 3	627+64	20-16	U	28.0	175	4	52	PRE CONC BEAMS	UC	SEP-I90	
2305 010 0118L	OR 305												
2306 010 0036	OR 306	COUNTY CONST			U	15.0	30	1	30	STEEL I BEAM	12	KEYSER CREEK	
2306 010 0058	OR 306	FAS 129 B 1	110+68	15	U	24.0	95	4	35	T T TRESTLE	39	KEYSER CREEK	
2306 010 0254L	OR 306												
2307 010 0129	OR 307	S 289 3	686+48	15	U	24.0	25	1	25	T T TRESTLE	53	W FK RED LODGE CR	
2307 010 0198	OR 307	S 289 6	1056+20	15-12	U	26.0	110	3	70	CONT CONC T BM	59	W ROSEBUD CR	SKEW 20
2307 010 0239B	OR 307	CARBON-SWATER											
2307 010 0243B	OR 307	SWATER-CARBON											

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2307 010 02518	OR 307	CARBON-SWATER											
2307 010 0262	OR 307	S 346 3	1382+14	15-12	U	24.0	153	3	52	PRE CONC BEAMS	59	E ROSEBUD CR	
2307 010 0301	OR 307	NRS 288 B	893+56		U	22.0	30	1	30	CONCRETE T BEAM	UN	BUTCHER CREEK	WIDENED 1935
2307 010 0349	OR 307	DA-RM 1	630+96	15	U	24.0	50	2	25	T T TRESTLE	43	BEAVER CREEK	
2307 010 0454	OR 307	DA-RM 1	166+70	15	U	24.0	63	3	25	T T TRESTLE	43	SHAYNE CREEK	
2307 010 0461	OR 307	S 288 3	32+07	20-16	U	28.0	576	4	160	RIV PL GIRDERS	57	YELLOWSTONE R	
2307 010 0467L	OR 307												
2309 010 0040	OR 309	NRS 324	208+91	15	U	19.0	38	2	19	T T TRESTLE	UN	DRAINAGE	
2309 010 0066L	OR 309												
2310 010 0008	OR 310	S 236 8	47+36	15-12	U	24.0	562	4	156	RIV PL GIRO	UC	YELLOWSTONE R	
2310 010 0042B	OR 310	FALLON-CUSTER											
2310 010 0288B	OR 307	YSTONE-MUSS											
2310 010 0417	OR 310	S 236 6 U1	2256+94	15-12	U	24.0	193	3	72	PRE CONC BEAMS	60	MUSSELSHELL RIVER	
2310 010 0433L	OR 310												
2311 010 0041	OR 311	WPSO 367 A	170+00	15	U	23.0	88	4	25	T T TRESTLE	36	BUCKINGHAM COU	
2311 010 0074	OR 311	COUNTY CONST	178+74		10-06	16.4	835	6	310	ST THRU TRUSS	07	YELLOWSTONE R	5 TON 13 9 VC MAX
2311 010 0113	OR 311	COUNTY CONST			U	15.5	62	3	25	UNT T TRESTLE	UN	ORAINAGE	
2311 010 0123L	OR 311												BEG 4 MI PTW FA 1 94
2313 010 0018	OR 313	S 26 6	1105+03	15-12	U	24.0	25	1	25	T T TRESTLE	58	WILLIAMS CREEK	SKEW 30
2313 010 0055	OR 313	COUNTY CONST	913+88	15-12	U	24.0	45	1	45	T T TRESTLE	UN	TWO LEGGIN CANAL	SKEW 20
2313 010 0070	OR 313	S 26 6	831+03	15-12	U	24.0	50	2	25	T T TRESTLE	58	TWO LEGGIN CANAL	SKEW 30
2313 010 0072	OR 313	S 26 6	820+50	15-12	U	24.0	57	3	19	T T TRESTLE	58	OVERFLOW DITCH	SKEW 20
2313 010 0075	OR 313	S 26 5	805+07	15-12	U	24.0	576	4	160	RIV PL GIRDERS	58	BIG HORN RIVER	
2313 010 0230	OR 313	INDIAN SERVICE	275+60	10	U	21.0	64			T T TRESTLE	UN	ROTTEN GRASS CR	
2313 010 0341	OR 313	FLP 91	190+17	20-16	U	32.0	65	1	65	PRE CONC BEAM	UN	INDIAN SERVICE CA	
2313 010 0379L	OR 313												
2314 010 0314L	OR 314	NO BRIDGES											
2315 010 0081	OR 315	COUNTY CONST	196+95		U	15.9	61	1	61	ST HOWE TRUSS	15	ARMELLS CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigotion Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Load or Speed Limits. Maximum Verticol for Minimum Horizontol Clearance. Different signing of Drainage, Etc.
2315 010 0133	OR 315	FAS 323 0 1	194+50	15	U	24.0	57	3	19	T T TRESTLE	45	SHEEP CREEK	
2315 010 0136	OR 315	FAS 323 0 1	179+02	15	U	24.0	125	5	25	T T TRESTLE	45	E FK ARMELLS CR	
2315 010 0155	OR 315	S 326 6	78+00	15	U	24.0	76	4	19	T T TRESTLE	49	DRAINAGE	
2315 010 0180	OR 315	S 326 6	656+40	15	U	24.0	57	3	19	T T TRESTLE	49	SEVEN MILE CREEK	
2315 010 0213	OR 315	S 326 6	482+40	15	U	24.0	38	2	19	T T TRESTLE	49	MCGILVREY CREEK	
2315 010 0228	OR 315	S 326 6	403+60	15	U	24.0	38	2	19	T T TRESTLE	49	CORRAL CREEK	
2315 010 0259	OR 315	S 326 6	243+47	15	U	24.0	57	3	19	T T TRESTLE	49	STOCKER CREEK	
2315 010 0347	OR 315	FAS 362 8	341+00	15	U	24.0	100	4	25	T T TRESTLE	41	MILLER COULEE	
2315 010 0385	OR 315	FAS 362 8	490+71	15	U	24.0	113	5	25	T T TRESTLE	41	ROSEBUD CREEK	
2315 010 0477L	OR 315												
2317 010 0034L	OR 317	NO BRIDGES											
2318 010 0029L	OR 318	NO BRIDGES											
2319 010 0294L	OR 319	NO BRIDGES											
2320 010 0022	OR 320	NRS 308 A	115+12	15	U	19.0	95	5	19	T T TRESTLE	34	COTTONWOOD CREEK	
2320 010 0051	OR 320	COUNTY CONST	270+38		U	15.5	36	1	36	STEEL I BEAM	UN	STATION CREEK	
2320 010 0053	OR 320	COUNTY CONST	279+68		U	15.0	202	4	61	ST PONY TRUSS	06	OFALLON CREEK	
2320 010 0060L	OR 320												
2321 010 0060	OR 321	S 166 1	349+75	15-12	U	24.0	100	4	25	T T TRESTLE	56	PENNEL CREEK	
2321 010 0098L	OR 321												
2322 010 0111	OR 322	S 51 1	125+72	15	U	20.0	133	4	40	STEEL GIRDER	50	LITTLE BEAVER CR	
2322 010 0298L	OR 322												
2323 010 0026	OR 323	NRS 318 A	480+88	15	U	20.0	57	3	19	T T TRESTLE	34	RUSSELL CREEK	
2323 010 0177	OR 323	S 347 8	2850+20	15-12	U	24.0	183	3	62	CONCRETE T BM	57	BOX ELDER CREEK	
2323 010 0565	OR 323	COUNTY CONST	795+99		U	15.0	172	6	71	ST PRATT TRUSS	UN	LIT MISSOURI R	7.5 TON 15MPH
2323 010 0716L	OR 323												
2324 010 0001	OR 324	115-1 11 37U1	8+04	20-16	U	24.0	133	3	52	PRE CONC BEAM	62	INT-115	8015 010 0443

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2324 010 0348L	OR 324												
2325 010 0003	OR 325	S 106 1	14+91	15	U	24.0	38	2	19	T T TRESTLE	52	DRAINAGE	
2325 010 0004	OR 325	S 106 1	22+72	15	U	24.0	76	4	19	T T TRESTLE	52	DRAINAGE	
2325 010 0005	OR 325	S 106 1	24+84	15	U	24.0	38	2	19	T T TRESTLE	52	CANAL	
2325 010 0131L	OR 325												
2327 010 0039	OR 327	S 180 1	586+50	16-12	U	24.0	100	4	25	T T TRESTLE	61	LITTLE MUDDY CR	
2327 010 0123	OR 327	GN RY			13-01	30.0				UNDERPASS	UN	GN RY	
2327 010 0152L	OR 327												
2328 010 0186L	OR 329	NO BRIDGES											
2329 010 0017	OR 329	COUNTY CONST			12-00	15.0	537	5	154	ST THRU TRUSS	UN	YELLOWSTONE R	15-04VC 7-00HC 15TON
2329 010 0022	OR 329	COUNTY CONST			U	19.0	59	2	30	UNT T GIRDER	UN	DUCK CREEK	
2329 010 0024	OR 329	COUNTY CONST			U	20.0	39	2	20	CONC & TIMBER	UN	DUCK CREEK	
2329 010 0025L	OR 329												
2330 010 0003	OR 330	COUNTY CONST			13-00	17.8	559	3	86	ST HOWE TRUSS	14	MISSOURI RIVER	15-10VC MAX 15 TON
2330 010 0050	OR 330	S 77 1	11+70	15	U	24.0	130	2	65	STEEL GIRDER	50	SMITH RIVER	
2330 010 0152	OR 330	S 77 6	20+79	15-12	U	28.0	142	2	71	PRE CONC GIRDER	UC	SMITH RIVER	
2330 010 0366	OR 330	S 77 2 U1	13+07	15-12	U	24.0	648	4	180	ST PLATE GIRDER	54	MISSOURI RIVER	
2330 010 0379L	OR 330												
2331 010 0011	OR 331	GN RY			14-09	19.5				UNDERPASS	UN	GN RY	
2331 010 0101L	OR 331												
2332 010 0009	OR 332	S 45 7	52+85	15-12	U	24.0	138	3	47	PRE CONC BEAMS	59	PUMPKIN CREEK	
2332 010 0105	OR 332	S 45 1	555+55	15	U	24.0	38	2	19	T T TRESTLE	48	ASH CREEK	
2332 010 0106	OR 332	S 45 1	563+00	15	U	24.0	38	2	19	T T TRESTLE	48	ASH CR OVERFLOW	
2332 010 0109	OR 332	S 45 1	576+00	15	U	24.0	38	2	19	T T TRESTLE	48	ASH CR OVERFLOW	
2332 010 0138	OR 332	S 45 2	733+00	15	U	24.0	25	1	25	T T TRESTLE	52	JACK CREEK	
2332 010 0157	OR 332	S 45 2	847+04	15	U	24.0	25	1	25	T T TRESTLE	52	BROWN CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2332 010 0173	OR 332	S 45 2	921+00	15	U	24.0	38	2	19	T T TRESTLE	52	HADDOW CREEK	
2332 010 0198	OR 332	S 45 2	1052+70	15	U	24.0	38	2	19	T T TRESTLE	52	FOSTER CREEK	
2332 010 0373B	OR 332	CUSTER-ROSEBUD											
2332 010 0396	OR 332	S 45 6	2095+00	15-12	U	24.0	214	4	57	PRE CONC BEAMS	UC	TONGUE RIVER	
2332 010 0403L	OR 332												
2333 010 0081	OR 333	COUNTY CONST			U	15.0	23	1	23	STEEL I BEAM	UN	DRAINAGE	
2333 010 0142	OR 333	COUNTY CONST			U	15.0	40	1	40	ST PONY TRUSS	UN	STREVELL CR	
2333 010 0160	OR 333	COUNTY CONST			15-02	15.0	138	3	108	ST THRU TRUSS	UN	MIZPAH CREEK	
2333 010 0183L	OR 333												
2335 010 0115	OR 335	S 359 2	71+21	15-12	U	24.0	200	8	25	T T TRESTLE	57	CEDAR CREEK	
2335 010 0160L	OR 335												
2336 010 0053	OR 336	S 130 1	282+77	15	U	24.0	50	2	25	T T TRESTLE	53	FORK OF BEAVER CR	
2336 010 0070	OR 336	S 130 1	374+15	15	U	24.0	75	3	25	T T TRESTLE	53	BEAVER CREEK	
2336 010 0119B	OR 336	FALLON-WIBAUX											
2336 010 0148L	OR 336												
2338 010 0215L	OR 338	NO BRIDGES											
2339 010 0002	OR 339	S 186 2	15+78	15-12	U	24.0	50	2	25	T T TRESTLE	55	FLATHEAD CREEK	
2339 010 0037	OR 339	S 186 2	199+53	15-12	U	24.0	71	3	45	CONCRETE T BM	55	SHIELDS RIVER	
2339 010 0141	OR 339	S 186 4	747+60	15-12	U	24.0	25	1	25	T T TRESTLE	57	SHIELDS RIVER	
2339 010 0144L	OR 339												
2340 010 0019	OR 340	S 201 1	84+71	15-12	U	24.0	63	3	25	T T TRESTLE	56	PLUM CREEK	
2340 010 0154	OR 340	COUNTY CONST			U	18.0	36	2	18	UNT T TRESTLE	UN	DRAINAGE	8 TON
2340 010 0190L	OR 340												
2341 010 0213L	OR 341	NO BRIDGES											
2342 010 0008L	OR 342	NO BRIDGES											

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A Rte.No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canol, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2343 010 0345L	OR 343	NO BRIDGES											
2344 010 0007	OR 344	S 200 2	517+00	15-12	U	24.0	50	2	25	T T TRESTLE	56	SHEEP CREEK	
2344 010 0040	OR 344	S 200 2	350+30	15-12	U	24.0	110	3	70	CONT CONC T BM	56	BIG MUDDY CREEK	
2344 010 0121	OR 344	S 200 4	460+13	15-12	U	24.0	110	3	70	CONT CONC T BM	60	SMOKE CREEK	
2344 010 0214L	OR 344												
2345 010 0044	OR 345	COUNTY CONST			U	24.0	21	1	21	CONC SL-ST 1 BM	UN	MIDDLE CREEK	
2345 010 0132L	OR 345												
2346 010 0019	OR 346	COUNTY CONST			U	18.0	38	2	19	T T TRESTLE	53	BAKER CREEK	CAMP CREEK
2346 010 0022	OR 346	COUNTY CONST			12-06	16.0	120	1	120	ST HOWE TRUSS	52	WEST GALLATIN R	13-09 VC MAX 14 TON
2346 010 0063	OR 346	COUNTY CONST			U	14.0	80	1	80	ST PONY TRUSS	UN	EAST GALLATIN R	
2346 010 0084L	OR 346												
2347 010 0027	OR 347	S 88 1 U2	142+24	15	U	24.0	94	2	47	STEEL GIRDER	53	BAKER CREEK	
2347 010 0034	OR 347	S 88 1 U2	179+79	15	U	24.0	178	3	71	STEEL GIRDER	53	WEST GALLATIN R	
2347 010 0065L	OR 347												
2348 010 0004	OR 348	S 127 2	415+10	15	U	24.0	38	2	19	T T TRESTLE	56	FLINT CREEK	
2348 010 0139	OR 348	S 127 3 U2	3+97	15-12	U	24.0	102	2	51	PRE CONC BEAMS	59	ROCK CREEK	
2348 010 0143L	OR 348												
2349 010 0063L	OR 349	NO BRIDGES											
2350 010 0030	OR 350	S 206 1 U2	131+13	15-12	U	24.0	110	3	70	CONT CONC T BM	57	BIG MUDDY CREEK	
2350 010 0054L	OR 350												
2352 010 0064L	OR 352	NO BRIDGES											
2353 010 0001	OR 353	NP RY			15-09	21.0				UNDERPASS	UN	NP RY	
2353 010 0076L	OR 353												

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conal, Irrigotion Ditch, Drainage, Roitrood, Highway Interchonges ond Seporotions, Etc.)	Bridge Number on other route Bridge Modificotions. Posted Lood or Speed Limits. Maximum Verticol for Minimum Horizontol Clearonce. Different signing of Drainoge, Etc.
2354 010 0066	OR 354	COUNTY CONST			U	15.0	69	4	18	CONC & TIMBER	UN	IRRIGATION CANAL	
2354 010 0080L	OR 354												
2355 010 0015L	OR 355	NO BRIDGES											
2356 010 0001	OR 356	COUNTY CONST			U	24.0	65	1	65	ST PONY TRUSS	UN	TEN MILE CREEK	10 TON
2356 010 0035	OR 356	COUNTY CONST			U	16.0	28	1	28	STEEL I BEAM	UN	SEVEN MILE CREEK	
2356 010 0059L	OR 356												
2357 010 0240L	OR 357	NO BRIDGES											
2358 010 0074	OR 356	COUNTY CONST	395+00		U	18.0	132	3	60	STEEL I BEAM	UN	BIRCH CREEK	
2358 010 0174	OR 358	COUNTY CONST			11-09	14.0	194	2	176	STEEL TRUSS	44	TWO MEDICINE CR	14-02 VC MAX
2358 010 0188B	OR 358	PONDERA-GLA											
2358 010 0275	OR 358	COUNTY CONST			U	20.0	36	2	18	UNT T TRESTLE	UN	SPRING CREEK	
2358 010 0314L	OR 356												
2359 010 0003	OR 359	COUNTY CONST			U	22.0	30	1	30	STEEL TRUSS	UN	CH JEFFERSON R	
2359 010 0012	OR 359	COUNTY CONST			U	13.0	310	4	120	STEEL TRUSS	95	JEFFERSON R	15 TON
2359 010 0012B	OR 359	JEFFERSON-MAD											
2359 010 0017	OR 359	S 167 3	189+95	15-12	U	28.0	38	2	19	T T TRESTLE	58	SLOUGH	
2359 010 0050	OR 359	S 167 3	11+07	15-12	U	24.0	50	2	25	T T TRESTLE	58	SOUTH BOULDER R	
2359 010 0148L	OR 359												
2360 010 0004	OR 360	S 49 7	1475+56	15-12	U	32.0	29	1	29	T T TRESTLE	62	N FK SMITH R	
2360 010 0163	OR 360	COUNTY CONST	450+90		U	14.0	61	1	61	PRATT ST TRUSS	22	SMITH RIVER	20 TON
2360 010 0192L	OR 360												
2362 010 0008	OR 362	S 66 1	43+70	15	U	22.0	300	4	83	STEEL GIRDER	49	YELLOWSTONE RIVER	
2362 010 0011	OR 362	S 66 1	60+37	15	U	24.0	25	1	25	T T TRESTLE	49	ARMSTRONG IRR CA	
2362 010 0012L	OR 362												

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2363 010 0013	OR 363	COUNTY CONST			13-00	17.0	219	2	203	ST THRU TRUSS	UN	MILK RIVER	17-00 VC 7-00 HC
2363 010 0088	OR 363	COUNTY CONST			U	23.0	74	1	74	STEEL GIRDER	UN	ALKALI CREEK	
2363 010 0113	OR 363	COUNTY CONST			U	15.0	73	6	18	UNT T TRESTLE	UN	IRRIGATION CANAL	
2363 010 0119L	OR 363												
2364 010 0042L	OR 364	NO BRIDGES											
2365 010 0148L	OR 365	NO BRIDGES											
2366 010 0023	OR 366	S 107 3	133+72	15	U	24.0	25	1	25	T T TRESTLE	54	COU & CA OF	
2366 010 0059	OR 366	S 107 1	319+00	15	U	24.0	106	2	53	CONT ST GIRDER	52	DRY FK MARIAS R	
2366 010 0211L	OR 366												
2367 010 0010	OR 367	COUNTY CONST			U	18.0	33	1	33	STEEL & TIMBER	UN	IRRIGATION CANAL	
2367 010 0035L	OR 367												
2368 010 0033L	OR 368	NO BRIDGES											
2369 010 0003	OR 369	COUNTY CONST			U	20.0	39	2	19	T T TRESTLE	36	PONDERA COULEE	
2369 010 0062L	OR 369												
2370 010 0005	OR 370	COUNTY CONST			U	20.0	57	3	19	UNT T TRESTLE	UN	BITTERROOT R BR	10 TON
2370 010 0006	OR 370	COUNTY CONST			U	20.0	93	5	20	UNT T TRESTLE	UN	BITTERROOT R BR	10 TON
2370 010 0007	OR 370	COUNTY CONST			U	20.0	162	8	24	UNT T TRESTLE	UN	BITTERROOT R BR	10 TON
2370 010 0009	OR 370	COUNTY CONST			U	19.5	95	5	19	UNT T TRESTLE	UN	BITTERROOT R BR	10 TON
2370 010 0012	OR 370	COUNTY CONST			17-06	13.0	187	3	150	ST THRU TRUSS	07	BITTERROOT R	10 TON
2370 010 0018	OR 370	COUNTY CONST			U	19.7	38	2	19	UNT T TRESTLE	UN	DRAINAGE	10 TON
2370 010 0019	OR 370	COUNTY CONST			U	18.9	76	4	19	UNT T TRESTLE	UN	IRRIGATION DITCH	10 TON
2370 010 0026L	OR 370												
2371 010 0012	OR 371	S 208 1	389+35	15-12	U	24.0	120	3	70	CONT CONC T BM	57	SWEET GRASS CR	
2371 010 0109	OR 371	COUNTY CONST			U	12.0	45	1	45	T QUEEN TRUSS	UN	SWEET GRASS CR	10 TON

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (←F.A System, F.A Rte No. / Section No. / Miles to Tenths, Descriptive→)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Verticol for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2371 010 0119L	OR 371												
2372 010 0042L	OR 372	NO BRIDGES											
2373 010 0004	OR 373	S 117 1	24+92	15-12	U	24.0	324	4	90	STEEL GIRDER	54	BITTERROOT RIVER	
2373 010 0045L	OR 373												
2374 010 0037	OR 374	S 123 1	198+39	15	U	24.0	38	2	19	T T TRESTLE	55	PLENTYWOOD CREEK	
2374 010 0066L	OR 374												
2375 010 0004	OR 375	I 15-2 17 130	3+29	20-16	U	26.0	266	4	67	PRE CONC BEAMS	UC	9 MI SEP-I15	8015 043 0011
2375 010 0083	OR 375	S USG 213 2	441+53	20-16	U	28.0	215	4	62	PRE CONC BEAMS	58	NP RY	
2375 010 0087L	OR 375												
2377 010 0059L	OR 377	NO BRIDGES											
2378 010 0058	OR 378	COUNTY CONST			U	14.0	91	4	36	STEEL I BEAM	36	MUDDY CREEK	
2378 010 0063	OR 378	COUNTY CONST			U	14.0	30	2	15	UNT T TRESTLE	36	DRAINAGE	
2378 010 0123L	OR 378												
2379 010 0145L	OR 379	NO BRIDGES											
2380 010 0029L	OR 380	NO BRIDGES											
2381 010 0004	OR 381	S 48 1	151+75	15	U	20.0	150	3	58	STEEL GIRDER	49	MUSSELSHELL R	
2381 010 0044	OR 381	S 48 2	412+05	15	U	24.0	38	2	19	T T TRESTLE	54	HARPER COULEE	
2381 010 0190L	OR 381												
2382 010 0002	OR 382	COUNTY CONST	11+49	10	09-00	17.0	620	2	310	ST THRU TRUSS	27	FLATHEAD RIVER	5 TON 13 9 VC 9 HC
2382 010 0029	OR 382	NIRH 14 B	153+92	15	U	21.0	50	2	25	T T TRESTLE	45	CAMAS CREEK	30 SKEW
2382 010 0034	OR 382	NIRH 14 B	180+22	15	U	21.0	50	2	25	T T TRESTLE	45	CAMAS CREEK	
2382 010 0038	OR 382	NIRH 14B	202+06	15	U	21.0	50	2	25	T T TRESTLE	45	CAMAS CREEK	30 SKEW
2382 010 0160L	OR 382												

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number an other route. Bridge Modificalions. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2383 010 0037L	OR 383	NO BRIDGES											
2384 010 0005	OR 384	S 322 5 U1	41+82	15-12	U	24.0	163	3	62	PRE CONC BEAM	60	LIT BIG HORN R	
2384 010 0254L	OR 384												
2385 010 0021L	OR 385	NO BRIDGES											
2386 010 0005	OR 386	GN RY			18-09	21.0				UNDERPASS	00	GN RY	
2386 010 0017L	OR 386												
2387 010 0028L	OR 387	NO BRIDGES											
2388 010 0033	OR 388	COUNTY CONST			U	14.0	32	2	16	STEEL I BEAM	55	SKALKAHO CREEK	
2388 010 0034L	OR 388												
2389 010 0064L	OR 389	NO BRIDGES											
2390 010 0043	OR 390	COUNTY CONST		20-16	U	24.0	420	4	119	STEEL GIRDER	57	CLARK FORK	
2390 010 0044L	OR 390												
2391 010 0037	OR 391	COUNTY CONST			U		45			T T TRESTLE	UN	SAND CREEK	
2391 010 0078	OR 391	COUNTY CONST			U	15.0	60	1	60	ST PONY TRUSS	UN	ROUGH CREEK	
2391 010 0104	OR 391	COUNTY CONST			U	15.5	45	3	17	UNT T TRESTLE	UN	CACHE CREEK	
2391 010 0267L	OR 391												
2392 010 0005L	OR 392	NO BRIDGES											
2393 010 0066L	OR 393	NO BRIDGES											
2394 010 0005	OR 394	S 61 1	26+61	15	U	20.0	130	2	65	STEEL GIRDER	49	MUSSELSHELL R	
2394 010 0028L	OR 394												
2396 010 0004	OR 396	COUNTY CONST			U	15.0	100	4	25	STEEL I BEAM	UN	THIRTY MILE CR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2396 010 0049	OR 396	COUNTY CONST			U	19.0	33	2	15	UNT T TRESTLE	UN	DRAINAGE	
2396 010 0077	OR 396	COUNTY CONST			U	15.0	48	2	24	STEEL I BEAM	UN	WAYNE CREEK	
2396 010 0111	OR 396	COUNTY CONST			U	19.0	24	1	24	UNT T TRESTLE	UN	DRAINAGE	
2396 010 0131	OR 396	COUNTY CONST			U	17.0	74	1	74	ST PONY TRUSS	UN	SAVOY CREEK	
2396 010 0163L	OR 396												
2399 010 0003	OR 399	FAS 9 4	18+46	15	U	24.0	120	2	60	STEEL GIRDER	49	BOULDER RIVER	
2399 010 0235	OR 399	COUNTY CONST			U	24.0	32	1	32	STEEL I BEAM	41	WHITETAIL CREEK	
2399 010 0265L	OR 399												
2400 010 0085L	OR 400	NO BRIDGES											
2402 010 0053	OR 402	WEB 1 1	5+50	15	15-04	19.0	251	5	150	STEEL TRUSS	47	LITTLE POWDER R	
2402 010 0078L	OR 402												
2403 010 0008	OR 403	BA&P RY			U	24.0	76	4	19	T T TRESTLE	UN	BA&P RY	
2403 010 0011	OR 403	LEXINGTON MINE			13-03	28.0				UNDERPASS	UN	CROSSWALK	
2403 010 0024L	OR 403												
2404 010 0207	OR 404	S 202 3	52+93	15-12	U	24.0	110	3	70	CONT CONC T BM	57	SMOKE CREEK	
2404 010 0227L	OR 404												
2405 010 0082L	OR 405	NO BRIDGES											
2406 010 0079L	OR 406	NO BRIDGES											
2407 010 0002	OR 407	COUNTY CONST			U	15.0	54	1	54	ST HOWE TRUSS	UN	LIT BLACKFOOT R	
2407 010 0036L	OR 407												
2408 010 0013	OR 408	S 93 1	303+35	15	U	24.0	38	2	19	T T TRESTLE	53	USRS LAT DITCH	45 SKEW
2408 010 0040	OR 408	S 93 1	159+97	15	U	24.0	75	3	25	T T TRESTLE	53	USRS MAIN CANAL	
2408 010 0197L	OR 408												
2409 010 0347L	OR 409	NO BRIDGES											

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System, F.A Rte No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainoge, Etc.
2410 010 0110	OR 410	COUNTY CONST			U	15.0	39	1	39	STEEL I BEAM	33	W FK WILLOW CR	
2410 010 0162	OR 410	COUNTY CONST			U	15.0	35	1	35	STEEL I BEAM	UN	WILLOW CREEK	
2410 010 0166	OR 410	COUNTY CONST			U	15.0	23	1	23	STEEL I BEAM	29	E FK WILLOW CR	
2410 010 0217	OR 410	COUNTY CONST			U	15.0	31	1	31	STEEL I BEAM	35	TRAIL CREEK	
2410 010 0225L	OR 410												
2411 010 0003	OR 411	COUNTY CONST			U	16.0	50	1	50	ST PONY TRUSS	UN	EAST GALLATIN R	
2411 010 0123L	OR 411												
2413 010 0004	OR 413	S 95 1	21+50	15	U	20.0	150	6	25	T T TRESTLE	51	BEAVER CREEK	
2413 010 0038	OR 413	S 95 2	469+43	15	U	24.0	25	1	25	T T TRESTLE	54	DRAINAGE	
2413 010 0246	OR 413	S 95 3	41+40	15-12	U	24.0	100	4	25	T T TRESTLE	60	BEAVER CREEK	
2413 010 0254L	OR 413												
2414 010 0040L	OR 414	NO BRIDGES											
2415 010 0037	OR 415	COUNTY CONST	511+58	10	U	17.5	25	1	25	T T TRESTLE	UN	SARPY CREEK	
2415 010 0093	OR 415	COUNTY CONST	218+77	10	U	17.5	25	1	25	T T TRESTLE	UN	SARPY CREEK	
2415 010 0184	OR 415	COUNTY CONST	457+59	10	U	17.5	36	2	19	UNT T & CONC	UN	SARPY CREEK	
2415 010 0273L	OR 415												
2416 010 0023	OR 416	S 132 1	36+27	09	15-02	17.0	766	4	190	STEEL TRUSS	52	YELLOWSTONE R	
2416 010 0029	OR 416	S 132 1	1+48	15	U	24.0	38	2	19	T T TRESTLE	52	BLUE CREEK	
2416 010 0112L	OR 416												
2417 010 0071	OR 417	S 109 1 U2	107+15	15-12	U	24.0	450	4	125	STEEL GIRDER	54	MARIAS RIVER	
2417 010 0147L	OR 417												
2418 010 0005	OR 418	IND SERV 15-A	29+08		U	24.0	64	3	27	T T TRESTLE	39	PASS CREEK	
2418 010 0096	OR 418	S 155 1	514+19	15	U	19.0	90	1	90	STEEL TRUSS	52	LIT BIGHORN R	
2418 010 0106L	OR 418												
2419 010 0001	OR 419	FAS 23	946+34		U	16.0	26	1	26	STEEL I BEAM	UN	OF E ROSEBUD CR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2419 010 0002	OR 419	FAS 23	944+34		U	15.0	56	1	56	ST PONY TRUSS	UN	EAST ROSEBUD CR	
2419 010 0036	OR 419	FAS 23	764+42		U	15.6	60	1	60	ST PONY TRUSS	UN	WEST ROSEBUD CR	
2419 010 0199	OR 419	COUNTY CONST			U	24.0	176	4	57	CONCRETE SLAB	UN	STILLWATER RIVER	
2419 010 0213	OR 419	COUNTY CONST			U	15.5	31	1	31	UNT T PONY TRUS	UN	DRAINAGE	
2419 010 0214	OR 419	COUNTY CONST			U	15.8	42	1	42	STEEL I BEAM	UN	W FK STILLWATER R	
2419 010 0224L	OR 419												
2420 010 0002	OR 420	COUNTY CONST	11+13	15	U	23.5	24	1	24	STEEL I BEAM	UN	DRAINAGE	
2420 010 0003	OR 420	COUNTY CONST	17+53	15	U	14.8	95	1	95	STEEL I BEAM	UN	ROSEBUD CREEK	
2420 010 0069L	OR 420												
2421 010 0044L	OR 421	NO BRIDGES											
2422 010 0001	OR 422	COUNTY CONST			U	15.5	285	1	285	ST THRU TRUSS	UN	JEFFERSON RIVER	
2422 010 0015	OR 422	COUNTY CONST			U	15.5	60	3	16	UNT T TRESTLE	UN	JEFFERSON R OF	
2422 010 0027	OR 422	COUNTY CONST			U	15.0	28	1	28	T PONY TRUSS	UN	PARROT CANAL	
2422 010 0085B	OR 422	MADISON-JEF											
2422 010 0086	OR 422	S 160 1	23+65	15-12	U	24.0	245	4	62	PRE CONC BEAMS	61	JEFFERSON RIVER	
2422 010 0086B	OR 422	JEFFERSON-SBOW											
2422 010 0087B	OR 422	SILVERBOW-JEF											
2422 010 0088L	OR 422												
2423 010 0001	OR 423	I15-2 8 118	45+18	20-16	U	28.0	210	4	62	PRE CONC BEAMS	61	VICTOR INT-I15	8015 030 0181
2423 010 0003	OR 423	SG 156 1	19+83	15-12	U	24.0	231	3	91	STEEL GIRDER	55	UP RR	
2423 010 0009L	OR 423												
2424 010 0234	OR 424	COUNTY CONST			U	18.0	198	9	49	UNT T TRESTLE	UN	STILLWATER RIVER	10 TON
2424 010 0239L	OR 424												
2425 010 0064L	OR 425	NO BRIDGES											
2426 010 0093L	OR 426	NO BRIDGES											
2427 010 0122	OR 427	S 183 1	643+07	15-12	U	24.0	38	2	19	T T TRESTLE	57	OTTER CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)														
			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2427	010	0123L	OR 427												
2428	010	0120L	OR 428	NO BRIDGES											
2429	010	0002	OR 429	I90-8 6 441	14+18	20-16	U	28.0	457	9	62	PRE CONC BEAMS	59	SEP-190	8090 240 0085
2429	010	0012	OR 429	I90-8 6 441	106+46	15-12	U	24.0	133	3	52	PRE CONC BEAMS	59	CANYON CREEK	
2429	010	0017	OR 429	S 171 1	47+63	15	U	24.0	29	1	29	T T TRESTLE	58	BBWA CANAL	50 SKEW
2429	010	0055L	OR 429												
2430	010	0057L	OR 430	NO BRIDGES											
2431	010	0001	OR 431	S 223 1 U2	6+29	15-12	U	24.0	57	3	19	T T TRESTLE	59	MAIN IRR CA	SKEW 15
2431	010	0048	OR 431	S 223 1 U2	257+08	15-12	U	24.0	57	3	19	T T TRESTLE	59	MAIN IRR CA	SKEW 30
2431	010	0163	OR 431	COUNTY CONST			U	17.0	54	3	18	UNT T TRESTLE	UN	BIG MUDDY CREEK	10 TON
2431	010	0195L	OR 431												
2432	010	0275B	OR 432	CHOUTEAU-HILL											
2432	010	0291	OR 432	COUNTY CONST			U	20.0	23	1	23	UNT T TRESTLE	UN	DRAINAGE	
2432	010	0465L	OR 432												
2433	010	0005	OR 433	S 232 2	31+12	15-12	U	28.0	32	1	32	CONCRETE SLAB	59	PRICKLY PEAR CR	
2433	010	0018	OR 433	BUR RECL	97+05	15-12	U	28.0	42	2	21	CONC & TIMBER	58	HELENA VALLEY CA	
2433	010	0039L	OR 433												
2434	010	0187	OR 434	R-AD-9 3 68	52+70	20-16	U	20.0	75	3	25	PRE CONC BEAMS	UC	MID FK DEARBORN R	8 TON
2434	010	0267	OR 434	COUNTY CONST			U	14.0	231	4	150	ST PRATT TRUSS	97	N FK DEARBORN R	6 TON
2434	010	0407	OR 434	S 228 2	2201+75	15-12	U	24.0	38	2	19	T T TRESTLE	58	S FK SUN R	
2434	010	0424	OR 434	S 288 2	2293+87	15-12	U	24.0	75	3	25	T T TRESTLE	58	SMITH CREEK	
2434	010	0466L	OR 434												
2435	010	0036L	OR 435	NO BRIDGES											
2436	010	0006	OR 436	S 217 1	32+11	15-12	U	24.0	25	1	25	T T TRESTLE	58	IRRIGATION CANAL	SKEW 20

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A. System, F.A. Rte No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railrood, Highway Interchanges and Seporations, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Maximum Vertical for Minimum Horizontol Cleoronce. Different signing af Droinoge, Etc.
2436 010 0013	OR 436	S 217 1	73+29	15-12	U	28.0	75	3	25	T T TRESTLE	59	FIFTEEN MILE CR	
2436 010 0017L	OR 436												
2437 010 0089L	OR 437	NO BRIDGES											
2438 010 0252	OR 438	CO CONST WPA			U	19.5	78	2	39	STEEL I BEAM	36	E FK PORCUPINE CR	
2438 010 0355	OR 438	COUNTY CONST			U	19.8	23	1	23	UNT T TRESTLE	54	DRAINAGE	SKEW 15
2438 010 0543L	OR 438												
2440 010 0008	OR 440	COUNTY CONST			U	23.5	26	2	14	UNT T TRESTLE	UN	DRAINAGE	7 TON
2440 010 0014	OR 440	COUNTY CONST			U	23.0	40	4	11	UNT T TRESTLE	UN	DRAINAGE	7 TON
2440 010 0081L	OR 440												
2441 010 00118	OR 411	DLODGE-S80W											
2441 010 0022	OR 441	COUNTY CONST			U	24.0	32	1	32	CONCRETE T BEAM	UN	CLARK FORK	
2441 010 0042L	OR 441												
2444 010 0035	OR 444	S 248 2 U2	186+08	15-12	U	24.0	50	2	25	T T TRESTLE	59	WILLOW CREEK	
2444 010 0037	OR 444	S 248 2 U2	197+10	15-12	U	24.0	100	4	25	T T TRESTLE	59	CUT BANK CREEK	
2444 010 0057	OR 444	S 248 2 U2	301+30	15-12	U	24.0	38	2	19	T T TRESTLE	59	COBELLE CREEK	
2444 010 0198L	OR 444												
2445 010 0091	OR 445	S 249 2	436+50	15-12	U	24.0	100	4	25	T T TRESTLE	59	CUT BANK CREEK	
2445 010 0143L	OR 445												
2446 010 0004	OR 446	COUNTY CONST			09-06	15.1	867	10	233	ST THRU TRUSS	UN	YELLOWSTONE R	13-10VC 15 TON
2446 010 0061	OR 446	S-259 1	324+49	15-12	U	28.0	38	2	19	T T TRESTLE	UC	SAND CREEK	
2446 010 0108L	OR 446												
2447 010 0051	OR 447	COUNTY CONST			U	14.6	75	1	75	ST PRATT TRUSS	UN	ROSEBUD CREEK	
2447 010 0094	OR 447	COUNTY CONST			U	18.0	58	3	22	UNT T TRESTLE	UN	DRAINAGE	
2447 010 0172	OR 447	COUNTY CONST			U	15.0	96	3	32	STEEL I BEAM	UN	DRAINAGE	
2447 010 0224	OR 447	COUNTY CONST			U	15.0	31	1	31	STEEL I BEAM	UN	DRAINAGE	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (←F.A System, F.A Rte No.] [Section No.] [Miles to Tenths, Descriptive→)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2447 010 0427	OR 447	COUNTY CONST			U	15.3	31	1	31	STEEL I BEAM	UN	LAY CREEK	
2447 010 0485L	OR 447												
2448 010 0021	OR 448	S 242 1	118+25	15-12	U	24.0	75	3	25	T T TRESTLE	61	BIG SANDY CREEK	
2448 010 0300L	OR 448												
2449 010 0002	OR 449	COUNTY CONST	906+34		U	14.0	80	3	60	STEEL TRUSS	UN	SAGE CREEK	
2449 010 0204L	OR 449												
2450 010 0060L	OR 450	NO BRIDGES											
2452 010 0012	OR 452	COUNTY CONST			U	19.0	96	3	60	ST PONY TRUSS	57	BULL HOOK CREEK	
2452 010 0120L	OR 452												
2453 010 0063L	OR 453	NO BRIDGES											
2454 010 0046L	OR 454	NO BRIDGES											
2456 010 0007	OR 456	COUNTY CONST			U	19.0	127	5	49	UNT T HOWE TRUS	UN	STILLWATER RIVER	10 TON
2456 010 0036L	OR 456												
2457 010 0082	OR 457	BUR OF REC			U	24.0	110	3	38	CONCRETE T BEAM	UN	TIBER DAM	SPILLWAY-18 TON
2457 010 0170L	OR 457												
2458 010 0073	OR 458	COUNTY CONST			U	20.0	21	1	21	UNT T TRESTLE	UN	MIDDLE CREEK	
2458 010 0080L	OR 458												
2459 010 0039L	OR 459	NO BRIDGES											
2460 010 0001	OR 460	I-90-1 3 157U2	8+78		14-11	36.0				UNDERPASS	61	I-90-GOLD CR INT	8090 070 0119P
2460 010 0002	OR 460	I90-1 3 157U2	8+00		14-11	36.0				UNDERPASS	61	I-90-GOLD CR INT	8090 070 0119
2460 010 0003	OR 460	COUNTY CONST			U	15.0	120	1	120	ST HOWE TRUSS	UN	CLARK FORK	8 TON
2460 010 0045L	OR 460												

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte.No. / Section No. / Miles to Tenths / Descriptive)														
			HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2461	010	0077B	OR 461	MINERAL-SAN										
2461	010	0129	OR 461	FHP 9-1	648+15	20-16	U	28.0	445	4	125	REINF CONC GIR	62	CLARK FORK	
2461	010	0138	OR 461	NP RY			20-00	15.0				UNDERPASS	UN	NP RY	
2461	010	0225L	OR 461												
2462	010	0023B	OR 462	ROSEBUD-GAR											
2462	010	0103	OR 462	COUNTY CONST			U	19.0	23	1	23	UNT T TRESTLE	UN	FROZEN DOG COU	
2462	010	0125	OR 462	COUNTY CONST			U	15.0	23	1	23	UNT T TRESTLE	UN	DRAINAGE	SKEW 15
2462	010	0200	OR 462	S 258 2	15+22	15-12	U	24.0	225	4	57	PRE CONC BEAMS	60	LITTLE DRY CR	SKEW 20
2462	010	0415L	OR 462												
2463	010	0411	OR 462	COUNTY CONST			U	16.0	57	3	19	UNT T TRESTLE	UN	BIG HORN CANAL	
2463	010	0412L	OR 463												
2464	010	0044	OR 464	COUNTY CONST	120+12		U	28.0	77	1	77	STEEL I BEAM	56	CUT BANK CREEK	
2464	010	0169	OR 464	COUNTY CONST			U	12.0	27	2	16	UNT T TRUSS	47	S FK MILK R	
2464	010	0171	OR 464	COUNTY CONST			U	20.0	22	1	22	UNT T TRESTLE	UN	LIVERMORE CREEK	
2464	010	0239	OR 464	COUNTY CONST			U	20.0	27	1	27	UNT T TRESTLE	UN	DRY FK MILK R	
2464	010	0366L	OR 464												
2465	010	0007	OR 465	S 264 2	39+19	15-12	U	24.0	411	8	52	PRE CONC BEAMS	59	BIG DRY CREEK	
2465	010	0056	OR 465	COUNTY CONST			U	15.0	39	2	23	UNT T TRESTLE	UN	DRAINAGE	
2465	010	0057L	OR 465												
2466	010	0014	OR 466	COUNTY CONST	38+14	09	U	23.0	32	2	16	T T TRESTLE	UN	SPRING CREEK	
2466	010	0021L	OR 466												
2467	010	0010	OR 467	S238 1 U2	53+22	15-12	U	24.0	38	2	19	T T TRESTLE	62	HELL CREEK	
2467	010	0034	OR 467	S238 1 U2	177+09	15-12	U	24.0	38	2	19	T T TRESTLE	62	MCCUNE CREEK	
2467	010	0048	OR 467	COUNTY CONST			U	15.0	22	1	22	UNT T TRESTLE	UN	DRAINAGE	10 TON
2467	010	0051	OR 467	S 238 1 U2	25+00	15-12	U	24.0	193	3	72	PRE CONC BEAM	62	REDWATER RIVER	
2467	010	0080	OR 467	COUNTY CONST			U	15.5	45	1	45	UNT T TRESTLE	UN	DRY ASH CREEK	PTW 10 TON

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A System / F.A Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canol, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2467 010 0082	OR 467	COUNTY CONST			U	19.0	38	2	19	UNT T TRESTLE	UN	DRAINAGE	PTW
2467 010 0121	OR 467	COUNTY CONST			U	15.0	44	2	23	UNT T TRESTLE	UN	DRAINAGE	PTW
2467 010 0222B	OR 467	MCCONE-DAWSON											
2467 010 0335	OR 467	COUNTY CONST			U	16.0	31	2	17	UNT T TRESTLE	UN	UPPER 7 MILE CR	
2467 010 0344L	OR 467												
2469 010 0019	OR 469	GN RY			23-00	17.0					UN	MISSOURI RIVER	1 LANE-AUTO GATES
2469 010 0055L	OR 469												
2470 010 0130	OR 470	COUNTY CONST			U	20.0	60	4	15	UNT T TRESTLE	UN	N FK DEER CR	
2470 010 0235	OR 470	COUNTY CONST			U	18.5	25	1	25	TIMBER TRESTLE	UN	DRAINAGE	
2470 010 0243L	OR 470												
2471 010 0112	OR 471	COUNTY CONST			U	14.0	72	2	57	UNT T HOWE TRUS	UN	PROSPECT CR	
2471 010 0154L	OR 471												
2472 010 0037L	OR 472	NO BRIDGES											
2473 010 0063	OR 473	FHP 91 A	335+40	30-24	U	32.0	56	3	32	CONT CONC GIR	UN	TRAPPER CREEK	
2473 010 0143	OR 473	FHP 91 B	760+16	15	U	20.0	170	3	121	ST PONY TRUSS	UN	W FK BITTERROOT R	
2473 010 0155L	OR 473												
2474 010 0011	OR 474	SG 272 1	58+23	15-12	U	24.0	180	3	69	STEEL GIRDER	59	NP RY	
2474 010 0017L	OR 474												
2475 010 0062L	OR 475	NO BRIDGES											
2476 010 0008	OR 476	S 273 2	28+32	15-12	U	24.0	360	4	100	RIV PL GIRDER	60	YELLOWSTONE R	
2476 010 0039	OR 476	COUNTY CONST			U	16.0	33	1	33	T T TRESTLE	UN	MILL CREEK	
2476 010 0065	OR 476	COUNTY CONST			U	14.0	43	1	43	T T TRESTLE	UN	MILK CREEK	
2476 010 0098	OR 476	COUNTY CONST			U	14.0	25	1	25	T T TRESTLE	UN	E FK MILK CREEK	
2476 010 0099L	OR 476												
2477 010 0062L	OR 477	NO BRIDGES											

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2478 010 0008	OR 478	COUNTY CONST			11-01	14.0	336	2	168	STEEL TRUSS	11	YELLOWSTONE R	14-03VC 7HC 15 TON
2478 010 0075	OR 478	COUNTY CONST			U	12.0	24	1	24	T KING TRUSS	UN	FLETCHER CREEK	10 TON
2478 010 0080	OR 478	COUNTY CONST			U	12.0	50	1	50	T QUEEN TRUSS	UN	SWEET GRASS CR	10 TON
2478 010 0113	OR 478	COUNTY CONST			13-09	12.0	100	1	100	T & ST TRUSS	UN	SWEET GRASS CR	16-04VC 5HC 10 TON
2478 010 0122	OR 478	COUNTY CONST			U	12.0	30	1	30	T KING TRUSS	57	E FK SWT GRASS CR	15 TON
2478 010 0152L	OR 478												
2479 010 0063	OR 479	COUNTY CONST			U	17.0	30	1	30	UNT T KING TRUS	UN	TEN MILE CREEK	15 TON
2479 010 0105	OR 479	COUNTY CONST			U	14.0	27	1	27	UNT T KING TRUS	UN	OTTER CREEK	10 TON
2479 010 0159	OR 479	COUNTY CONST			11-02	14.0	93	1	93	STEEL TRUSS	UN	SWEET GRASS CR	13-06VC 9HC 15 TON
2479 010 0215L													
2480 010 0030B	OR 476	ROOSEVELT-RICH										MISSOURI RIVER	NO CROSSING
2480 010 0138	OR 480	COUNTY CONST			U	17.0	29	1	29	STEEL I BEAM	UN	LONGGRASS CREEK	
2480 010 0150L	OR 480												
2481 010 00088	OR 481	JEFFERSON-L&C											
2481 010 0026L	OR 481	NO BRIDGES											
2482 010 0026	OR 482	S 325 1 U2	40+08	15-12	U	24.0	122	2	61	PRE CONC BEAMS	62	LIBBY CREEK	
2482 010 0035L	OR 482												
2483 010 0030	OR 483	COUNTY CONST	160+89		U	24.0	52	1	52	STEEL I BEAM	UN	ROCKY COULEE	
2483 010 0278	OR 483	COUNTY CONST	7+16		U	24.0	150	6	25	T T TRESTLE	UN	S FK MILK R	15 MPH 20 TON
2483 010 0321L	OR 483												
2484 010 0006	OR 484	COUNTY CONST			U	16.0	49	3	19	UNT T TRESTLE	UN	E FK OTTER CR	
2484 010 0020	OR 484	COUNTY CONST			U	15.5	29	1	29	STEEL I BEAM	UN	HOME CREEK	
2484 010 0038	OR 484	COUNTY CONST			U	15.0	45	1	45	ST PONY TRUSS	UN	OTTER CREEK	
2484 010 0060	OR 484	COUNTY CONST			U	16.0	30	2	15	UNT T TRESTLE	UN	DRAINAGE	
2484 010 0246	OR 484	COUNTY CONST			10-06	15.0	90	1	90	STEEL TRUSS	UN	OTTER CREEK	13-00VC 10-00HC

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (←F.A.System, F.A.Rte.No., Section No., Miles to Tenths, Descriptive→)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2484 010 0264	OR 484	COUNTY CONST			U	15.0	45	1	45	ST PONY TRUSS	UN	OTTER CREEK	
2484 010 0268	OR 484	COUNTY CONST			U	15.0	35	1	35	STEEL TRUSS	UN	BEAR CREEK	
2484 010 0268L	OR 484												
2485 010 0135L	OR 485	NO BRIDGES											
2486 010 0043	OR 486	CO CONST WPA			U	22.0	22	1	22	UNT POLE TRES	UN	CRYSTAL CREEK	
2486 010 0068	OR 486	COUNTY CONST			U	18.0	22	1	22	UNT T TRESTLE	UN	CRYSTAL CREEK	
2486 010 0208	OR 486	COUNTY CONST			U	12.0	95	3	61	ST PONY TRUSS	35	BIG CREEK	
2486 010 0291	OR 486	COUNTY CONST			U	17.5	60	1	60	ST PONY TRUSS	UN	COAL CREEK	
2486 010 0338	OR 486	CO CONST CCC			U	17.0	30	1	30	T T TRESTLE	UN	MORAN CREEK	
2486 010 0354	OR 486	COUNTY CONST			U	17.0	45	1	45	STEEL I BEAM	UN	HAY CREEK	
2486 010 0410	OR 486	COUNTY CONST			U	14.0	43	1	43	STEEL GIRDER	UN	RED MEADOW CREEK	
2486 010 0447	OR 486	COUNTY CONST			U	14.0	27	1	27	UNT POLE TRES	UN	DRAINAGE	
2486 010 0448	OR 486	COUNTY CONST			U	14.0	75	1	75	ST PONY TRUSS	UN	WHALE CREEK	
2486 010 0506	OR 486	COUNTY CONST			U	14.0	39	1	39	T T TRESTLE	UN	TRAIL CREEK	
2486 010 0574	OR 486	COUNTY CONST			U	14.0	22	1	22	T T TRESTLE	UN	COLTS CREEK	
2486 010 0576L	OR 486												
2487 010 0002	OR 487	WPGS 377		15	U	22.0	633	12	177	ST WARREN TRUSS	36	GN RY.	
2487 010 0083L	OR 487												
2488 010 0028L	OR 488	NO BRIDGES											
2489 010 0037	OR 489	S 388 1	199+96	15-12	U	24.0	198	3	67	PRE CONC BEAM	61	SUNDAY CREEK	
2489 010 0137	OR 489	COUNTY CONST			U	15.5	40	1	40	STEEL I BEAM	UN	SAND CREEK	
2489 010 0177	OR 489	CO CONST WPA			U	18.0	122	5	40	STEEL I BEAM	39	MUSTER CREEK	10 TON
2489 010 0187L	OR 489												
2490 010 0002	OR 490	S 328 1	53+36	20-16	U	28.0	198	3	67	PRE CONC BEAMS	62	E FK BITTERROOT R	
2490 010 0007	OR 490	S 328 1	25+01	20-16	U	28.0	173	3	62	PRE CONC BEAMS	62	W FK BITTERROOT R	
2490 010 0012L	OR 490												

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System · F.A.Rte.No. · Section No. · Miles to Tenths · Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges ond Separations, Etc.)	Bridge Number on other route. Bridge Madifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearonce. Different signing of Drainoge, Etc.
2492 010 0017L	OR 492	NO BRIDGES											
2493 010 0160L	OR 493	NO BRIDGES											
2494 010 0005	OR 494	COUNTY CONST			U	15.0	95	4	50	ST PRATT TRUSS	UN	N FK SANDSTONE CR	
2494 010 0010	OR 494	COUNTY CONST			U	15.4	38	1	38	ST WARREN TRUSS	UN	S FK SANDSTONE CR	
2494 010 0234L	OR 494												
2495 010 0040	OR 495	GN RY			13-04	25.4				UNDERPASS	UN	GN RY	
2495 010 0048	OR 495	COUNTY CONST			U	17.5	45	3	19	UNT T TRESTLE	UN	RAINBOW DAM	AUXIL SPILLWAY-6 TON
2495 010 0049	OR 495	COUNTY CONST			U	18.0	108	5	19	UNT T TRESTLE	UN	DRAINAGE	6 TON
2495 010 0150L	OR 495												
2496 010 0103	OR 496	COUNTY CONST			U	19.5	27	1	27	STEEL I BEAM	UN	W FK SHOTGUN CR	
2496 010 0122	OR 496	COUNTY CONST			U	19.3	21	1	21	STEEL I BEAM	UN	E FK SHOTGUN CR	
2496 010 0140	OR 496	COUNTY CONST			U	19.0	37	2	25	UNT T TRESTLE	UN	DRAINAGE	
2496 010 0159	OR 496	COUNTY CONST			U	20.0	60	3	20	UNT T TRESTLE	UN	IRRIGATION DITCH	
2496 010 0173L	OR 496												
2497 010 0093L	OR 497	NO BRIDGES											
2498 010 0001	OR 498	COUNTY CONST			U	20.0	100	3		STEEL GIRDER	UN	GN RY	SKEW 10
2498 010 0046L	OR 498												
2500 010 01138	OR 500	MUSS-PET											
2500 010 0123	OR 500	COUNTY CONST			U	15.0	28	2	14	UNT T TRESTLE	UN	DRAINAGE	
2500 010 0297	OR 500	S 399 2	38+95	15-12	U	24.0	132	2	66	PRE CONC BEAM	62	FLATWILLOW CREEK	
2500 010 0350L	OR 500												
2501 010 0025	OR 501	COUNTY CONST			U	15.0	30	2	15	CONCRETE SLAB	UN	IRRIGATION CA	BITTERROOT CA
2501 010 0095L	OR 501												
2502 010 0001	OR 502	I 90-8 8 438			16-00	28.0				UNDERPASS	61	BEETDUMP SEP-I90	8090 240 0061P

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System, F.A.Rte.No., Section No., Miles to Tenths, Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highway Interchanges and Separations, Etc.)	Bridge Number on other route. Bridge Modifications. Posted Load or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing of Drainage, Etc.
2502 010 0002	OR 502	I 90-8 8 438			16-00	28.0				UNDERPASS	61	BEETDUMP SEP-I90	8090 240 0061
2502 010 0004	OR 502	COUNTY CONST			U	14.4	24	1	24	STEEL I BEAM	UN	BBWA CANAL	
2502 010 0005	OR 502	COUNTY CONST			U	38.2	30	1	30	STEEL I BEAM	UN	BBWA CANAL	
2502 010 0034L	OR 502												
2503 010 0124L	OR 503	NO BRIDGES											
2504 010 0051	OR 504	COUNTY CONST			U	14.0	24	2	12	UNT T TRESTLE	UN	DRAINAGE	
2504 010 0130	OR 504	COUNTY CONST			U	15.0	67	3	40	STEEL I BEAM	UN	CABIN CREEK	8 TON
2504 010 0133L	OR 504												
2505 010 0012	OR 505	COUNTY CONST			U	18.0	27	3	20	CONC SLAB CANT	UN	BURNETT CREEK	
2505 010 0021	OR 505	COUNTY CONST			U	23.0	27	2	14	UNT T TRESTLE	UN	DRAINAGE	
2505 010 0068	OR 505	COUNTY CONST			U	20.0	90	5	19	UNT T TRESTLE	UN	BIG SPRING CREEK	
2505 010 0069	OR 505	COUNTY CONST			U	19.0	68	4	19	UNT T TRESTLE	UN	COTTONWOOD CREEK	
2505 010 0123	OR 505	COUNTY CONST			U	15.0	75	1	75	ST PONY TRUSS	UN	JUDITH RIVER	
2505 010 0137L	OR 505												
2506 010 0034	OR 506	COUNTY CONST			U	18.0	64	3	30	UNT T TRESTLE	UN	PIPE CREEK	
2506 010 0035L	OR 506												
2507 010 0088	OR 507	COUNTY CONST			U	16.0	34	1	34	T T TRESTLE	UN	PETTY CREEK	
2507 010 0203L	OR 507												
2508 010 0022	OR 508	COUNTY CONST			U	18.0	42	3	14	CONC T TRES	UN	PINE CREEK	
2508 010 0121	OR 508	COUNTY CONST			U	18.0	22	1	22	CONC T TRES	52	FOURTH JULY CR	
2508 010 0188	OR 508	COUNTY CONST			U	14.0	36	1	36	CONC T TRES	UN	MEADOW CREEK	
2508 010 0191	OR 508	COUNTY CONST			U	14.0	35	1	35	CONC T TRES	UN	HELLROARING CR	
2508 010 0237	OR 508	COUNTY CONST			U	14.0	111	3	50	CONC T TRES	UN	SPREAD CREEK	
2508 010 0282	OR 508	COUNTY CONST			U	14.0	34	1	34	CONC T TRES	UN	PETE CREEK	
2508 010 0383	OR 508	COUNTY CONST			U	11.1	112	3	80	WARREN ST TRUSS	32	YAK RIVER	
2508 010 0426	OR 508	COUNTY CONST			U	14.0	34	1	34	ST I BEAM	UN	EAST FORK YAK R	
2508 010 0484	OR 508	COUNTY CONST			U	14.0	22	1	22	T T TRESTLE	53	CARIBOU CREEK	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte.No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H – S	VERTICAL CLEARANCE (Minimum) FT – IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigotion Ditch, Droinoge, Roilrood, Highwoy Interchonges ond Seporotions, Etc.)	Bridge Number on other route. Bridge Modificotions. Posted Lood or Speed Limits. Moximum Verticol for Minimum Horizontol Cleoronce. Different signing of Droinoge, Etc.
2508 010 0634	OR 508	COUNTY CONST			U	16.0	22	1	22	T T TRESTLE	UN	DODGE CREEK	
2508 010 0672	OR 508	COUNTY CONST			U	16.0	24	1	24	T T TRESTLE	UN	SULLIVAN CREEK	
2508 010 0673L	OR 508												
2509 010 0001	OR 509	I-ING 255 12	8+58		14-04	40.0				UNDERPASS	59	MONIDA INT-I 15	8015 010 0005
2509 010 0366L	OR 509												
2510 010 0005	OR 510	COUNTY CONST			U	18.4	38	2	19	UNT T TRESTLE	UN	ASH CREEK	
2510 010 0050	OR 510	COUNTY CONST			U	15.0	119	5	25	UNT T TRESTLE	49	TUSTER CREEK	
2510 010 0078	OR 510	COUNTY CONST			U	19.0	34	2	19	UNT T TRESTLE	UN	DRAINAGE	
2510 010 0085L	OR 510												
2511 010 0037	OR 511	NRH 274	194+32	15	U	21.0	76	4	19	T T TRESTLE	34	SO FK WHITETAIL ℄	
2511 010 0063	OR 511	NRH 274	329+70	15	U	21.0	76	4	19	T T TRESTLE	34	WHITETAIL CR	
2511 010 0070	OR 511	NRH 274	366+24	15	U	21.0	38	2	19	T T TRESTLE	34	NO FK WHITETAIL ℄	
2511 010 0138L	OR 511												
2512 010 0006	OR 512	COUNTY CONST			10-00	15.0	79	1	79	STEEL TRUSS	UN	FLINT CREEK	
2512 010 0020L	OR 512												
2513 010 0102L	OR 513	NO BRIDGES											
2514 010 0006	OR 514	COUNTY CONST			12-00	15.0	147	3	101	ST THRU TRUSS	UN	POPLAR RIVER	
2514 010 0195L	OR 514												
2515 010 0090	OR 515	COUNTY CONST			U	14.0	29	1	29	STEEL I BEAM	UN	LAKE CREEK	
2515 010 0159L	OR 515												
2516 010 0210L	OR 516	NO BRIDGES											
2517 010 0044	OR 517	COUNTY CONST			U	20.0	30	1	30	STEEL I BEAM	36	ANTELOPE CREEK	
2517 010 0130L	OR 517												
2518 010 0038B	OR 518	JEFFERSON-L&C											

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (F.A.System / F.A.Rte.No. / Section No. / Miles to Tenths / Descriptive)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER	STATION	DESIGN LOADING H - S	VERTICAL CLEARANCE (Minimum) FT - IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Conol, Irrigation Ditch, Droinage, Railrood, Highway Interchonges and Separatians, Etc.)	Bridge Number an ather route. Bridge Modificotians. Posted Lood or Speed Limits. Maximum Vertical for Minimum Horizontal Clearance. Different signing af Drainage, Etc.
2518 010 0051L	OR 518	NO BRIDGES											
2519 010 0114L	OR 519	NO BRIDGES											
2520 010 0045L	US 10	NO BRIDGES											PTW FAI 90
2521 010 0018L	OR 521	NO BRIDGES											
2522 010 0004	OR 522	COUNTY CONST			U	15.0	59	1	59	ST PONY TRUSS	UN	IRRIGATION CANAL	
2522 010 0005	OR 522	COUNTY CONST			U	15.0	42	1	42	T TRESTLE	UN	IRRIGATION CANAL	
2522 010 0025L	OR 522												
2524 010 0002	OR 524	COUNTY CONST			U	18.0	132	9	16	PILE TRESTLE	UN	ORY WASH	
2524 010 0120L	OR 524												
2525 010 0051L	OR 525	NO BRIDGES											